

STATUS OF NH ORIGINAL WORKS-COMPLETED IN 2008-09 Final bill to be paid in 2009-10													
													Rs.in Lakhs 30.06.2009
SIN o.	Name of Work	Length in "km"	Job No. and Date of Sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completi on date/Revised date	Name of Contractor	Expenditur e upto the previous month	Expenditure during the month 06/09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
SALEM (NH) DIVISION													
1	Reconstruction of weak & non-standard culverts in Km.0/0-19/0 (17 Nos.)of NH 207 [Kakkanoor]	17 Nos	207-TN-2005-2006-434 Dated 04.10.05 AP 2005-06	61.69	46.91	14.78	19.04.2006 18.02.2007 15.06.2008	S. Arunachalam				46.91	Work completed on 06/08. Final bill to be paid
				61.69	46.91	14.78						46.91	
COIMBATORE (NH) DIVISION													
1	Widening and strengthening Km. 218/2-220/0 of NH 67 [Karur Town]	1.80	067-TN-2004-368 dated 22.11.04 AP 2004-05	241.91	173.17	68.74	11.04.2005 10.02.2006 30.09.2007	M/s. Palaniappa Engineering works Karur				173.17	Work completed 9/07 Modified estimate sent to ministry.
2	Providing paved shoulder in km 92/200-114/0 of NH 209 (Udumalpet to Unjavlampatti)	21.80	209-TN-2006-2007-475 dt 30-11-06	489.50	503.06	0.55	15.03.2007 14.02.2008 30.06.2008	Thiru.K. Palanisamy Palani				503.06	Work completed 07/08.Final bill yet to be paid for signage's traffic
3	Strengthening in km 227/6-233/0 of NH-209 (Sathyamanagalam)	5.40	209 -TN-2007-2008-563 Dated 14.03.08 RE appd on 10.09.08	497.58 ----- 535.14	457.54	77.60	16.09.2008 15.03.2009	Sri Ambal & co,	41.50		41.50	499.04	Work completed 02/09
4	IRQP in KM 193/0-198/0 of NH209 (Annur, Dasar)	5.00	209 TN 2008-2009 581 Dated 01-08-08 RE Appd on 26.11.2008	225.39 ----- 265.36	225.00	40.36	18.12.08 17.06.09 28.02.09	Thiru.J.Senthil Kumar	26.38		26.38	251.38	Work completed 02/09
	Total	1.80		956.80	676.23	187.25			67.88		67.88	1426.65	
MADURAI (NH) DIVISION													
1	IRQP in KM 222/300-223/0,250/0-254/0,256/0-257/400,258/400-265/400 of NH220 (Kumilil lower camp)	13.10	220-TN-2008-09-576 dt 28.07.2008 RE appd on 24.12.08	669.87	554.38	115.49	29.12.2008 31.01.2009 28.06.2009	M/s Yogaa & Co Madurai	99.79		99.79	654.17	Work completed 01/09.
	Total	13.10		669.87	554.38	115.49			99.79		99.79	654.17	
TRICY (NH) DIVISION													
FDR Work													
1	Restoration of rain damages in km 0/0-0/6,0/8-1/8,2/0-3/2 of NH 210	2.80	TA 210-TN 2008-09-470 dt 27.02.09	12.12	10.00	2.12						10.00	Temporary restoration of the damages works completed.
	TOTAL	2.80		12.12	10.00	2.12						10.00	
RAMNAD (NH) DIVISION													
TSUNAMI WORKS													
1	Construction of protection wall in Km. 154/3-154/8 (R) and km.180/0-181/0 (L&R) of NH 49		TA-49-TN-2006 2007-429(i) dt. 11.01.2007	345.31	323.60	21.71	31.05.2008 30.05.2009	V.Manoharan				323.60	Work completed 3/2009
	TOTAL			329.02	323.6	21.71			-	-	-	323.60	

SIN o.	Name of Work	Length in "km"	Job No. and Date of Sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 06/09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
TIRUNELVELI (NH) DIVISION													
1	Improvement of riding quality in Km 10/0-22/6 of NH 47B. (Thovalai - Kavalikinaru)	12.10	47B -TN-2007-2008-561 Dated 28.02.08 AP 2007-08 RE appd on 27.06.08	829.60 ----- 993.82	862.16	131.66	30.06.2008 ----- 29.03.2009 ----- 31.03.2009	Thiru Balakrishnan				862.16	Work completed 3/2009 Final Bill under preparation
2	Improvement of riding quality in Km.0/0-10/0 of NH47B (Parvathipuram-Thovalai)	9.80	47B -TN-2007-2008-562 Dated 03.03.08 AP 2007-08 RE appd on 27.06.08	662.89 ----- 794.19	493.95	300.24	30.06.2008 ----- 29.03.2009 ----- 31.03.2009	Thiru Balakrishnan	193.52		193.52	687.47	Work completed 3/2009 Final Bill under preparation
3	IRQP in KM 101/6-105 &109/0-112/0 of NH208 (Kuthukkalvalasu, Ayakudi, Idaikal, Kadayanalur)	7.20	208-TN-2008-09-580 Dt. 01.08.08 AP 2008-09	268.74	252.35	16.39	15.12.2008 14.06.2009 31.03.2009	Thiru.S.Arunachalam	19.52		19.52	271.87	Work completed 3/2009 and finally paid
Total		7.20		2056.75	1608.46	448.29			213.04		213.04	1821.50	
VIRUDHUNAGAR (NH) DIVISION.													
1	Construction of high level minor bridge at Km.181/4 of NH208. (Srivilliputhur)	1No.	208 -TN-2007-2008-530 Dated 20.11.07 AP 2007-08	46.97	39.61	7.36	28.01.2008 27.10.2008 28.02.2009	Thiru.R.S. Jeevanandam				39.61	Work completed 01/09 Final bill since sent to RO Chennai.
2	IRQP in KM 192/0-193/0 &195/0 of NH208 (Nathampatti, Alagapuri)	5.00	208 TN 2008-2009-583 dt. 05-08-08 AP 2008-09	189.09	5.04	184.05	15.12.2008 14.04.2009 31.03.2009	Thiru.A.Kamaraj	157.33		157.33	162.37	Work completed 3/2009 .Final bill to be prepared
Total		5.00		189.09	44.65	191.41			157.33		157.33	201.98	