

STATUS OF SPILLOVER NH ORIGINAL WORKS													
Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Rs.in Lakhs 30.06.2009	
												Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
VILLUPURAM(NH) DIVISION													
PLAN WORKS													
BRIDGE WORK													
1	Reconstruction of RCC box culvert at Km 59/2 (i) and RCC Culvert @ km 59/2(ii) in lieu of existing minor bridge at Km. 59/2 (i) of NH 45A (Kunganakuppam-Cuddalore)		45A-TN -2006-2007-487 dt. 12.02.2007 RE appd on 19.08.08	60.10 ----- 79.69	1.47	78.22	13.10.2008 12.08.2009	M/s A.T.N. Construction Cuddalore-2	13.42		13.42	14.89	(i) 59/2 (i) upto deck level completed. (ii) 59/2 (ii) Bed block completed.
ROAD WORKS													
2	Providing Paved Shoulder in km 109/0-110/5 of NH-45A (Chidambaram)	1.50	45A- TN 2008-09-591 Dated 16.09.08	78.06		78.06	05.01.2009 04.07.2009	M/s Devi Construction	34.74		34.74	34.74	Work completed 6/09.
3	Improvements of riding quality in Km. 110/5-119/5 of NH-45A (Chidambaram-Coleroon)	9.00	45A- TN 2008-09-605 Dated 05.02.09	491.88		491.88		K. Velmurugan					114/0-119/5 work completed. Balance work is in progress.
FEASIBILITY WORKS													
4	Feasibility study and preparation of the detailed project report for construction of Bypass to Villupuram,Kolliyanur,Valavanur town at Km 0/0-12/6 of NH 45A.(Villupuram, Kolliyanur,Valavanur)	1No	045A -TN-2007-2008-519 Dated 24.10.07 AP 2007-08	21.13	1.84	19.29	27.02.2008 10.08.2009 30.06.2009	M/S COS Consultancy services, Madurai				1.84	Inception report approved by the CE(NH) chennai-5 as per the Ministrys instructions on 19-09-2008.Traffic study completed. Draft report is in progress.
TOTAL		10.50		591.07	3.31	667.45			48.16		48.16	51.47	
VILLUPURAM(NH) DIVISION													
NON-PLAN WORKS													
SR/PR WORKS -Nil-													
TSUNAMI WORKS -Nil-													
FDR WORK													
1	Permanent restoration in km 79/0-80/0,83/6-84/4,94/0-95/6,100/4-101/2,102/6-104/0 of NH 45A .Immediate restoration of rain damages in km 57/0-762,119/5	5.60	TA 45A-TN 2008-09-473 dt 27.02.09	291.46	100.00	191.46	28.05.2009 27.08.2009 30.06.2009	M/s Devi Construction				100.00	Work completed
Total				291.46	100.00	191.46						100.00	

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
VELLORE (NH) DIVISION													
PLAN WORKS													
ROAD WORKS													
1	Strengthening in Km 106/8-115/0 of NH-4 (Walaja and Ranipet)	8.20	4-tn-2008-09-593 dt 10.10.08	455.96	215.80	240.16	06.02.2009 05.11.2009 31.05.2009	M/s Mahalakshmi Engineering Construction	186.28		186.28	402.08	Work completed 5/09. Final bill to a tune Rs.40.20 lakhs sent to RO on 29.05.09
TOTAL		8.20		455.96	215.80	240.16			186.28		186.28	402.08	
SR/PR WORKS NIL													
NON-PLAN WORKS													
SALEM (NH) DIVISION													
PLAN WORKS													
ROAD WORKS													
1	Strengthening in km 9/0-19/0 of NH-219 (Varattpali-Kuppam)	10 8 Nos	219 -TN-2007-2008-567 Dated 17.03.08 AP 2007-08	576.00	407.44	168.56	13.08.2008 12.02.2009 31.05.2009	D.S.Akbal	83.24		83.24	490.68	Work completed 05/09 final bill to be paid.
2	Strengthening in km 7/0-18/0 including reconstruction of Minor bridge at km 16/10 of NH-207 (Bhagalur-Hosur)	10.10 1 No.	219 -TN-2007-2008-572 Dated 24.03.08 AP 2007-08 RE appd on 20.11.2008	627.94 ----- 733.37	103.67	629.70	12.12.2008 11.06.2009 30.06.2009	AVS Construction				103.67	BM work fully completed.Bridge work at km 16/10 below sill concrete completed,Above sill concrete is in progress.
Total		20.10		1203.94	511.11	798.26			83.24		83.24	594.35	
SALEM (NH) DIVISION													
NON-PLAN WORKS													
SR/PR WORKS-NIL-													

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
COIMBATORE (NH) DIVISION													
PLAN WORKS													
ROAD WORKS													
1	IRQP in KM 148/2-155/4 of NH209 (L & T bypass)	7.20	209-TN-2008-2009 582 Dt.01-08-08 RE appd on 01.12.08	482.53 ----- 566.95	0.46	566.49	02.02.2009 01.08.2009 31.07.2009	R.Krishnasamy	228.33	161.23	389.56	390.02	BM workcompleted.SDBC completed in Km 151/4-155/4.concrete for the drainage in progress.
2	Strengthening in Km 180/50-191/0 of NH209 (Kunnathur, Annur)	10.50	209-TN-2008-2009 584 dt 05.08.2008	487.23 ----- 572.50	179.58	392.92	07.01.2009 06.07.2009 30.06.2009	Sri Ambal & co,		311.32	311.32	490.90	Work completed 6/09.
3	Strengthening in Km 206/0-212/4 of NH209 (Neelipalayam, Nallur)	6.40	209-TN-2008-2009 585 dt 05-08-08 RE Appd on 26.11.2008	396.32 ----- 466.87	1.22	465.65	24.12.08 23.06.09 20.04.09	Sri Ambal & co,	406.63		406.63	407.85	Work completed 4/09.
4	Strengthening in Km 155/4-159/2 including paved shoulders in km 155/6-156/0 and km 156/2-156/9 of NH209 (Pothanur Pirivu, Oppanakarar Street)	3.60	209-TN-2008-2009 586 dt 19-08-08 Re appd on 18.12.2008	376.31 ----- 440.29	123.49	316.80	29.12.2008 28.06.2009 3107.2009	Shanthi Constructions	129.70		129.70	253.19	SDBC in 155/4-159/2 completed. Widening portion WMM work in progress in km 155/4-156/0,157/4-157/6
5	Paved shoulders in km 76/2-81/0,86/0-92/0 of NH209 (Maduthukulam, Narasingapuram, Krishnapuram, Udumalaipettai)	10.80	209-TN-2008-2009 587 dt 08.09-08	373.31	2.26	371.05	23.01.2009 22.06.2009 30.04.2009	Thiru.J.Senthil Kumar	314.78	46.86	361.64	363.90	Work completed 4/09.
6	Improvements of Junction located at km 147/2 of NH 209 (Mullumichanpatti)	1No	209-TN-2008-2009 609 dt 27.02-09	68.90		68.90							Tender fixed 3.07.2009.
7	Reconstruction of pavement having four-lane divided carriageway including paved shoulder and CD works in km 332/0 to 334/0 of NH67 in Coimbatore city portion	1.20	67-TN-2008-2009 -611 dt 02.03-2009	296.50		296.50							Tender fixed 3.07.2009.

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
8	Reconstruction of pavement having four-lane divided carriageway including paved shoulder and CD works in km 335/0 to 340/0 of NH67 in Coimbatore city portion	5.00	67-TN-2008-2009-612 dt 02.03-2009	1300.00		1300.00							Tender fixed 3.07.2009.
9	Road safety works-Construction of retaining wall and parapet wall in km 242/0to km 254/8 of NH 209 (Thimbam Ghat section)	12.80	209-TN-2006-2007-476 dt 30-11-06	118.25 ----- 136.88	32.87	104.01	14.07.2008 13.03.2009 31.07.2009	M/s Vino Construction		64.77	64.77	97.64	Retaining wall and construction of parapet complete.back filling work is in progress.
10	Reconstruction of culverts in Km 80/4, 83/10, 87/10,90/2,92/10, 97/2,98/4 & 106/6 of NH 209. (Elanchi-Chockampatti)	8Nos	209 -TN-2007-2008-555 Dated 12.02.08 AP 2007-08	101.64 ----- 140.53	2.17	99.47						2.17	Desanctioned to be made.
11	Improvement of Y-Junction located at km.114/4 of NH 209. (Saravanampatti)		209 -TN-2007-2008-564 Dated 17.03.08 RE appd on 08.09.08	36.28 ----- 41.37		41.37	16.09.2008 15.12.2008 30.04.2009	V.Manikandaraju Pollachi	38.30		38.30	38.30	Work completed 4/09.
BRIDGE WORK													
12	Reconstruction of Minor Bridge at Km 162/2 of NH 209 (Ganapathy)		209-TN-2006-2007-493 dt 15.02.2007 RE appd on	145.96 ----- 198.01	2.88	195.13	13.08.2008 12.06.2009 31.07.2009	M/s. Santhi Construction				2.88	Four Lane Bridge.Upstream side deck slab completed.Bedblock WM abutment wall in sathy side completed.Centring work for is in progress.
FEASIBILITY WORKS													
13	DPR for ROB at Km 151/4 at Eachanari on N H 209 [Echanari]		209 TN 2005-2006 457 Dated 28-02-06 AP 2005-06	9.03	0.92	8.11	24.01.2007 23.08.2007 31.07.2009	M/S Axis Infrastrucure Consultant Solutions, Chennai				0.92	Combined GAD Approved by Ministry.DPR under scrutiny in SE(NH) salem office. As the modification suggested by GOI is incorporated in the GAD and it is under scrutiny in SE(NH) salem office.

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure Total exptn.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
14	Feasibility study and preparation of detailed Engineering for Sathyamangalam Bye -pass on NH209 [Coimbatore Division] [Sathayamangalam]		209 TN 2005-2006 458 Dated 28-02-06 AP 2005-06	11.08	1.11	9.97	24.01.2007 23.08.2007 31.07.2009	M/S Axis Infrastructure Consultant Solutions, Cheenai				1.11	Alignment proposal sent to ministry for approval.Approval awaited.
15	Consultancyservices for feasibility study and preparation of the detailed project report for construction of bypass to Annur town at Km 189/0-196/0 of NH 209	1No	209 -TN-2007-2008-515 Dated 24.10.07 AP 2007-08	10.68	1.20	9.48	15.04.2008 26.10.2008 31.07.2009	KITCO-PEMS (JV) Engineering Consultancy Trivandrum				1.20	Alignment proposal sent to ministry vide Lr.No.8073/SA3/NH/07/dt 14.02.2009. Approval awaited.
16	Consultancyservices for feasibility study and preparation of the detailed project report for construction of bypass to Pullianpatti town at Km 202/0-210/0n of NH 209 in the state of Tamil Nadu.	1No	209 -TN-2007-2008-516 Dated 24.10.07 AP 2007-08	12.35	1.39	10.96	15.04.2008 26.10.2008 31.07.2009	KITCO-PEMS (JV) Engineering Consultancy Trivandrum				1.39	Alignment proposal sent to ministry vide Lr.No.7994/SA3/NH/07/dt 24.02.2009.Approval awaited.
17	Consultancyservices for feasibility study and preparation of the detailed project report for construction of bypass to Pollachi town on NH 209 in the state of Tamil Nadu (Km.113/3-123/8)	1No	209 -TN-2007-2008-517 Dated 24.10.07 AP 2007-08	7.19	0.78	6.41	03.03.2008 03.09.2008 31.07.2009	KITCO-PEMS (JV) Engineering Consultancy Trivandrum				0.78	Alignment proposal sent to ministry vide Lr.No.8566/SA3/NH/07/dt 06.02.2009.Approval awaited.
18	Feasibility study and preparation of the detailed project report for geomatric improvements in Km. 199/6-200/6 &Km.212/6-215/4 of NH 209.	1No	209 -TN-2007-2008-518 Dated 25.10.07 AP 2007-08	6.37	0.72	5.65	15.04.2008 26.10.2008 31.07.2009	KITCO-PEMS (JV) Engineering Consultancy Trivandrum				0.72	Alignment proposal sent to ministry vide Lr.No.8074/SA3/NH/07/dt 10.02.2009.Approval awaited.
19	Feasibility study and preparation of detailed project report for construction of ROB at Km.130/800 of NH-209(Mullupadi Railway Gate) in lieu of existing L.C.No:2E	1No	209 -TN-2007-2008-521 Dated 24.10.07 AP 2007-08	10.32	1.00	9.32	18.02.2008 30.08.2008 31.07.2009	M/S Wilbur Smith associates Pvt ltd.Bangalore				1.00	Alignment proposal approved by the Ministry on 9.02.2008.and is being sent to Railways for preparation of GAD.

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptn.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
20	Feasibility study for ROB-RUB at Km.162/6-8 of NH209 (Ganapathy)	1No	209 -TN-2007-2008-537 Dated 20.11.07 AP 2007-08	8.66	0.84	7.82	06.02.2008 19.08.2008 31.07.2009	M/S Wilbur Smith associates Pvt ltd.Bangalore				0.84	Draft final report sent to Ministry on 21.11.2008 .Approval awaited.
21	Feasibility study for improvement to junction at flyover at Km 159/2-8 of NH209	1No	209 -TN-2007-2008-538 Dated 20.11.07 AP 2007-08	9.80	0.94	8.86	06.02.2008 30.09.2008 31.07.2009	M/S Wilbur Smith associates Pvt ltd.Bangalore				0.94	Draft final report sent to Ministry on 20.10.2008 .Approval awaited.
22	Feasibility study/ detailed Engineering survey for construction of Udumalpet Bypass on NH209	1No	209 TN 2008-2009 579 Dated 29-07-08	12.06		12.06	10.11.2008 24.05.2009 31.07.2009	M/s. COS Consultancy Services, Madurai					Survey work completed.Alignment proposal under preparation by the Consultancy.
Land acquisition													
23	Land acquisition for reconstruction of bridge in Km.236/500-237/080 of NH 209.	1No	209 -TN-2007-2008-569 Dated 17.03.08 AP 2007-08	6.61		6.61							Land plan schedule sent to Erode District Collector on 06.03.2009.
TOTAL		12.80		4287.38	353.83	4313.54			1117.74	584.18	1701.92	2055.75	
COIMBATORE (NH) DIVISION													
NON-PLAN WORKS													
SR/PR WORKS:-													
1	Special repair work in KM 233/0-241/4 of NH-209 (Chickarasampalayam, Bannari)	8.40	TA-209-TN-2008-09-467 dt 27.02.2009	447.93		447.93							Tender approved by COT on 09.06.2009.Work order to be issued.
2	Special repair work in KM 245/0-250/0 of NH-209 (Bannari, Thimbam)	5.00	TA-209.-TN-2008-09-476 dt 02.03.2009	187.78		187.78							Tender approved by COT on 09.06.2009.Work order to be issued.
TOTAL		13.40		635.71		635.71							

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
FDR WORKS													
MADURAI (NH) DIVISION													
PLAN WORKS													
ROAD WORKS													
1	Protective works/Road safety works in Ghat portion in km 216/0-222/0 of NH-220. (Kumili Ghat Road)	6.00	220 -TN-2007-2008-565 Dated 17.03.08 RE appd on 19.08.08	286.92 ----- 321.06	204.30	116.76	01.09.2008 31.05.2009 30.06.2009	Thiru.K.Jaganathan, Andipatti	69.10	74.59	143.69	347.99	Work completed 6/09.
2	IRQP in KM 60/0-62/0, 64/0-69/0 & 70/4-73/4 of NH45 Extn.(Periyakulam, Lakshminagaram-Allinagaram)	10.00	045 Extn-TN-2008-09-578 dt 29.07.2008 AP 2008-09	584.83	319.07	265.76	30.01.2009 29.07.2009 10.05.2009	M/s Yogaa & Co Madurai	259.52	0.68	260.20	579.27	Work completed 5/09.
3	IRQP in KM 50/0-57/0 & 57/0-65/0 of NH 49 Extn. (Usilampatti, Kanavai, Thimarasanaickanur, Andipatti)	15.00	049-Extn.-TN-2008-09-588 dt 08.09.08 AP 2008-09	646.66		646.66	24.01.2009 23.07.2009	Thiru.I.Vetrivel.	466.09	74.37	540.46	540.46	work completed in all respect except drainage work inside on Andipatti town.
4	Strengthening in Km 99/0-119/0 of NH 49 Extn., (Mundal, Bodimettu)	20.00	049Extn.-TN-2008-09-595 dt 22.10.08 AP 2008-09	729.79	219.99	509.80	23.01.2009 22.07.2009 30.06.2009	Thiru.R.Ramu	334.89	155.61	490.50	710.49	Work completed 6/09.
5	IRQP in KM 52/0-60/0 of NH209 (Palani Bypass)	8.00	209-TN-2008-09-597 dt 26.11.2008	343.02	280.58	62.44	30.01.2009 29.07.2009 31.05.2009	M/s Yogaa & Co Madurai	48.71		48.71	329.29	Work completed 5/09.
6	IRQP in KM 22/0-25/0,60/0-62/0 & 64/0-66/0 of NH209 (Mullachatram, Oddanchantram, Palani)	8.00	209-TN-2008-09-600 dt 21.01.2009	364.55		364.55	25.02.2009 24.05.2009 11.06.2009	Thiru. S.Vellaichamy	292.51	33.21	325.72	325.72	Work completed 6/09.
7	IRQP in KM 25/0-27/0 of NH209 (PBFF) (Oddanchatram builtup area)	2.00	209-TN-2008-09-608 dt 27.02.2009	162.88		162.88	02.06.2009 01.09.2009	M/s Yogaa & Co Madurai		141.85	141.85	141.85	BM and SDBC completed . Further work is in progress (Bill amt Rs.141.85 lakhs.but the Rs.61.81 lakhs released.)

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
BRIDGE WORK													
8	Construction of High level bridge at Km 33/2 of NH 209 (Virupatchi)	1no	209-TN-2007-08-551 dt 03.01.2008	489.73	6.34	483.39	12.12.2008 11.06.2010	Thiru.V. Murugesan	80.33	0.38	80.71	87.05	Errction of piles for foundation completed both the abutments and in all piers.Further work is in progress.
FEASIBILITY WORKS													
9	Feasibility study and detailed Engineering survey for Construction of bye-pass to Usilampatti,Antipatti and Bodi Town of NH 49 Extn. [Usilampatti,Andipatti and Bodi Town]	1 No.	049Extn.-TN-2005-413 dt 11.01.2005 AP 2004-05	20.34	2.15	18.19	05.05.2005 04.08.2005 30.11.2006 31.07.2009	M/S VAX Consultants Chennai				2.15	Final draft report sent to Ministry on 04.10.2007. Approval awaited
10	Feasibility study and preparation of the detailed project report for construction of bypass to Madurai town starting from Km 121/0 of NH 45B and ending at Km 426/0 of NH7 in the state of TN.	1No	45B -7-TN-2007-2008-520 Dated 24.10.07 AP 2007-08	30.17	2.70	27.47	14.03.2008 30.09.2008 30.06.2009	M/s. COS Consultancy Services, Madurai				2.70	As per the Ministry guide lines Inception report approved on 16.09.2008. Draft final report called for from the consultant. Consultant has promised to submit the draft final report before 31.07.09.
Land acquisition													
11	Land acquisition for Chatrapatti bye-pass starting from Km 36/8 and ending at Km 39/0 of NH209 (Chatrapathi)	2.20	209-TN-2005-2006-443 Dated 13.12.05 AP 2005-06	59.46		59.46							Revised estimate for LA submitted to Ministry by adopting the current guideline value Rs.132.32 lakhs on 09.05.2008 and Reminded on 13.11.08.In the mean time action has been taken for marking centre line alignment with the help of DRO after getting the staff sanction from the State Government.
12	Land acquisition for construction of Oddanchatram bypass starting km 23/8 & ending km 31/2 of NH 209. (Dindigul-Palani)	7.40	220 -TN-2007-2008-575 Dated 31.03.08 AP 2007-08	1676.55		1676.55							3(a) Gazette Publication received and 3(A) particulars are being prepared by DRO Dindigul and the same will be submitted to MOSRT&H for approval after getting the staff sanction from state Government.
	TOTAL	69.00		5394.90	1035.13	4393.91			1551.15	480.69	2031.84	3066.97	

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptn.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
MADURAI (NH) DIVISION													
NON-PLAN WORKS													
SR/PR WORKS													
1	Periodic Renewal KM 1/2-3/6,4/4-5/8 & 8/8-15/0 of NH209 (Dindigul, Reddiarchatram)	10.00	TA209-TN-2008-2009-461 dt 20.10-08	527.62	435.31	92.31	23.01.2009 22.07.2009 31.05.2009	Thiru.K.Jawahar, Kodaikkanal	61.26		118.72	554.03	Work completed 5/09
2	Periodic Renewal KM 29/0-34/0 (excluding km 32/6-33/4)of NH209 (Virupachi, Oddanchattram outer)	4.20	TA209-TN-2008-2009-464 dt 20.10-08	219.23	0.73	218.50	15.12.2008 14.03.2009 30.06.2009	M/s Yogaa & Co Madurai	192.64	22.96	215.60	216.33	Work completed 6/09
3	Special repair work in KM 62/0-64/0 & 66/0-70/0 of NH-209 (Kalayamputhur, Thalayathur)	6.00	TA209-TN-2008-2009-468 dt 20.10-08	214.64		214.64				0.84	0.84	0.84	Tender approved by the CE(NH) on 4.06.2009 .Work order to be issued
TOTAL		20.20		961.49	436.04	525.45			253.90	23.80	335.16	771.20	
FDR Work													
1	Immediate restoration of rain damages on NH45 Extn.,NH49Extn.,NH209&NH220 and construction of protective wall in km 77/10,107/2,107/6,108/8,109/2,111/0,114/2,115/0,115/6 & 118/6 of NH 49 Extn. And in km 46/0-46/4 & 47/2 of NH 49 Extn. To protect earth slips during rain under Madurai NH division		TA 45Extn.,49Extn, 209 & 220 -TN 2008-09-471 dt 27.02.09	310.09	189.83	120.26						189.83	Permanent restoration tender proposals approved by the CE(NH) on 04.06.2009 .Work in progress
Total				310.09	189.83	120.26						189.83	
TRICHY (NH) DIVISION													
PLAN WORKS													
ROAD WORK													
1	IRQP in Km.0/0 -3/2 of NH 210 (Trichy town)	3.20	210-TN-2008-09-604 dt 05.02.09 AP 2008-09	335.87		335.87	28.02.2009 27.08.2009 31.07.2009	M/S Gowpatt Associates Chennai					BM Work completed.Further work is in progress
TOTAL		3.20		335.87		335.87							
TRICHY (NH) DIVISION													
NON-PLAN WORKS													
SR/PR WORKS-NIL-													
FDR Work-Nil-													

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
THANJAVUR (NH) DIVISION													
PLAN WORKS													
ROAD WORK													
1	Improvement of rifing quality in 150/300 to 151/0, 155/0 - 160/0 and 162/0-165/4 on NH 45A. (Akkur Mukkart to Tharangambadi,Poriyur)	9.10	45A-TN-2008-09-603 dt 05.02.09 AP 2008-09	335.14		335.14	28.02.2009 27.08.2009 31.07.2009	V.Kathiresan		167.53	167.53	167.53	Work in progress.Km 150/300 – 151/0 , 155/0 – 160/0 and Km 162/0 – 165/4 SDBC completed
2	Improvements of riding quality in Km.48/0-52/0 including reconstruction of minor bridge at Km.50/4 of NH210 (PBFF) (Pudukottai)	4.00	210-TN-2008-09-606 dt 12.02.09 AP 2008-09	240.46		240.46							Tender proposals under scrutiny in the CE(NH) on office
FEASIBILITY WORKS													
3	Feasibility study for construction of ROB at Km. 128/8 of NH 45A [Sirkhazhi]	1 No.	045A-TN-2004-385 Dated 31.12.04 AP 2004-05	8.31	0.80	7.51	20.04.2005 31.12.2007 30.09.2009	Vax Construction				0.80	Revised GAD submitted on 11.03.2009. Combined GAD under scrutiny
Land acquisition													
4	Land acquisition for improvements to geometrics in Km 137/0 - 151/0 of NH 45A Extn. (Thanjavur Dn.) [SOORAKKADU-AKKUR]	14.00	045A-TN-2005-426 Dated 31.03.05 AP 2004-05	179.29	22.04	157.25						22.04	3(A) Notification published Local news paper on 29.11.2008.RE for LA returned to SE(NH),Madurai.Gazette notification under section 3D sent to GOI on 20.02.2009
5	LA for reconstruction of a bridge across river Coleroon near Anaikarai along with approaches in km 98/8 and km 103/4 of NH 45C (Vikravandi-Kumbakonam -Thanjavur) (ANAIKARAI BRIDGE)	1 No.	45C-TN-2008-09-615 dt 02.03.09	1427.00		1427.00							Proposals for fixing Component authority for LA have bnbeen addressed District Collector, Ariyalur.
TOTAL		14.00		2190.20	22.84	2167.36				167.53	167.53	190.37	

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)

THANJAVUR (NH) DIVISION

NON-PLAN WORKS

SR/PR WORKS

FDR Work

1	Immediate restoration of rain damages in km 37/0-52/0 of NH 210,Km 135/0-146/0,Km 150/0-151/0,155/0-160/0,162/0-165/4 and in km 185/8-192/6 on NH 45A		TA 45A & 210-TN 2008-09-472 dt 27.02.09	307.56	98.88	208.68							Tender proposals for Permanent restoration under scrutiny.
Total				307.56	98.88	208.68							

RAMNAD (NH) DIVISION

PLAN WORKS

BRIDGE WORKS

1	Reconstruction of high level bridge across river Kottakarai in lieu of the causeway at Km 139/8 of N H 210[Sanavelli]	1 No.	210-TN-2005-2006-445 Dated 04.01.06 AP 2005-06	1089.00 ----- 1240.89	880.48	360.41	14.03.2007 13.09.2008 31.07.2009	K.S.Company Madurai	40.87		40.87	921.35	All Deck slab work completed.Approches on both sides are also in progress. Entire work will be completed before 31.07.2009.Work RE for Rs.1383.53 lakhs sent to GOI for approval and approval awaited
2	Reconstruction of existing culverts in Km.77/2-142/8 (13 Nos) of NH 210 (Devakottai Rasta,Puliyal)	13 Nos	210 -TN-2007-2008-560 Dated 28.02.08 AP 2007-08 RE app300109	173.34 ----- 214.61	2.14	212.47	25.02.2009 24.02.2010	Thiru. S.Velusamy				2.14	6 pipe culverts completed.3 Slab culvert completed. 3 Slab culvert work in progress.
3	Widening the existing narrow bridge at Km 74/8 of NH 49 (Paramakudi)	1 No.	210 -TN-2007-2008-573 Dt.28.03.08 AP 2007-08	62.93	0.41	62.52						0.41	Tender RE sent to Ministry on 19.09.2008.RE Approved by GOI on 06.07.2009

ROAD WORK

4	Strengthening in Km11/0-21/0 of NH49 (Thirupuvanam)	10.00	049-TN-2008-09-590 dt 09.09.08 AP 2008-09	491.12 ----- 564.30	3.13	561.17	25.02.2009 24.06.2009 31.07.2009	S.R.& Co	174.08		174.08	177.21	BM and SDBC work completed in km 11/0-21/0.Further work is in progress
5	Strengthening in Km 115/0-125/0 of NH-49 (Ramnad,Pattinam Kathan)	10.00	049-TN-2008-09-592 dt 10.10.08 AP 2008-09	557.84	1.36	556.48	09.02.2009 08.07.2009	V.Manoharan	484.26		484.26	485.62	BM & SDBC completed. Further work is in progress
6	IRQP in Km 169/4-173/0 including raising dip at km 169/4-170/0 of NH 49 (Rameswaram,Verkodu)	3.60	049-TN-2008-09-594 dt10.10.08 AP 2008-09	194.74	91.79	102.95	15.12.2008 14.04.2009 31.07.2009	V.Manoharan				91.79	BM and SDBC completed in km 170/4-173/0 of NH 49 Further work is in progress

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
7	IRQP in Km.75/2 -90/8 of NH 210 (Namathanpatti, Pallathur, Karaikudi)	15.60	210-TN-2008-09-601 dt29.01.09 AP 2008-09	701.40		701.40		S.R.& Co					Tender proposals approved by the COT on 09.06.2009 . Work order to be issued.
8	IRQP in Km.140/0 to 145/0,146/0 to 150/0 and 160/0-161/0,163/0 to165/0 (selected 12.00km) of NH 49 (Mandapam, Akkamadam)	12.00	49-TN-2008-09-602 dt 05.02.09 AP 2008-09	615.77		615.77		V.Manoharan					Tender proposals approved by the COT on 09.06.2009 . Work order to be issued.
9	IRQP in Km.108/0 -120/0 including widening in km 129/8-130/0 of NH 210 (Devakottai-Puliyal)	11.40	210-TN-2008-09-607 dt 23.02.09 AP 2008-09	552.53		552.53							Tender fixed on 15.07.2009
10	IRQP in km 173/0-183/0 including widening in km 178/0-183/2 and re construction of minor bridge at km 177/8 & 181/2 of NH49 (Kothandaramar koil to Mukkutharayar Chataram)	10.20	210-TN-2008-09-610 dt 27.02.09 AP 2008-09	901.93		901.93							Tender fixed on 24.07.2009
Land acquisition													
11	Land Acquisition estimate for Construction of high leve bridge at km 116/8 of NH210 (Irumathy)	1 No.	210-TN -2006-2007-495 dt.	6.57		6.57							3(a) 1 published , 3(A) & 3(D) to be published
TOTAL		11.40		5499.06	98.83	4634.20			699.21		658.34	757.17	
RAMNAD (NH) DIVISION													
NON-PLAN WORKS													
SR/PR WORKS													
1	Special repair work in KM 125/0-135/0 of NH-49 (Perumkulam-Uchipuli)	10.00	TA-49-TN-2008-09-466 dt 27.02.09	404.18		404.18							Tender fixed on 01.07.2009
TOTAL		10.00		404.18		404.18							
FDR Work													
1	Immediate restoration of rain damages in km 0/0-160/0 of NH 49 and km 75/2-177/4 of NH 210 & Permanent restoration in Km 40/6-45/0 of NH49 & Km 160/8-161/4 & 175/0-177/4 of NH 210 under Ramnad Dn		TA 49 & 210-TN 2008-09-474 dt 27.02.09	327.34	191.17	136.17							Tender proposals for Permanent restoration under scrutiny in CE(NH) office.
TOTAL				327.34	191.17	136.17							

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
TIRUNELVELI (NH) DIVISION													
PLAN WORKS													
BRIDGE WORK													
1	Construction of minor bridges at Km. 90/40, 109/4, 127/8, 138/8 and 138/10 of NH 208 (Kattalaikudiyiruppu, Idaikai, Puliangudi, Vasudevanallur)	5 Nos	208 -TN -2006-2007-490 dt. 15.02.2007 RE appd on 16.09.08	415.17	97.10	318.07	13.10.2008 12.07.2009	Thiru . M. Kalyanesundaram	45.56		45.56	142.66	Km.90/4:completed Km 109/4 completed. Km 138/8, 138/10 abutment concrete below sill is in progress.
2	Construction of High Level bridge at Km.123/4 of NH208 (Puliankudi)	1 No.	208 -TN-2007-2008-529 Dated 20.11.07 AP 2007-08	332.20	20.42	311.78	02.06.2008 01.06.2009 31.08.2009	Thiru. S.Arunachalam				20.42	Diversion road work completed. Dismantling of existing bridge completed.Pile 2 nos A2 side Abutment is in progress.
3	Reconstruction of Minor bridges at Km.139/4 & 143/4 of NH208 (Vasudevanallur, Sivagiri)	2 Nos	208 -TN-2007-2008-566 Dated 17.03.08 AP 2007-08 RE appd on 02.03.2009	94.98 ----- 119.74	1.29	118.45						1.29	Diversion road work is in progress.
ROAD WORK													
4	Improvements of Y junction located at km 128/8 of NH208 (Chinthamani)	1No.	208 -TN-2007-2008-568 Dated 17.03.08 AP 2007-08	29.12	0.33	28.79						0.33	To be Desanctioned
5	Strengthening in km 81/6-86/0 of NH-208 (Kodaivasal-Puliyarai)	4.40	208 -TN-2007-2008-570 Dated 18.03.08 AP 2007-08	297.02 ----- 338.37	168.45	169.92	25.08.2008 ----- 24.02.2009 15.05.2009	Thiru. S.Arunachalam	40.93		40.93	209.38	work completed 05/09.Final bill to be paid
6	Strengthening in Km 99/0-101/6 and km 127/4-130/0 of NH208 (Ilangi, Kuttukaivalasu, Puligankudi)	5.20	208-TN-2008-09-589 Dt.09.09.08 AP 2008-09	268.71	2.05	266.66	13.02.2009 12.08.2009	Thiru.S.Arunachalam				2.05	work completed 06/09.Final bill to be paid

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
7	IRQP in KM 114/0-119/0 & 126/4-127/4 of NH208. (Kadayanallur, Puliankudi)	6.00	208-TN-2008-09-596 Dt.17.11.08 AP 2008-09	285.27		285.27			0.97		0.97	0.97	Tender proposals approved by COT on 09.06.2009.Work order to be issued.
FEASIBILITY WORKS													
8	Consultancyservices for feasibility study and preparation of the detailed project report for construction of bypass to Chockampatty town from km 119/2 121/2 of NH 208 (Chockampatty)	2.00	208 -TN-2007-2008-549 Dated 04.12.07 AP 2007-08	3.35	0.30	3.05	22.02.08 ----- 30.09.08 ----- 30.06.09	M/sCOS consultancy Services Madurai.				0.30	Inception report approved on 27.01.09 based on Ministry guideline dt. 15.01.09. Draft feasibility report by the consultant is in progress
TOTAL		11.20		1791.93	289.94	1501.99			87.46		87.46	377.40	
TIRUNELVELI (NH) DIVISION													
NON-PLAN WORKS													
SR/PR WORKS													
1	Special repair work in KM 96/0-98/0 of NH-208 (Ilangi)	2.00	TA-208-TN-2008-09-477 dt 02.03.09	73.46		73.46							Tender fixed on 30.06.2009
TOTAL		2.00		73.46		73.46							
FDR Work													
1	Restoration of rain damages in km 8/1-km 8/3,13/1-km 13/3 & km 16/1-km 16/4 of NH 47B and km 96/0-km 98/0,Km 114/0-118/0,Km 134/0-km 135/0,km 138/0-km 143/0,km 144/0-km 146/0 & km 148/0-153/0 of NH-208 & approaches of Kuzhiturai bridge at km 604/0 of NH 47 under Tirunelveli Dn.		TA 47,47B & 208-TN 2008-09-475 dt 27.02.09	29.53	20.00	9.53						20.00	Permanent restoration in progress.
TOTAL				29.53	20.00	9.53						20.00	

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
VIRUDHUNAGAR (NH) DIVISION.													
PLAN WORKS													
ROAD WORK													
1	Providing paved shoulders in km 153/0-163/0 & 172/0-178/0 of NH 208 [Thevathanam-Sethur-Rajapalayam, Srivilliputhur]	10.00	208-TN-2006-2007-473 dt 27.12.06	306.09 ----- 386.23	96.54	289.69	23.05.2008 31.05.2009 31.07.2009	A. Kamaraj				96.54	Left side km 153/8-163/0 (except km 160/0-161/0) and Km 172/0-178/0 BT completed.Right side Km 172/0-174/0 WBM Completed.Km 174/0-178/0 G.S.B Completed.Km 158/8-160/0,161/0-163/0 GSB is in progress
CULVERT WORK													
2	Reconstruction of culverts @KM212/2,214/10 & 215/6 and const of retaining walls in approaches to minor bridges in km 216/10&216/230.216/39 [T.Kallupatti]	3 Nos	208-TN-2006-07-482dt 5.01.07 & RE Dated 19.03.2008	104.16 ----- 130.40	55.99	74.41	10.04.2008 09.01.2009 31.07.2009	Thiru.R.S. Jeevanandam	11.78		11.78	67.77	All 3 Culvert completed.Retaining wall at km 216/10,150m completed and 50m foundation concrete laid.Further work is in progress.
3	Reconstruction of culverts in Km 201/6, 202/4,203/2,203/10,206/4, 218/2 & 226/10(7nos) and retaining wall in km 201/6 & 218/2 along tank bund of NH 208.(Alagapuri to T.Kallupatti.)	7 nos 0.117m	208-TN-2007-08-558 dt 21.02.2008	40.92	13.34	27.58	21.05.2008 20.11.2008 31.07.2009	A.Kathiravan				13.34	Work in progress.All Culvert completed.Retaining wall 97 m completed
BRIDGE WORK													
4	Reconstruction of minor bridges atKm.154/4,154/8, 165/2,171/8 & 175/2 of NH208. (Seithur, Rajapalayam)	5Nos.	208 -TN-2007-2008-557 Dated 21.02.08 AP 2007-08	262.12 ----- 322.33	2.32	320.01	12.11.2008 11.08.2009	R.Subburaman	33.92		33.92	36.24	km 175/2,171/8 deck slab to be laid.Km 165/2 above sill is in progress.km 154/4,154/8 diversion road is in progress.
FEASIBILITY WORKS													
5	Detailed Engineering for combined Srivilliputhur and Rajapalayam Bye -passes in N H 208	1 No.	208-TN-2005-2006-456 dt 28.02.06	39.29	25.09	14.20	28.02.2007 11.09.2007 30.06.2009	M/S SAI Consultants				25.09	Draft Report approved by the GOI on 10.03.2008.Final report sent to GOI on 16.04.2009
6	Consultancyservices for feasibility study and preparation of the detailed project report for construction of bypass to Seithur town on NH 208 (Seithur)	1 No.	208 -TN-2007-2008-539 Dated 20.11.07 AP 2007-08	4.69	0.43	4.26	18.02.2008 17.08.2008 30.06.2009	M/S.COS Consultant service,Madurai				0.43	Inception report approved by the Ministry on 14.01.09.Preparation of draft report by the consultant is in progress

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month	Expenditure during the month 6/2009	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
Land acquisition													
7	Land Acquisition estimate for construction of high level bridge of Km.227/10 of NH 208 (Alampatti)	1 No.	208-TN-2006-2007-507 dt 31.03.07	5.38		5.38							Thr proposal for Land Acquisition is under scrutiny at DRO Office,Madurai
8	Land acquisition for realignment in the stretch in km 209/750-211/800 of NH208 (Ammapatti)	2.05	208-TN-2007-08-556 dt 19.02.2008	13.89		13.89							As per Tashsildar Thirumangalam Lr dated 13.4.2009,Revised land plan schedule to be sent to DRO Madurai.
TOTAL				943.13	193.71	749.42			45.70		45.70	239.41	
SR/PR WORKS						NON-PLAN WORKS							
1	Special repair work in KM 209/0-211/0 & 212/0-217/0 of NH-208 (Ammapatti, T. Kallupatti)	7.00	TA-208-TN-2008-09-465 dt 27.02.09	266.47		266.47							Tender fixed on 30.06.2009
2	Special repair work in KM 170/0 to 172/0 & 178/0 to 183/0 of NH-208 (Pudupatti, Srivilliputhur)	7.00	TA-208-TN-2008-09-478 dt 02.03.09	378.82		378.82							Tender fixed on 30.06.2009
TOTAL		7.00		645.29		645.29							
FDR Work													
1	Restoration of rain damages in km153/0-231/6 of NH 208		TA 208-TN 2008-09-469 dt 27.02.09	39.34		39.34							Work in progress.
TOTAL				39.34		39.34							
CITY ROAD (H) DIVISION.													
1	Strengthening in Km 13/0 to 19/0,20/4 to 23/0 & km 24/0 to 27/0 of NH 45	11.60	045-TN-2008-09-613 Dt.02.03.2009	963.50		963.50							Tender fixed on 07.08.2009
2	Strengthening in Km 0/0 to 1/6,4/0 to 5/0 & km 5/5 to 10/0 of NH 45	7.10	045-TN-2008-09-614 Dt.02.03.2009	1318.83		1318.83							Tender fixed on 07.08.2009
TOTAL		18.70		2282.33		2282.33							