

**DETAILS OF PLAN SCHEME / PROJECTS FOR THE YEAR 2002 – 2003**

**HIGHWAYS - PROJECT II WING**

Sl. No.	Name of Work	Scheme and Year	Amount of AS/TS/RAS in lakhs	Name of Contractor	Contract value in lakhs	Date of agreement of work	Target date of completion	Target Percentage		Achievement Percentage		Stage of work as on 31.10.02	Progress	Stage of work as on 31.12.02
								Physical	Financial	Physical	Financial			
1.	Construction of bridge at KM 3/2-4 of Komarapalayam -Bhavani road	106bridges HUDCO 1998	1424 2002.48 869	M/s.Madhava Hi-Tech	627.00	1-7-99	30.6.01 31.3.03	100%	100%	75%	81.04%	All the decks laid. Crash barrier & wearing coat completed. On Komarapalayam side approach formation is in progress.LA pending on Bhavani side.	Approach S.G.mix completed.	Bridge portion completed. Komarapalayam side approach S.G.mix completed. LA pending on Bhavani side
2.	Construction of bridge at KM 28/8 of Udumalpet-Chinnar road	106bridges HUDCO 1998	88 123.73 100	-do-	90.00	1-7-99	30.4.2000 30.6.03	100%	100%	---	0.05%	Proposal to enter into forest land has been sent to Govt. of India for concurrence. Same is awaited.	Work just started on 15.12.02 in the existing alignment with the permission already got from the Forest Dept.	Work just started on 15.12.02 in the existing alignment with the permission already got from the Forest Dept.

Sl. No.	Name of Work	Scheme and Year	Amount of AS/TS/RAS in lakhs	Name of Contractor	Contract value in lakhs	Date of agreement of work	Target date of completion	Target Percentage		Achievement Percentage		Stage of work as on 31.10.02	Progress	Stage of work as on 31.12.02
								Physical	Financial	Physical	Financial			
3.	Construction of bridge at KM 58/4 of Perambalur-Manamadurai road	106bridges HUDCO 1998	416 584.99 690	M/s/Madhava Hi-Tech	590.00	22.12.99	21.06.01 31.3.03	100%	100%	95%	98%	Bridgework completed. Thanjavur side approach completed on 18-6-02.LA to be settled for Thiruvaiyar side approach for 50m.only. Except this portion all works completed on 31-7-02.	4(1) Notification under Emergency Clause published on 11.12.02	Bridgework completed. Thanjavur side approach completed.LA to be settled for Thiruvaiyar side approach for 50m.only. Except this portion all works completed and traffic is flowing. 4(1) Notification under Emergency Clause published on 11.12.02

Sl. No.	Name of Work	Scheme and Year	Amount of AS/TS/RAS in lakhs	Name of Contractor	Contract value in lakhs	Date of agreement of work	Target date of completion	Target Percentage		Achievement Percentage		Stage of work as on 31.10.02	Progress	Stage of work as on 31.12.02
								Physical	Financial	Physical	Financial			
4.	Construction of bridge at KM 3/2 of Kumbakonam-Mannarkudi road	106 bridges HUDCO 1998	176 247.49 252	M/s/Madhava Hi-Tech	220.00	22.12.99	21.02.01 31.3.03	100%	100%	80%	85%	Bridge portion completed. Approach work held up due to LA	HR&CE Commr. Addressed for NOC by CE(H)Proj.II on 13.12.02	Bridgeportion completed. Approach work held up due to LA. HR&CE Commr. Addressed for NOC by CE(H)Proj.II on 13.12.02
5.	Construction of bridge across Uppanar river connecting Vedaranyam-Velankanni road with Thopputhurai-Pushpavanam road	106 bridges HUDCO 1998	132 185.61 193	M/s.IVR Constructions	156.40	18.6.99	14.7.00 31.1.03	100%	100%	95%	76%	Bridgework completed. Thopputhurai side WBM completed. Protective work completed on 15.10.02. Formation is in progress on other side.	Pushpavanam side approach earthwork formation completed.	Bridgework completed. Thopputhurai side WBM completed. . Formation completed on Pushpavanam side.
6.	Construction of bridge at KM 51/10 of Nagapattinam-Gudalur-Mysore road	106 bridges HUDCO 1998	176 247.49 155	-do-	103.21	15.6.99	14.9.00 31.1.03	100%	100%	95%	70%	Bridgework completed. S.G Mix is in progress on both side approaches	WBM II layer completed on both side approaches. Work nearing completion.	Bridgework completed. WBM II layer completed on both side approaches. Work nearing completion.
7.	Construction of bridge at KM 52/8 of Nagapattinam-Gudalur-Mysore road	106 bridges HUDCO 1998	107 150.46 125	-do-	91.85	15.6.99	14.6.00 31.3.03	100%	100%	40%	50%	1 st.stage completed. 2 nd stage to be commenced.	Further particulars furnished by DRO,Thiruvapur to CLA on 22.11.02.CLA has to approve the rates.	1 st.stage completed. 2 nd stage to be commenced. Further particulars furnished by DRO, Thiruvapur to CLA on 22.11.02. CLA has to approve the rates.

Sl. No.	Name of Work	Scheme and Year	Amount of AS/TS/RAS in lakhs	Name of Contractor	Contract value in lakhs	Date of agreement of work	Target date of completion	Target Percentage		Achievement Percentage		Stage of work as on 31.10.02	Progress	Stage of work as on 31.12.02
								Physical	Financial	Physical	Financial			
8.	Construction of bridge at KM 7/4 of Vaithees warankoil-Thirupananthal road	106 bridges HUDCO 1998	208 292.49 356	M/s.Madhava Hi-Tech	320.00	22.12.99	21.03.00 20.12.02	100%	100%	100%	92%	Bridge completed. Both side approaches WBM III layer completed.	Work completed	Work completed.
9.	Construction of bridge at KM 38/2 of Parthibanur-Kamudhi road	106 bridges HUDCO 1998	315 442.95 412	M/s. TANTIA	401.10	21.7.99	20.7.00 31.12.02	100%	100%	100%	87%	Bridge work completed Parthibanurside approach completed. Kamudhi side WBM IIIrd layer completed	Work completed	Work completed
10.	Construction of bridge across Thamirabaran river at Mukkudal-Veeravanallur road	106 bridges HUDCO 1998	700 530 452	M/s. ECCI Ltd.,	442.97	3.11.00	02.05.02 31.1.03	100%	100%	95%	75%	All decks laid. Protective work completed . Mukkudal side WBM IIIrd layer completed Veeravanallur side WBM Ist layer Completed on 30.10.02	Mukkudal side BT work is in progress. Veeravanallur side WBM II layer is in progress.	Bridge work completed. Mukkudal side BT work is in progress. Veeravanallur side WBM II layer is in progress.

Sl. No.	Name of Work	Scheme and Year	Amount of AS/TS/RAS in lakhs	Name of Contractor	Contract value in lakhs	Date of agreement of work	Target date of completion	Target Percentage		Achievement Percentage		Stage of work as on 31.10.02	Progress	Stage of work as on 31.12.02
								Physical	Financial	Physical	Financial			
11	Construction of bridge at KM 4/4-5/4 of Kancheepuram-Vandavasi road	106 bridges NABARD 1998	1950.00 2146.07 970.00	M/sECCI Ltd.	838.20	25.2.99	24.02.01 31.3.03	100%	100%	80%	94%	Bridge Work Completed. Approach Vandavasi Side IIIrd layer completed on 30.09.02 Kancheepuram Side out of 370m length 90m Earth work completed. LA to be settled	Vandavasi side approach B.T. completed. Kancheepuram side LA to be settled. High Court hearing posted without date.	Bridge Work Completed. Approach Vandavasi Side B.T. completed. Kancheepuram Side out of 370m length 90m Earth work completed. LA to be settled. High Court hearing posted without date
12.	Consstruction of bridge at KM 14/8-10 of Vanagaram-Ambathur road	106 bridges NABARD 1998	113.21 124.52 230.00	M/s Nagarjuna	200.63	12.03.99	11.03.00 31.1.03	100%	100%	80%	81%	Bridgework completed. Ambathur side approach earth work completed. Vanagaram side approach earthwork is in progress.	Ambathur side approach WBM I layer is in progress. Vanagaram side S.G.mix completed.	Bridgework completed. Ambathur side approach WBM I layer is in progress. Vanagaram side S.G.mix completed.

Sl. No.	Name of Work	Scheme and Year	Amount of AS/TS/RAS in lakhs	Name of Contractor	Contract value in lakhs	Date of agreement of work	Target date of completion	Target Percentage		Achievement Percentage		Stage of work as on 31.10.02	Progress	Stage of work as on 31.12.02
								Physical	Financial	Physical	Financial			
13.	Construction of bridge at KM 4/10 of Coimbatore-Siruvani road	106 bridges NABARD 1998	94.34 103.77 282.00	M/s Madhava Hi- Tech	258.00	1.7.99	30.06.00 31.1.03	100%	100%	80%	72%	Bridge work completed. Crash barrier and Wearing coat completed retaining wall completed. Approach formation started.12m. span culvert deleted.	Approach formation on both sides is in progress. S.G.mix collection is in progress.	Bridge work completed. Approach formation on both sides is in progress. S.G.mix collection is in progress.
14.	Construction of bridge at KM 1/8 of Thirumangala kottai – East Nallikottai road	106 bridges NABARD 1998	122.64 134.90 218.00	-do-	200.00	22.12.99	21.02.01 31.1.03	100%	100%	95%	95%	Bridgework completed. Approach Nallikottai side WBM IIIrd layer completed on 31.8.02. Thirumangala kottai side WBM II nd layer is in progress	---	Bridgework completed. Approach Nallikottai side WBM IIIrd layer completed. Thirumangala kottai side WBM II nd layer is in progress
15.	Construction of bridge across Palayar river connecting Keelamanakudi with Melamana kudi	106 bridges NABARD 1998 (W.C)	400.00 440.00 898.41	M/s.TANTIA	814.60	21.7.99	20.03.01 31.12.02	100%	100%	100%	100%	All decks laid. Both side approaches WBM IIIrd layer completed on 20.10.02 Collection for BT completed	Work completed	Work completed

Sl. No.	Name of Work	Scheme and Year	Amount of AS/TS/RAS in lakhs	Name of Contractor	Contract value in lakhs	Date of agreement of work	Target date of completion	Target Percentage		Achievement Percentage		Stage of work as on 31.10.02	Progress	Stage of work as on 31.12.02
								Physical	Financial	Physical	Financial			
16.	Construction of bridge across Kuzhithurai river at Ganapathiyan kadavu	106 bridges NABARD 1998 (W.C)	184.00 202.40 295.03	M/s.TANTIA	266.847	21.7.99	20.10.00 25.3.03	100%	100%	60%	43%	Ist span deck laid. Piling work completed for P2 & A2 on 30.10.02	Pile cap completed for A1,P1&P2 .Pile cap is in progress for A2.	Ist span deck laid. Pile cap completed for A1,P1& P2 & A2 Pile cap is in progress.
17.	Construction of bridge at KM 18/2 of Akkur-Sirkazhi road	Part II 1998	70.00 77.00 163.00	M/s Madhava Hi-Tech	163.00	22.12.99	21.10.00 31.1.03	100%	100%	80%	33%	Bridgework completed. Akkur side retaining wall completed .LA to be settled.Rs.780 00/-paid as part for LA compensation	LA compensation paid entirely. Approach to be started during this month	Bridgework completed. LA compensation paid entirely. Approach to be started during this month

**HUDCO 60 BRIDGES**

Sl. No.	Name of Work	Scheme and Year	Amount of AS/TS/RAS in lakhs	Name of Contractor	Contract value in lakhs	Date of agreement of work	Target date of completion	Target Percentage		Achievement Percentage		Stage of work as on 31.10.02	Progress	Stage of work as on 31.12.02
								Physical	Financial	Physical	Financial			
18.	Reconstruction of bridge at KM 14/4 of Walaja-Sholingar road	60 Bridges 2001 HUDCO	70 65	SS Kumar Builders	50.08	22.07.02	21.4.03	83%	83%	80%	43%	All 3 decks laid on 31.10.02	Bridgeportion completed. Approach work is in progress	Bridge portion completed. Approach work is in progress
19.	Reconstruction of bridge at KM 23/4 of Thiruvannamalai –Thanipadi road	60 Bridges 2001 HUDCO	14 9.80	Shanmugasundaram	8.86	24.06.02	31.1.03	100%	100%	80%	25%	Thanipadi side abutment above sill 0.80m.raised.	Deck slab laid. Approach work is in progress	Deck slab laid. Approach work is in progress
20.	Reconstruction of bridge at KM 4/2 of Karatholuvu-Komaralingam road	60 bridges 2001 HUDCO	90 59.50	M/s.Rason Earthmovers	51.86	29.7.02	28.4.03	55%	55%	--	0.04%	Work commenced Dismantling of old bridge is in progress	---	Work commenced Dismantling of old bridge is in progress
21.	Construction of bridge at KM67/2 of Mettur-Palakkanuthum-Dharapuram road	60 bridges 2001 HUDCO	20 20	M/s.Sri Veerasundari & co.	20.38	19.2.01	30.04.02	100%	100%	100%	90%	Work physically completed on 30.04.02		Work completed
22.	Reconstruction of bridge at KM 11/2 of Erode-Muthur road	60 bridges 2001 HUDCO	37.50 37.50	M/s. KCM & Co.	34.69	22.07.02	21.04.03	55%	55%	33%	33%	Muthur side A2&P2 completed upto bedblock level. Erode side A1&P1 above sill level is in progress	Out of 3decks Two deck slab laid. All substructure and bed block completed. Toe wall for apron raised.	Out of 3decks Two deck slab laid. All substructure and bed block completed. Toe wall for apron raised

Sl. No.	Name of Work	Scheme and Year	Amount of AS/TS/RAS in lakhs	Name of Contractor	Contract value in lakhs	Date of agreement of work	Target date of completion	Target Percentage		Achievement Percentage		Stage of work as on 31.10.02	Progress	Stage of work as on 31.12.02
								Physical	Financial	Physical	Financial			
23.	Reconstruction of bridge at KM 18/10 of Perunthurai-Kangeyam road	60 bridges 2001 HUDCO	220 99.50	M/s.RPP Constructions (P)Ltd.	80.97	22.7.02	21.7.03	42%	42%	80%	47%	Kangeyam side abutment &P1 to P9 completed upto bedblock level.8 decks laid. Perundurai side abutment boring work is in progress to explore the soil	All 10 decks laid. Perundurai side retaining wall work is in progress	All 10 decks laid. Perundurai side retaining wall work is in progress.
24.	Reconstruction of bridge at KM54/6 of Salem-Thirupathur road	60 bridges 2001 HUDCO	45 45	P.Paramasivam	44.13	22.7.02	21.4.03	56%	56%	65%	40%	All works completed upto bedblock level.	Out of 3 decks 2 decks laid. Retaining wall on Salem side is in progress.	Out of 3 decks 2 decks laid. Retaining wall on Salem side is in progress.

Sl. No.	Name of Work	Scheme and Year	Amount of AS/TS/RAS in lakhs	Name of Contractor	Contract value in lakhs	Date of agreement of work	Target date of completion	Target Percentage		Achievement Percentage		Stage of work as on 31.10.02	Progress	Stage of work as on 31.12.02
								Physical	Financial	Physical	Financial			
25.	Reconstruction of bridge at KM 39/10 of Trichy-Chidambaram road	60 bridges HUDCO 2001	40 37.80	A.Ramathan & co.	34.90	3.5.02	2.09.02 31.12.02	100%	100%	100%	75%	All works except BT completed. Metal collection for BT is in progress.	Work completed . Final bill to be paid.	Work completed . Final bill to be paid.
26.	Reconstruction of bridge at KM71/10 of Trichy-Chidambaram road	60 bridges HUDCO 2001	58 58	R.Rangasamy & co.	57.97	9.5.02	8.11.02 31.1.03	100%	100%	80%	63%	Substructure up to bed block completed on 30-9-02. Centering for deck slab and apron work is in progress	All deck slab completed except one.	All deck slab completed except one. Apron work is in progress
27.	Reconstruction of bridge at KM 15/4 of Puvalur-Siruganur-Thirupattur road	60 bridges HUDCO 2001	106 79	A.Ramanathan & co.	74.27	3.5.02	2.11.02 31.12.02	100%	100%	100%	77%	Metal collection is in progress for BT work.	Work completed. Final bill to be paid.	Work completed. Final bill to be paid.
28.	Reconstruction of bridge at KM 22/8 of Ramnad-Nainarkoil-Andakudi-Elayankudi-Sivagangai-Melur road	60 bridges HUDCO 2001	20 20	S.Angusamy	18.58	11.1.02	10.5.02 31.1.03	100%	100%	80%	79%	Deck slab laid on 31.10.02. Approach road work is in progress	Approach road work is in progress	Deck slab laid. Approach road work is in progress.

Sl. No.	Name of Work	Scheme and Year	Amount of AS/TS/RAS in lakhs	Name of Contractor	Contract value in lakhs	Date of agreement of work	Target date of completion	Target Percentage		Achievement Percentage		Stage of work as on 31.10.02	Progress	Stage of work as on 31.12.02
								Physical	Financial	Physical	Financial			
29	Reconstruction of bridge at KM 11/10 of Ramnad-Nainarkoil-Andakudi-Elayankudi-Sivagangai-Melur road	60 bridges HUDCO 2001	16 16	D.Vijayasamy	13.66	29.6-01	28.10.01 31.1.03	100%	100%	80%	55%	Deck slab laid. Approach slab laid on 28.10.02. Approach road work is in progress.	Approach road earthwork is in progress	Bridgework completed. Approach earthwork is in progress
30.	Reconstruction of bridge at KM 9/2 of Srivilliputhur-Sivakasi-Parthibanur road	60 bridges HUDCO 2001	35 30	OSA.Sundarraaj	26.62	11.1.02	8-7-02 31.1.03	100%	100%	80%	46%	Work upto deck level completed. Bed block laid. Fabrication of steel for deckslab is in progress	All deck slabs laid. Wearing coat laid.	All deck slabs laid. Wearing coat laid.
31.	Reconstruction of bridge at KM 20/2 of Parthibanur-Kamudhi road	60 bridges HUDCO 2001	72 72	P.Dharmar	71.76	2.5.02	1.11.02 31.1.03	100%	100%	90%	93%	Except BT all works completed	BT work is in progress.	BT work is in progress.
32.	Construction of bridge at KM 8/2 of T.Karisal kulam-Guhanparai road	60 bridges HUDCO 2001	247 110	I.A.Prabhakaran	103.74	15.6.02	28.2.03	75%	75%	20%	12%	6 Piers above sill level is in progress. A1 upto sill level completed.	---	6 Piers above sill level is in progress. A1 upto sill level completed.

Sl. No.	Name of Work	Scheme and Year	Amount of AS/TS/RAS in lakhs	Name of Contractor	Contract value in lakhs	Date of agreement of work	Target date of completion	Target Percentage		Achievement Percentage		Stage of work as on 31.10.02	Progress	Stage of work as on 31.12.02
								Physical	Financial	Physical	Financial			
33.	Reconstruction of bridge at KM 36/4 of Kodai Ghat road	60 bridges HUDCO 2001	10 8.10	S.Jawahar	5.32	11-3-02	10-7-02 15.10.02	100%	100%	100%	100%	Work completed		Work completed.
34.	Construction of bridge at KM 4/6 of Manakattur-Sengurichi road	60 bridges HUDCO 2001	40 34.20	S.Vellai chamy	31.76	10.4.02	9.8.02 30.11.02	100%	100%	100%	86%	Bridge work completed. Both side approaches completed except BT.	Work completed.	Work completed.
35.	Construction of bridge at KM 3/10 of Sanarpatti-Ragalapuram road	60 bridges HUDCO 2001	40 40	M.Subbiah	39.25	31.5.02	30.09.02 20.12.02	100%	100%	100%	87%	Bridge work completed. Both side approaches WBM II nd layer completed.	Work completed.	Work completed.
36.	Construction of bridge at KM 1/4of Natham-Sendurai road to Sirukudi road	60 bridges HUDCO 2001	15 15	A.R.Vijaya raman	14.85	31-5-02	30-9-02 20.12.02	100%	100%	100%	75%	Bridge work completed. Both side approach WBM II nd layer completed.	Work completed.	Work completed.

Sl. No.	Name of Work	Scheme and Year	Amount of AS/TS/RAS in lakhs	Name of Contractor	Contract value in lakhs	Date of agreement of work	Target date of completion	Target Percentage		Achievement Percentage		Stage of work as on 31.10.02	Progress	Stage of work as on 31.12.02
								Physical	Financial	Physical	Financial			
37.	Reconstruction of bridge at KM 10/2 of Mettur-Palakkanuthu-Oddanchatram-Dharapuram road	60 bridges HUDCO 2001	75 75	PMahalingam	72.79	15.11.02	14.8.03	--	--	--	--	Tenders called on 31.10.02. Tender concurrence accorded on 6.11.02	Diversion road work completed.	Diversion road work completed.
38.	Construction of bridge at KM 62/4 of Rajapalayam-Saankarankoil Thirunelveli road	60 bridges HUDCO 2001	72 72	P.Haniffa	67.91	15.11.02	14.8.03	--	--	--	--	Tenders called on 31.10.02. Tender concurrence accorded on 6.11.02	Foundation earthwork completed.	Foundation earthwork completed.
39.	Reconstruction of bridge at KM 6/8 of Mankadu road	TNADP 1997	120.00 116.00	M/s.TNSCC Ltd.	134.14	21.10.97	19.1.99 31.03.03	100%	100%	30%	63%	Since there is no response for the first call 2 <sup>nd</sup> call has been called for on 19.9.02 due to heavy over percentage. This tender has not been finalized 3 <sup>rd</sup> call to be called on 31.10.02. Tenders to be finalised.	3 <sup>rd</sup> call called on 31.10.02. Tender sent to COT and the same is rejected on 16.12.02. Revised estimate prepared according to site condition and the same is under scrutiny.	Since there is no response for the first call 2 <sup>nd</sup> call has been called for on 19.9.02 Due to heavy over percentagethis tender has not been finalized 3 <sup>rd</sup> call called on 31.10.02. Tender sent to COT and the same is rejected on 16.12.02.Revised estimate prepared according to site condition and the same is under scrutiny.

**PROVISION FOR PLAN WORKS IN BUDGET ESTIMATE FOR 2002-2003**

(Rs. in Crores)

WING: CHIEF ENGINEER(H) PROJECT – II

Sl.No.	Name of the Scheme	Total cost of Scheme	Total Expenditure as on 31.03.02	Current Year Budget		LOC		Total Expenditure as on 31.12.02	R.E 2002-2003	Further LOC required	B.E 2003-2004	Remarks
				Spill over as on 1.04.02	B.E 2002-2003	Applied	Received					
1.	HUDCO 50 BRIDGES 8443 CIVIL DEPOSIT  Administrative sanction Civil Works Revised Project Cost	--  260.7100 184.0800	126.2800	33.8100	50.0000	9.5700	9.5700	9.5700	33.8100	9.6900	--	Balance amount Rs.14.55 cr. to be adjusted as Administrative Charges.
2.	NABARD 54 Bridges RAS 5054-04-337-JK-1607	115.4000	105.2300	10.1700	12.1000	10.1700	10.1700	7.0600	10.1700	--	--	--
3.	Part II Scheme 2 No. of Bridges Administrative sanction Revised Administrative Sanction	-- 1.1000 2.3000	1.5373	1.0325	0.0002	--	--	--	1.0325	1.0325	0.0020	--
4.	HUDCO Assisted New 60 Bridges 5054-80-800-JV-1600	60.0000	0.6424	59.3576	40.1125	16.0450	5.3580	4.6700	9.7000	4.3420	20.0000	--
5.	HUDCO Loan repayment Margin money to TNSCC 5054-04-101-JC-1602	--	--	--	42.1392	25.1908	25.1908	25.1908	34.3216	9.1308	34.3056	--
6.	Rural Roads Marketing Centre (TNADP)	--	0.2890	0.3850	0.0635	0.0635	0.0635	0.0635	0.0635	--	0.6388	--
7.	Flood and Cyclone Affected Bridges(TNADP)	--	0.1499	1.4178	0.4736	0.2817	0.2817	0.0668	0.2017	--	1.1210	--
8.	ROB at Pondy- Krishnagiri Road 5054-05-337-JA-1806	19.8900	19.4500	0.6800	0.2500	0.2500	0.2500	0.0669	0.2500	--	0.0001	--
9.	ODR Maintenance under SCRD roads 3054-04-337-AG-1613	--	2.8735	--	5.5000	3.2038	2.9701	2.3641	5.5000	2.5300	5.5000	--
10.	Construction/Reconstruction of 48 bridges in MDR in Cauvery Delta Region (New Work)	33.4900	--	--	--	--	--	--	--	--	33.4900	

**WORKS UNDER PROGRESS**  
**NABARD - TECHNICAL DETAILS**

<b>Sl.No</b>	<b>DISTRICT</b>	<b>NAME OF WORK</b>	<b>BRIDGE LENGTH (m)</b>	<b>L . W . W (m)</b>	<b>NO. OF SPAN</b>	<b>SPAN LENGTH (m)</b>	<b>APP LENGTH (m)</b>	<b>TYPE OF FOUNDATION</b>
1.	Kancheepuram	Construction of Bridge @ Km.4/4-5/4 of Kancheepuram Vandavasi Road.	881.46	808.96	59	14.94 each	280	Pile
2.	Tiruvallur	Construction of Bridge @ Km.14/8-10 of Vanagaram – Ambattur Road	93.90	99.00	06	15.65 each	209.617	pile
3.	Thajavur	Km.1/8 of Thiru mangalakottai-East - Nallikottai Road.	67.80	66.60	03	22.60 each	282.40	Pile
4.	Coimbatore	Km.4/10 of Coimbatore Siruvani Road	46.24	46.24	02	23.12	342.00	Pile
5.	Kanyakumari	Construction of Bridge across Kuzhithurai river @ ganapathiyankadavu	73.00	67.00	03	24.30	260	pile