

NATIONAL HIGHWAYS
GOVERNMENT OF TAMIL NADU
REPORT FOR THE QUARTER ENDING 30.09.09
Works completed during 2008-09

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of linc quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of linc quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
REVAMPED CRF- 2005 - 06																		
Chennai Circle																		
Villupuram Division																		
1	Villupuram	Widening two lane and Strengthening of Mannargudi- Omampuliyur road km.1/0-5/4 (ODR)	4.40	70.00	CRF TN 2005 560 20.01.06	77.00	22.01.2007	100%			100%	75.22			31.07.2008		Work completed and final bill to be paid	
Sub-total			4.40	70.00		77.00					75.22							
II.Madurai Circle																		
1.Madurai Division																		
2	Madurai	Reconstruction of bridge at km.0/6 at Athoor- Akkaraipatti road (ODR)		100.00	CRF TN 2005 561 20.01.06	100.00	11.12.2006	50%			50%	65.57	0.37	0.50	0.87	31.05.2009		Work completed 9/09
Sub-total				100.00		100.00					65.57	0.37	0.50	0.87				
REVAMPED CRF- 2006 - 07																		
Chennai Circle																		
Villupuram Division																		
3	Villupuram	Widening and Strengthening Cheyyur - Vandavasi - Polur road from km 18/0 - 23/0 and 25/2 - 34/0 (SH)	13.80	371.00	CRF-TN-2006-07-611 26.03.07	408.00	17.5.2007	100%			100%	406.03			31.01.2009		Work completed. Final bill to be paid	
4	Villupuram	Widening and strengthening Arcot - Villupuram road from km 53/9 - 61/6 and 79/720 - 86/0 (SH)	13.98	419.00	CRF-TN-2006-07-613 26.03.07	446.00	17.5.2007	100%			100%	435.23			31.01.2009		Work completed. Final bill to be paid	
5	Villupuram	Widening and Strengthening of Mannargudi-Eyyalur Road (MDR) Road Km.1/0-9/2	8.20	366.00	CRF-TN-2006-07-638 26.03.07	396.00	17.5.2007	100%			100%	367.39			31.03.2009		Work completed. Final bill to be paid	
Sub-total			35.98	1156.00		1250.00					1208.65							

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of 1st quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of 1st quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
Coimbatore Division																		
6	Coimbatore	Widening and Strengthening Coonoor-Kundah road Km. 20/0-30/0 MDR	10.00	520.00	CRF TN 2006 610 20.02.07	564.00	16.5.2007	80%			80%	442.37		0.57	0.57	30.04.2009	Work completed 09/09	
Sub-total			10.00	520.00		564.00							0.57	0.57				
Thanjavur Division																		
7	Trichy	Widening and Strengthening to Thuraiyur - Perambalur road Km.17/6-21/6, 23/4-25/6, and 30/6-32/6 SH	8.20	450.00	CRF-TN-2006-579 29.11.06	488.00	5.3.2007	90%			90%	407.85				30.04.2009	Work completed 09/09	
8	Thanjavur	Widening Namanasamudram - Ponnamaravathi road Km.18/0-27/6 & 38/0-42/7 (MDR) (Ponamaravathi)	14.30	400.00	CRF-TN-2006-580 29.11.06	440.00	2.3.2007	95%			95%	379.19				30.04.2009	Work completed 09/09	
9	Thanjavur	Widening and Keevalur - Kachanam Road Km.0/0-4/0 (SH)	4.00	184.00	CRF-TN-2006-07-623 26.03.07	195.00	16.5.2007	100%			100%	189.88				26.07.2008	Work completed. Final bill to be paid	
Sub Total			26.50	1034.00		1123.00					976.92							
Ramnad Division																		
10	Ramnad	Widening and Improvements to Sarugani - Devakottai Road km 0/0 - 6/0 (MDR)	6.00	200.00	CRF-TN-2006-07-621 26.03.07	200.00	18.6.2007	100%			100%	199.00		21.35	21.35	31.01.2009	Work completed. Final bill to be paid	
Sub Total			6.00	200.00		200.00					199.00	0.00	21.35	21.35				
REVAMPED CRF- 2007 - 08																		
Chennai Circle																		
Villupuram Division																		
11	Villupuram	Strengthening of Thirumangalam-Mugappair road Km.0/0-2/325 (SH)	2.33	335.00	CRF-TN-2007--08-653 28.12.07	350.00	31.03.2008		100%		100%	368.5	50.23	0.97	51.20	31.01.2009	Rs.51.20 met from state funds work completed and finally paid.	
Sub Total			2.33	335.00		350.00					368.50	50.23	0.97	51.20				

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of linc quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of linc quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
Coimbatore Division																		
12	Coimbatore	Widening of bridge and junction improvement at Km.0/2 of SITRA Kurumbapalayam road in Coimbatore		120.00	CRF-TN-2007-08-655 27.02.08	132.00	26.06.2008	20%			20%	49.26		23.78	23.78	05.06.2009	Work completed 09/09	
Sub Total				120.00		132.00							23.78	23.78				
Madurai Division																		
13	Madurai	Raising the road level in mettur-Palakkanuthu-Odanchatram-Dharapuram-Kangeyam-Erode road Km 16/0-19/6 (SH 37)	3.60	405.00	CRF-TN-2007-643 25.06.07	417.00	10.03.2008	30%	5%		35%	133.10	0.23	260.41	260.64	06.01.2010	Work completed 09/09	
Sub Total				3.60	405.00		417.00					133.10	0.23	260.41	260.64			
NEW WORKS 2008-2009																		
Vellore Division																		
14	Vellore	Improvements of Km.0/0-11/2 with widening and strengthening in Km.13/6-15/8 of Katpadi-Vallimalai Road (MDR)	13.40	835.50	CRF-TN-08-09-668 24.09.08	797.11	31.12.2008	25.00%	25.00%		50%	140.96	129.69	404.42	534.11	24.02.2010	Work completed 09/09 (Jan 09)	
Sub Total				13.40	835.50		797.11					129.69	404.42	534.11				
Salem Circle																		
Salem Division																		
15	Salem	Widening of existing 3.75 to 5.5m of the stretch from Reddiyapatti to Gujiliyamparai on the Gandhi road	1.45	29.91	CRF-TN-08-09-663 17.09.08	32.50					100%	25.69	5.29		5.29	11.05.2009	Work completed. Final bill to be paid (Jan 09)	
Sub Total				1.45	29.91	32.50						25.69	5.29	5.29				

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of 1st quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of 1st quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
Coimbatore Division																		
16	Coimbatore	Construction of High level bridge at Km. 28/4 of Perundurai-Maccinam Combai road MDR		32.94	CRF-TN-08-09-666 17.09.08	36.23		100%		100%	26.85	4.82	4.82	10.06.2009		Work completed. Final bill to be paid (Jan 09)		
17	Coimbatore	Construction of pipe culvert at Km. 29/10 of Perumdurai-Maccinam combai road MDR		29.19	CRF-TN-08-09-667 17.09.08	32.11		100%		100%	19.28	10.52	10.52	10.06.2009		Work completed. Final bill to be paid (Jan 09)		
Sub Total			0	62.13		68.34		100%			46.13	15.34	0	15.34				
Madurai Division																		
18	Madurai	Improvement to Kodai-Ghat road Km.6/0-9/0	3.00	93.34	CRF-TN-2009-703	93.34						83.64	83.64			Work completed 9/09		
19	Madurai	Improvement to Natchikulam - Sompatty road Km.23/800-24/8	1.00	41.93	CRF-TN-2009-704	44.23						50.00	50.00			Work completed 9/09		
20	Madurai	Improvement to Palaya auakudi to Porullur road Km.11/0-12/0 & 14/4-15/0	1.60	45.09	CRF-TN-2009-707	49.42						45.33	45.33			Work completed 9/09		
21	Madurai	Improvements to Devadanapatti - Varusanadu road Km.7/0-12/0	5.00	150.00	CRF-TN-2009-718	154.00						134.91	134.91			Work completed 9/09		
22	Madurai	Improvements to Koduvilarpatti-Seelayampatti road Km.0/0-5/0, 6/2-7/0 (via) S. Alagapuri road	5.80	200.00	CRF-TN-2009-719	218.55						194.21	194.21			Work completed 9/09		
Sub Total			16.40	530.36		559.54					0.00	0.00	508.09	508.09				

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of lind quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of lind quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
Trichy Division																		
23	Trichy	Widening and improvement from SL to DL from Km 32/6-34/8 of Musiri-Thuraiyur- Athur road SH	2.20	119.16	CRF-TN-08-09-660 17.09.08	131.00	26.12.2008	50.00%	20.00%	70.00%	52.26	75.16	0.36	75.52	19.07.2009	Work completed 09/09 (Jan 09)		
24	Trichy	Widening from existing 7.00 m to 9.00m and improvements from KM 0/0-3/2 of Trichy- Namakkal road SH	3.20	137.61	CRF-TN-08-09-661 17.09.08	151.37	26.12.2008	50.00%	30.00%	80.00%	83.25	58.06	1.84	59.90	08.07.2009	Work completed 09/09 (Jan 09)		
25	Trichy	Improvement of existing 3.75 to 5.5m and strengthening of the stretch from Km 27/4-29/4 of the Viyampatti- Korraiur road	2.00	69.90	CRF-TN-08-09-664 17.09.08	76.87	26.12.2008	75.00%		75.00%	71.99		0.36	0.36	19.07.2009	Work completed 09/09 (Jan 09)		
Sub Total			7.40	326.67		359.24					207.50	133.22	2.56	135.78				
Total-1			127.46	5724.57		6029.73					3306.28	334.37	1222.65	1557.02				

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of 1st quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of 1st quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
Work completed during 2007-08 and Final payment made during 2008-09																		
1	Coimbatore	Widening of Erode-Muthur Road Km.25/0-31/341 (MDR), and Strengthening of Km 25/0-25/352	6.34	99.00	CRF-TN-2006-585	108.90	02.03.2007	100%			100%	102.69				21.01.2008	Work completed and final bill to be paid.	
2	Coimbatore	Widening and Strengthening of Erode-Karur road Km.0/0-1/4 (SH)	1.40	100.00	CRF-TN-2006-586	105.00	28.02.2007	100%			100%	102.52					Work completed and final bill to be paid.	
3	Virudhunagar	Widening and Strengthening Aruppukottai-Sayalkudi-Perunall-Kadugusandai-Mariyoor-Valinokkam Road Km.8/0-13/6 (SH)	5.60	210.00	CRF-TN-2006-606 29.11.06	227.35	28.02.07	100%			100%	218.41					Work completed and final bill to be paid.	
4	Tirunelveli	Widening Meycode-Kulasekharam Km.0/0-3/4 (MDR)	3.40	90.00	CRF-TN-2006-608 29.11.06	94.00	08.03.07	100%			100%	72.64					Work completed and final bill to be paid.	
5	Coimbatore	Widening and improvements to Palani-Dharapuram road (via) Alangiam Km.27/250-32/680	5.43	275.00	CRF-TN-2006-648 22.07.07	250.00	05.10.07	100%			100%	253.63					Work completed and final bill to be paid.	
Total VI			22.17	774.00		785.25					749.89							

PROGRESS REPORT FOR REVAMPED CENTRAL ROAD FUND WORKS (UPTO 30.09.2009)

SPILL OVER WORKS IN PROGRESS

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
REVAMPED CRF-2005-2006																		
II.Madurai Circle																		
1.Madurai Division																		
1	Madurai	Construction of High Level Bridge at km.21/10 of Vadamadurai-Oddanchatram road (MDR)		482.00	CRF TN 2005 563 20.01.06	492.00	11.06.2007	15%	10%	10%	35%	174.08	40.82	43.88	84.70	05.07.2010	Bridge work at downstream side completed. Approach work is in progress. Dismantling 58.32 work completed. 1 abutment and two piers work in progress	
2	Madurai	Forming and Improving in km.19/0-20/2 of Dharmathupatti-Pandrimalai Adalur road including CD works (ODR)	1.20	100.00	CRF TN 2005 570 20.01.06	100.00	27.10.2006	15%	5%	10%	30%	29.14	5.21	11.16	16.37	30.04.2009	Out of 4 culvert works, 3 culverts works are completed. One culvert work in progress. Formation work in progress.	
3	Madurai	Construction of Bridge at km.0/4 Ponnimandurai-Anumantharayankottai road (Rural Road)		100.00	CRF TN 2005 571 20.01.06	144.52	20.06.2007	5%	5%	10%	20%	0.42		46.96	46.96	30.09.2009	Abutment completed upto bedlock level. Piers completed upto capping beam level. 2 abutments above sill level is in progress	
Sub Total			1.20	682.00		736.52						203.64	46.03	102.00	148.03			

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
2.Thanjavur Division																		
4	Thanjavur	Construction of high level bridge in lieu of existing weak and narrow causeway at km. 96/10 (95/8 - 97/2) of Thanjavur pattukkottai - Aranthangi - Karaikudi - Maravamangalam - Ilayankudi - Paramakudi - Mudukulathur- Sayalkudi road (Aranthangi) (SH28)		750.00	CRF TN 2005 555 20.01.06	706.75	24.01.2007	15%	15%	20%	50%	231.79	140.30	166.11	306.41	09.07.2010	Bridge work completed upto deck level. Retaining wall downstream Karaikudi side is in progress. Formation of approaches is in progress. Deck slab 7-13 laid. Retaining wall aranthangi side is in progress. Hand rails work is in progress.	
5	Thanjavur	Construction of new bridge at Km 47/6-8 of Thanjavur Pattukkottai -Aranthangi-Karaikudi-Kallal Kalayarkoil - Maravamangalam - Ilayankudi - Paramakudi -Mudukulathur -Sayalkudi road (Pattukottai) (SH28)		189.00	CRF -TN 2005-556 20.01.06	207.90	24.01.2007	50%	10%	10%	70%	161.57	15.00	23.45	38.45	31.05.2009	Abutment and pier completed upto Bed block level. Span 1 &2 girder cum deck slab completed. Span 3 Steel fabrication for girder cum deck slab is in progress.	
6	Thanjavur	Construction of bridge at Km.0/8 of Keela Namman Kuruchi - Mela Namman Kurichi link - Pethavilagam Kottagam road across Pamani river (Muthupettai Union road)		150.00	CRF TN 2005 565 20.01.06	165.00	23.07.07	50%	5%	10%	65%	87.75	10.00	32.14	42.14	30.06.2009	Bridge work (14 span of 7.6m clear) deck slab span 1 to 14 completed. Approach on both side of the bridge formation completed upto sub grade level	

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
7	Thanjavur	Construction of bridge at Km.0/2 of Kilariyam – Melkarai Kalathur road (Koradacheri Union Road)-Clarium		250.00	CRF TN 2005 566 20.01.06	275.00	17.5.2007				51.78		4.90	4.90		Tender under scrutiny		
Sub Total				1339.00		1354.65					532.89	165.30	226.60	391.90				
3.Ramnad Division																		
8	Ramnad	Construction of a high level bridge in lieu of existing causeway of km 64/ 6-10 of Madurai - Thondi Road SH-33		233.00	CRF TN 2005 554 20.01.06	196.00	16.05.2007	35%			35%	80.13			30.06.2009	All the piles and pile caps completed. Abutment and piers above sill in progress. Forming approaches also in progress.		
Sub Total				233.00		196.00					80.13							
Total II			1.20	2254.00		2287.17					816.66	211.33	328.60	539.93				
REVAMPED CRF-2006-2007																		
I.Chennai Circle																		
1.Villupuram Division																		
9	Villupuram	Improvements to Tambaram - Somangalam Road Km.0/0-9/6 (ODR)	9.60	900.00	CRF-TN-2006-07-625 26.03.07	960.00	17.5.2007	80%	5%	5%	90%	802.99	-27.81	3.09	-24.72	22.05.2009	Road work completed. Minor bridge Km.3/4 deckslab D3 completed and D2 centering is in progress. Drain work is in progress	
10	Villupuram	Construction of High level Bridge at km 83/6 of Chennai - Tiruttani- Renigunta Road including widening Chennai- Tiruttani - Renigunta Road at km 84/0-85/2 (SH)	-	250.00	CRF-TN-2006-07-633 26.03.07	275.00	31.03.08		5%	5%	10%	6.37	0.43	1.54	1.97	15.05.2010	Out of 36 Nos of piles 3 Nos of piles completed. A2 - 3rd, P1-4th, P3-4th pile work is completed. 3 Pile work is in progress	
Sub Total			9.60	1150.00		1235.00					809.36	-27.38	4.63	-22.75				

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
3	Thanjavur Division																	
11	Thanjavur	Widening and Strengthening of Ullikkottai-Thallikkottai - Vadasery road (ODR)	7.50	500.00	CRF-TN-2006-07-637 26.03.07	549.00	17.5.2007	90%		5%	95%	252.57		18.69	18.69	31.05.2009	Ch.350-220 and CH.550-2940 compulsory acquisition in progress in Ch.1432-1560 road formation is in progress in Ch.4200-4950, road formation upto paved level completed. Culvert Km.2/4 (ii), 4/6- 5/2 (ii), 5/4 (i), (ii) completed. Culvert in K.2/2, 3/10, 4/6, 4/8, 4/10, 5/2 (i) is in progress. Drainage Km.0/6-0/9, Km.1/9 and 6/0-7/0 completed in Km.0/0-1/0 (500m) Km.1/0-2/0 (500m) 3/4-4/0 (600m) 4/0-4/270 (270m) to be started.	
	Sub Total		7.50	500.00		549.00					252.57	0.00	18.69	18.69				
	Total-III		17.10	1650.00		1784.00					1061.93	-27.38	23.32	-4.06				
REVAMPED CRF-2007-2008																		
I	Chennai Circle																	
1	Villupuram Division																	
12	Villupuram	Construction of a minor bridge at Km.6/8 of Medavakkam-Mambakkam road including approaches (MDR)		125.00	CRF-TN-2007-08-656 27.02.08	133.00				5%	5%	4.41	1.23		1.23		Diversion road work is in progress	
	Sub Total		0.00	125.00		133.00					4.41	1.23		1.23				

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
II Salem Circle																		
1 Salem Division																		
13	Salem	Construction of HL Pedestrian foot over bridge at Km.258/2 of old NH 7, Km.77/4 of SH 28, Km.253/6 of Old NH 7, Km.2/8 of NH 7 and Km.77/150 of SH 28	-	200.00	CRF-TN-2007-08-654 27.02.08	141.00	26.06.2008	20%	10%	5%	35%	27.85	0.12	12.57	12.69	05.08.2009	Roofing in Thuriyur road junction. Sub structure at nehru park at anna statue junction. Shifting of EB lines is in progress.	
Sub Total				200.00		141.00					27.85	0.12	12.57	12.69				
2 Ramnad Division																		
14	Ramnad	Widening and improvements to Karaikudi-O.Siruvayal road Km 0/0-7/4 (ODR)	7.40	200.00	CRF-TN-2007-644 25.06.07	200.00	24.09.2007	90%			90%	174.50				30.06.2009	Road work completed. CD work in progress	
Sub Total				7.40	200.00	200.00						174.50	0.00		0.00			
Total-IV				7.40	525.00	474.00						206.76	1.35	12.57	13.92			
NEW WORKS 2008-2009																		
Chennai Circle																		
Villupuram Division																		
1	Villupuram	Widening from Intermediate lane to Double lane and improvements to Vridhachalam-Portonovo road Km.5/0-11/4, 13/4-14/0 & 29/0-36/8	14.80	864.50	CRF-TN-2009-672	948.58	9.6.09		5%	5%	10%		1.75	1.13	2.88		Km.32/0-33/0 earthwork completed. GSB is in progress	
2	Villupuram	Construction of two lane bypass around Kancheepuram connecting NH 4 and Kancheepuram - Vandavasi road including construction of minor bridge at Km.2/10-3/4	8.50	3418.00	CRF-TN-2009-732	3418.00								9.93	9.93		Tender called for	

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
		Sub Total	23.30	4282.50		4366.58						1.75	11.06	12.81				
Vellore Division																		
3	Vellore	Widening from Single lane to Double lane Gudiyatham-Gadambur-Kailsasagiri-Vaniyambadi road Km.25/0-42/0	17.000	517.50	CRF-TN-2009-670	569.21	0.00			5%	5%			0.67	0.67		Earthwork in progress	
4	Vellore	Widening from Intermediate lane to Double lane Sholinghur-Kaveripakkam road Km.0/6-14/4	13.800	248.25	CRF-TN-2009-671	249.19	9.6.09			5%	5%			0.29	0.29		Earthwork in progress	
5	Vellore	Widening from single lane to intermediate lane of Pudupadi-Illupai-Vadallupai-Perumbakkam-Vishar-Kancheepuram road Km.7/6-23/2	15.600	312.60	CRF-TN-2009-691	343.69	9.6.09			5%	5%			0.40	0.40		Earthwork in progress	
		Sub total	46.40	1078.35		1162.09								1.36	1.36			
Salem Circle																		
Salem Division																		
6	Salem	Construction of high level bridge at Km.69/2 of Salem-Thirupattur-Vaniyampadi road across river Thenpennai	-	550.00	CRF-TN-2009-696	600.00	9.6.09			5%	5%			2.16	2.16		Work in progress	

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
7	Salem	Construction of High level bridge in lieu of unbridged crossing at Km.20/8 of Mannaparai-Gujilamparai road	-	59.29	CRF-TN-2009-710	65.00				5%	5%			0.05	0.05		Diversion road in progress	
8	Salem	Construction of High level bridge in lieu of Bed level causeway at Km.30/10 of Karur-Esanatham-Koombur-Viriyampatty road	-	50.22	CRF-TN-2009-711	55.00				5%	5%			0.15	0.15		Earth work in progress	
9	Salem	Construction of High level bridge at Km.2/4 of Karur-Vangal road	-	50.22	CRF-TN-2009-712	55.00				5%	5%			0.15	0.15		Earth work in progress	
10	Salem	Construction of High level bridge at Km.2/2 of Karur-Vangal road	-	39.46	CRF-TN-2009-713	43.20				5%	5%						Earth work in progress	
11	Salem	Construction of Minor bridge at Km.106/8 of Pollachi-Dharampuram-Karur road	-	66.00	CRF-TN-2009-714	72.60				5%	5%			0.05	0.05		Diversion road work is in progress	
Sub Total			-	815.19		890.80	0							2.56	2.56			
Coimbatore Division																		
12	Coimbatore	Construction of High Level Bridge on realignment at Km.9/10 of Getticheyyur - Nambiyur road (ODR)		100.00	CRF-TN-2009-665	110.00				20%	20%	20.37	11.50	30.86	42.36		Deck slab 2 spans completed. Fixing of hand rails, centering work and approach road work is in progress. (Jan 09)	

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
12	Coimbatore	Widening of intermediate lane - double lane Udumalpet-Palladam road in Km.0/2-45/2	45.000	3487.68	CRF-TN-2009-680	3637.00				10%	10%			133.92	133.92		Km.1/0-5/0 SDBC in progress. Km.19/2 bridge upto sill level completed. Pipe culvert works completed in Km.4/2, 4/6, 5/6. Foundation work for Minor bridge at Km.23/10 is completed. Minor bridge at Km.35/8 upto deck slab completed. Pipe culvert at Km.29/050, 30/650, 31/750, 32/5, 33/650, 34/750, 35/450, 37/850, 38/150, 39/820 completed	
13	Coimbatore	Widening from intermediate lane-double lane Palladam-Cochin Frontier road in Km.1/0-5/4, 6/6-9/7, 10/0-17/2 and Km.20/2-26/8	21.300	388.59	CRF-TN-2009-681	427.15											Work in progress	
14	Coimbatore	Widening from IL to DL Km.42/8-52/6 and strengthening Km.45/8-52/600 of Pollachi-Dharapuram Karur road	9.800	671.70	CRF-TN-2009-682	300.00			5%	5%			0.51				Work in progress	

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
15	Coimbatore	Widening from IL to DL and Strengthening of Udumalpet-Dharapuram road in Km. 19/5-26/0 and 29/6-36/348	13.200	646.70	CRF-TN-2009-683	512.34	9.6.09			5%	5%			0.87			Work in progress	
16	Coimbatore	Construction of flyover at Paneer Selvam Park in Erode Town	-	1233.52	CRF-TN-2009-715												Estimate under preparation	
Sub Total			89.30	6528.19		4986.49					20.37	11.50	166.16	177.66				

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
	Madurai Circle																	
	Madurai Division																	
17	Madurai	Improvements to Pithalaipatti to Palaya Kannivadi road Km.0/0-10/2	10.20	250.21	CRF-TN-2009-697	275.20	9.6.09		5%	5%	10%			0.46	0.51	0.97	BM laying in progress.	
18	Madurai	Improvements to Reddiarchatram to Kannivadi road Km.0/0-7/6	7.60	238.12	CRF-TN-2009-698	261.67	9.6.09		5%	5%	10%			0.46	0.51	0.97	BM laying in progress.	
19	Madurai	Improvements to Reddiarchatram to Karuppimadam road Km.0/0-6/0	6.00	155.62	CRF-TN-2009-699	158.70				5%	5%				126.92	126.92	BM and SDBC completed. Approach work to culvert in progress	
20	Madurai	Improvements to Sitharevu to Chinnalapattu road Km.6/0-6/250, 9/0-14/0, 17/0-20/0	8.30	235.53	CRF-TN-2009-700	259.00	9.6.09		5%	5%	10%			0.46	175.20	175.66	BM and SDBC completed. Widening work is in progress	
21	Madurai	Improvements to Old Batlagundu to Eluvanampatti road Km.0/0-7/0	7.00	204.23	CRF-TN-2009-701	192.00			5%	5%	10%			0.46	151.27	151.73	Work is nearing completion.	
22	Madurai	Improvements to Old Batlagundu to Ganguruvanpatti road Km.0/0-5/0	5.00	157.68	CRF-TN-2009-702	165.50				5%	5%				88.21	88.21	Work is nearing completion.	

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
23	Madurai	Improvement to Puliampatti to Salakadai road Km.0/0-9/2	9.20	223.26	CRF-TN-2009-705	245.55	9.6.09		5%	5%	10%		0.46	215.41	215.87		BM, SDBC and culverts completed approach work is in progress	
24	Madurai	Improvement to Velampatti to Koothampondi road Km10/0-19/2	9.20	161.07	CRF-TN-2009-706	163.30				5%	5%			132.17	132.17		Work is nearing completion.	
25	Madurai	Improvement to Thadikombu-Pallapatty-Aravakurichi road in Km.18/8-22/3	3.50	109.45	CRF-TN-2009-708	110.10				5%	5%			70.71	70.71		BM and SDBC completed. CD work is in progress	
26	Madurai	Improvement to Thalayuthu-Kalliamandayam-Edayakottai road Km.35/6-42/2 & 45/2-55/4	16.80	417.36	CRF-TN-2009-709	458.88	9.61		5%	5%	10%		0.46	0.49	0.95		Work in progress	
27	Madurai	Widening and Strengthening Bodi - Kurangani Km.6/0-12/0 including reconstruction of culverts and retaining wall (Ghat road)	6.00	500.00	CRF-TN-2009-716	547.83	9.6.09			5%	5%			213.53	213.53		Widening WMM completed. CD works retaining wall under progress.	
28	Madurai	Improvements to Kodai-Cochin road Km.58/4 - 61/4 (Ghat road)	3.00	150.00	CRF-TN-2009-717	150									0.00		Estimate under preparation	

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
29	Madurai	Improvements to Madurai-Poovanthy road Km.0/0-6/0 and 12/8-20/6	13.80	500.00	CRF-TN-2009-720	524.00	9.6.09			5%	5%			1.00	1.00		Earth work in progress	
30	Madurai	Widening and Improvements of Kallikudi-Kallupatti road including CD works Km.0/0-14/2	14.20	1000.00	CRF-TN-2009-721	1100.00	9.6.09			5%	5%			184.65	184.65		Km.0/0-14/2 left side widening upto WMM completed. Km.7/8-14/2 right side widening work upto WMM completed. Retaining wall 650mm completed. Further work is in progress.	
31	Madurai	Improvements to Thirumangalam-Pallapatti road Km.15/4-20/0	4.60	200.00	CRF-TN-2009-722	200.00				5%	5%			0.59	0.59		Work in progress	
32	Madurai	Improvements to Thirumangalam-Usilampatti road Km.12/2-26/0 including CD works	13.80	500.00	CRF-TN-2009-723	529.47	9.6.09			5%	5%			0.83	0.83		CD work in progress	
33	Madurai	Improvements to Madurai-Natham road Km.1/4-4/0	2.60	120.00	CRF-TN-2009-724	131.80				5%	5%			0.59	0.59		BM completed. Further work is in progress	
34	Madurai	Improvements to Madurai-Alagarkoil road Km.11/4-18/4	7.00	200.00	CRF-TN-2009-725	220.00	9.6.09			5%	5%			189.02	189.02		BM and SDBC completed. Balance work is in progress	
35	Madurai	Improvements to Melur-Thiruppathur road Km.1/0-4/0	3.00	120.00	CRF-TN-2009-726	132.00				5%	5%			0.61	0.61		BM and SDBC completed. Except culvert approaches	
36	Madurai	Widening and improvements to Melakkal-Peranai road Km.26/0-34/0	8.00	225.00	CRF-TN-2009-727	247.50	9.6.09			5%	5%			0.59	0.59		BM and SDBC completed. Except culvert approaches	

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
37	Madurai	Widening and improvements of Kallikudi-Kariapatty road Km.2/0-15/0 including CD works	13.00	735.00	CRF-TN-2009-728	808.40	9.6.09			5%	5%			1.09	1.09		BM and SDBC completed. Except culvert approaches	
38	Madurai	Improvements to Madurai-Palamedu road Km.18/0-24/4	6.40	400.00	CRF-TN-2009-729	421.60				5%	5%			0.83	0.83		BM and SDBC completed. Except culvert approaches	
39	Madurai	Improvements to Km.16/0-20/0, raising and improvements to Km.43/0-47/0, 49/0-51/6 of Dindigul-Natham-Singampunari-Thirupathur-Devakottai Rastha road	10.60	598.00	CRF-TN-2009-730	657.00				5%	5%			0.34	0.34		BM and SDBC completed. Except culvert approaches	
40	Madurai	Improvement to Km.3/2-8/2 of Natham-Pillayarnatham road and Km.0/0-5/0 of Kuttupatty-Seithur-Senthrurai road	10.00	249.00	CRF-TN-2009-731	273.00	9.6.09			5%	5%			0.59	0.59		BM and SDBC completed. Except culvert approaches	
Sub Total			198.80	7649.53		8232.50					0	2.76	1555.66	1558.42				

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
Trichy Division																		
41	Trichy	Widening IL-DL and to Ariyalur-Muthuvancheri-Sripuranthan road Km.5/0-150/0-5/550, 5/8-6/8, 8/0-11/0, 12/4-28/8, 28/8-35/2	27.200	1047.03	CRF-TN-2009-673	1143.29	9.6.09			5%	5%			0.55	0.55		Work in progress	
42	Trichy	Widening IL-DL and improvements to Km.8/0-30/2 of Kodukkur-Kaduvetti road	22.200	990.00	CRF-TN-2009-674	1089.00	9.6.09							0.55	0.55		Tender under scrutiny	
Sub Total			49.40	2037.03		2232.29					207.50	0.00	1.10	1.10				
Thanjavur Division																		
43	Thanjavur	Widening and Strengthening Munniyampatti-Chellappanpatti Veeramarasampettai road Km.0/0-9/6 ODR and Village road	9.60	647.00	CRF-TN-2008-09-658 17.04.08	690.23	21.08.2008	60.00%			60.00%	383.14	25.00	94.05	119.05	23.07.2010	Km.0/0-9/0 road work completed except bridge approach Km.6/2 all the cement work has completed. Bridge Km.6/2 completed upto sill level. Retaining wall at Km.5/6-5/10 is in progress. (Jan 09)	

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
44	Thanjavur	Widening and Strengthening Devangudi Village Road-Velachery Road Km.0/0-16/4 & Improvements to Bamini-Karnavur Panchayat Road Km.0/0-1/3 ODR and Panchayat road	17.70	937.40	CRF-TN-2008-09-659 13.05.08	1014.36	15.09.2008	65.00%		65.00%	628.06	63.77	129.34	193.11	11.06.2010		Devankudi village valachery road Km.0/0-7/40 PC & SC completed. Devangudi-Koradacherry road Km.0/0-1/745 PC & SC completed. Needamangalam - Valachery road Km.0/0-7/435 PC & SC Pamini-Karnavoor road Km.0/0-1/3 PC & SC completed. All CD works and retaining works in progress (Jan 09)	
45	Thanjavur	Widening from IL to DL in Km.69/8-80/0 of Musiri-Kulithalai-Pudukottai-Alangudi-Peravurani-Sethubavachatiram road SH 71	10.200	475.50	CRF-TN-2009-675	484.54			5%	5%							Work in progress	
46	Thanjavur	Widening from IL-DL and improvements to Thanjavur-Mannargudi-Thiruthurai-poondi-Vedaranyam-Kodiakkarai road Km.47/0-49/6, 62/0-72/0	12.600	426.73	CRF-TN-2009-676	380.25			5%	5%							Work in progress	

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
47	Thanjavur	Widening from IL-DL and improvements to Kumbakonam-Mannargudi-Adirampattinam road Km.37/0-49/8	12.800	433.71	CRF-TN-2009-677	465.63			5%	5%						Work in progress		
48	Thanjavur	Widening from IL-DL and improvements to Kumbakonam-Karaikkal road Km.25/2-39/7	14.500	491.53	CRF-TN-2009-678	524.83			5%	5%						Work in progress		
49	Thanjavur	Widening from IL-DL and improvements to Mannargudi-Sethubavachatram road Km.0/0-10/6	10.600	358.93	CRF-TN-2009-679	394.7			5%	5%						Work in progress		
50	Thanjavur	Strengthening and widening to two lane in Km.28/0-37/0 of Kumbakonam-Mannargudi-Adirampattinam road SH66 including construction of culverts, bridge at Km.35/8 and retaining wall	9.000	1004.03	CRF-TN-2009-692	1055.00			5%	5%						Work in progress		

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
51	Thanjavur	Widening Strengthening including improvements to geometry of Kumbakonam-Mannargudi-Adirampattinam road in Km.0/0-9/2	9.200	1437.56	CRF-TN-2009-693	1437.56			5%	5%						Work in progress		
52	Thanjavur	Widening, Strengthening including improvements to geometry of Kumbakonam-mannargudi-Adirampattinam road in Km.9/2-16/0	6.800	1293.10	CRF-TN-2009-694	1293.1			5%	5%						Work in progress		
53	Thanjavur	Widening, Strengthening including improvements to geometry of Kumbakonam-Mannarkudi-Adirampattinam road in Km.16/0-24/0 & 24/8-28/0	11.200	1044.29	CRF-TN-2009-695	1044.29			5%	5%						Work in progress		
Sub Total			124.20	8549.78		8784.49					1011.20	88.77	223.39	312.16				

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
Ramnad Division																		
54	Ramnad	Widening from intermediate lane to double lane of Parthibanur-Kamuthi-Aruppukottai road in Km.1/500-21/800, 22/8-24/860	22.300	868.24	CRF-TN-2009-684	877.21	9.6.09			5%	5%			0.62		0.62	Work in progress	
55	Ramnad	Widening from intermediate lane to double lane of Parthibanur-Kamuthi-Aruppukottai road in Km.27/0-41/645 including reconstruction of bridges at Km.27/6, 31/8, 33/8, 33/10, 34/2 & 38/6	14.650	718.01	CRF-TN-2009-685	715.64	9.6.09			5%	5%			0.55		0.55	Km.37/0-39/0 box cutting work completed. Km.39/0-41/645 GSB and WMM work completed	
Sub Total			36.950	1586.250		1592.850					0	0.00	1.17	1.17				
Tirunelveli Circle																		
Tirunelveli Division																		
56	Tirunelveli	Widening from Single lane to Double lane in Km.41/0-58/0 of Alwarthirunagari-Nazaerth-Sathankulam-Ittamozhi-Vallyoor road	17.000	677.75	CRF-TN-2009-686	743.89	9.6.09			5.00%	5.00%			0.98		0.98	Widening work in progress	
57	Tirunelveli	Widening from Single lane to Double lane in Km.0/0-15/0 and 15/6-30/0 of Paruvakudi-Kovilpatti-Ettayapuram-Vilathikulam-Vembar road	29.400	1225.85	CRF-TN-2009-687	1342.28	9.6.09			5.00%	5.00%			1.77		1.77	Widening work in progress	

Sl.No	Name of Division	Name of Work	Length (km)/M (for bridges)	Amount of AA (Rs.in lakhs)	Job No & Date	Amount of Tech. Sanction	Date of Sanction	Physical progress in percent				Financial progress (Rs.in lakhs)				Target date of completion	Bottlenecks if any and remedial measures	Remarks
								Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter	Up to the end of previous year (upto 31.03.09)	During 1st quarter (upto 30.06.09)	During 2nd quarter (upto 30.09.09)	Total progress upto the end of second quarter			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
58	Tirunelveli	Widening from IL to DL in Km.28/222-29/405, 32/290-32/630, 33/435-35/850, 36/480-40/710, 41/4-42/325, 44/950-45/960, 46/765-47/700, 48/175-53/610, 54/620-57/435 and 58/635-59/440 of Rajapalayam - Sankarankovil-Tirunelveli road	20.090	378.41	CRF-TN-2009-688	416.00	9.6.09		5%	5%		0.55	0.55			Widening work in progress		
59	Tirunelveli	Widening from IL to DL in Km.67/4-94/0 Thoothukudi-Thiruchendur-Kanyakumari road	26.600	523.00	CRF-TN-2009-689								0.00			Deleted		
60	Tirunelveli	Widening IL to DL of Cheranmahadevi-Panagudi road Km.13/0-26/0	13.000	204.16	CRF-TN-2009-690	223.62	9.6.09		5%	5%			0.00			Work in progress		
Sub Total			106.090	3009.170		2725.790					0	3.30	0.00	3.30				
Total V			674.44	35535.99		34973.88					1239.07	108.08	1962.46	2070.54				
Grand Total (Total I+II+III+IV+V+VI)			827.60	45689.56		45548.78					6630.70	627.75	3549.60	4177.35				