

# **NATIONAL HIGHWAYS**

**NATIONAL HIGHWAYS WING ON GOING WORKS**

**PROGRESS AS ON 30.09.09**

**STATUS OF SPILLOVER NH ORIGINAL WORKS**

Rs.in Lakhs 20.10.2009

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original / Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)

**VILLUPURAM(NH) DIVISION**

**PLAN WORKS**

<b>ROAD WORKS</b>													
1	Providing Paved Shoulder in km 109/0-110/5 of NH-45A (Chidambaram)	1.50	45A- TN 2008-09-591 Dated 16.09.08	78.06		78.06	05.01.2009 04.07.2009 30.06.2009	M/s Devi Construction	79.95		79.95	79.95	Work completed 6/09
2	Improvements of riding quality in Km.110/5-119/5 of NH-45A (Chidambaram-Coleroon)	9.00	45A- TN 2008-09-605 Dated 05.02.09	491.88		491.88	12.06.2009 11.12.2009 31.08.2009	K. Velmurugan	419.40		419.40	419.40	Work completed 12.08.09

**BRIDGE WORK**

3	Reconstruction of RCC box culvert at Km 59/2 (i) and RCC Culvert @ km 59/2(ii) in lieu of existing minor bridge at Km. 59/2 (i) of NH 45A (Kunganakuppam-Cuddalore)		45A-TN -2006-2007-487 dt. 12.02.2007 RE appd on 19.08.08	60.10 ----- 79.69	1.47	78.22	13.10.2008 12.08.2009 31.10.2009	M/s A.T.N. Construction Cuddalore-2	50.41		50.41	51.88	(i) 59/2 (i) deck slab completed. (ii) 59/2 (ii) deck slab completed. Approach work is in progress
<b>TOTAL</b>		<b>Err:522</b>		<b>630.04</b>	<b>1.47</b>	<b>648.16</b>			<b>549.76</b>		<b>549.76</b>	<b>551.23</b>	

**VELLORE (NH) DIVISION**

**PLAN WORKS**

<b>ROAD WORKS</b>													
1	Strengthening in Km 106/8-115/0 of NH-4 (Walaja and Ranipet)	8.20	4-tn-2008-09-593 dt 10.10.08	455.96	215.80	240.16	06.02.2009 05.11.2009 31.05.2009	M/s Mahalakshmi Engineering Construction	228.44		228.44	444.24	Work completed 5/09.
<b>TOTAL</b>		<b>8.20</b>		<b>455.96</b>	<b>215.80</b>	<b>240.16</b>			<b>235.69</b>		<b>235.69</b>	<b>444.24</b>	7.25Lakhs exp.for Thiruvalem Bridge work

**SALEM (NH) DIVISION**

**PLAN WORKS**

<b>ROAD WORKS</b>													
1	Strengthening in km 9/0-19/0 of NH-219 (Varattpali-Kuppam)	10 8 Nos	219 .-TN-2007-2008-567 Dated 17.03.08 AP 2007-08	576.00	407.44	168.56	13.08.2008 12.02.2009 31.05.2009	D.S.Akbal	139.59		139.59	547.03	Work completed 05/09
2	Strengthening in km 7/0-18/0 including reconstruction of Minor bridge at km 16/10 of NH-207 (Bhagalur-Hosur)	10.10 1 No.	219 .-TN-2007-2008-572 Dated 24.03.08 AP 2007-08 RE appd on 20.11.2008	627.94 ----- 733.37	103.67	629.70	12.12.2008 11.06.2009 31.10.2009	AVS Construction	336.23		336.23	439.90	Road work completed 12.8.09. Bridge work at km 16/10 completed upto super structure level.Form work & retaining wall work is in progress.

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total expr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
	<b>Total</b>	<b>20.10</b>		<b>1203.94</b>	<b>511.11</b>	<b>798.26</b>			<b>475.82</b>		<b>475.82</b>		

**COIMBATORE (NH) DIVISION**
**PLAN WORKS**
**ROAD WORKS**

1	IRQP in KM 148/2-155/4 of NH209 (L & T bypass)	7.20	209-TN-2008-2009-582 Dt.01-08-08 RE appd on 01.12.2008	482.53 ----- 566.95	0.46	566.49	02.02.2009 01.08.2009 31.10.2009	R.Krishnasamy	389.86		389.86	390.32	BT work completed.Concrete for the drainage portion is in progress
2	Strengthening in Km 180/50-191/0 of NH209 (Kunnathur, Annur)	10.50	209-TN-2008-2009-584 dt 05.08.2008 RE appd 19.12.08	487.23 ----- 572.50	179.58	392.92	07.01.2009 06.07.2009 31.05.2009	Sri Ambal & co,	364.33		364.33	543.91	Work completed 6/09.
3	Strengthening in Km 206/0-212/4 of NH209 (Neelipalayam, Nallur)	6.40	209-TN-2008-2009-585 dt 05-08-08 RE Appd on 26.11.2008	396.32 ----- 466.87	1.22	465.65	24.12.08 23.06.09 20.04.09	Sri Ambal & co,	442.93		442.93	444.15	Work completed 4/09.
4	Strengthening in Km 155/4-159/2 including paved shoulders in km 155/6-156/0 and km 156/2-156/9 of NH209 (Pothanur Pirivu, Oppanakarar Street)	3.60	209-TN-2008-2009-586 dt 19-08-08 Re appd on 18.12.2008	376.31 ----- 440.29	123.49	316.80	29.12.2008 28.06.2009 31.07.2009	Shanthy Constructions	221.97		221.97	345.46	Work completed 7/09.
5	Paved shoulders in km 76/2-81/0,86/0-92/0 of NH209 (Maduthukulam, Narasingapuram, Krishnapuram, Udumalaipettai)	10.80	209-TN-2008-2009-587 dt 08.09-08	373.31	2.26	371.05	23.01.2009 22.06.2009 30.04.2009	Thiru.J.Senthil Kumar	361.64		361.64	363.90	Work completed 4/09.
6	Improvements of Junction located at km 147/2 of NH 209 (Mullumichanpatti)	1No	209-TN-2008-2009-609 dt 27.02-09	68.90		68.90		M/s Saravana Construction					Work in progress
7	Reconstruction of pavement having four-lane divided carriageway including paved shoulder and CD works in km 332/0 to 334/0 of NH67 in Coimbatore city portion	1.20	67-TN-2008-2009-611 dt 02.03-2009	296.50		296.50		M/s Saravana Construction					Work in progress

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
8	Reconstruction of pavement having four-lane divided carriageway including paved shoulder and CD works in km 335/0 to 340/0 of NH67 in Coimbatore city portion	5.00	67-TN-2008-2009 -612 dt 02.03-2009	1300.00		1300.00							Work in progress
9	Road safety works-Construction of retaining wall and parapet wall in km 242/0to km 254/8 of NH 209 (Thimbam Ghat section)	12.80	209-TN-2006-2007-476 dt 30-11-06RE appd on 06.06.08	118.25 ----- 136.88	32.87	104.01	14.07.2008 13.03.2009 31.08.2009	M/s Vino Construction	64.77		64.77	97.64	Work completed 8/2009.
10	Reconstruction of culverts in Km 80/4, 83/10, 87/10,90/2,92/10, 97/2,98/4 & 106/6 of NH 209. (Elanchi-Chockampatti)	8Nos	209 -TN-2007-2008-555 Dated 12.02.08 AP 2007-08	101.64 ----- 140.53	2.17	99.47						2.17	Expenditure details awaited from the SE(NH) salem for Desanction
11	Improvement of Y-Junction located at km.114/4 of NH 209. (Saravanampatti)		209 -TN-2007-2008-564 Dated 17.03.08 RE appd on 08.09.08	36.28 ----- 41.37		41.37	16.09.2008 15.12.2008 30.04.2009	Thiru.V. Manikandaraju Pollachi	38.30		38.30	38.30	Work completed 4/09.
<b>BRIDGE WORK</b>													
12	Reconstruction of Minor Bridge at Km 162/2 of NH 209 (Ganapathy)		209-TN-2006-2007-493 dt 15.02.2007 RE appd	145.96 ----- 198.01	2.88	195.13	13.08.2008 12.06.2009 31.10.2009	M/s. Santhi Construction	59.96		59.96	62.84	Four Lane Bridge.One side Two lane bridge work completed.Another two lane bridge work earth work is in progress.
	<b>Total</b>	<b>57.50</b>		<b>4064.98</b>	<b>344.93</b>	<b>4218.29</b>			<b>1943.76</b>		<b>1943.76</b>	<b>2288.69</b>	0.99Lakhs exp.for job no:510, 08-09 work
<b>MADURAI (NH) DIVISION</b>													
<b>PLAN WORKS</b>													
<b>ROAD WORKS</b>													
1	Protective works/Road safety works in Ghat portion in km 216/0-222/0 of NH-220. (Kumili Ghat Road)	6.00	220 -TN-2007-2008-565 Dated 17.03.08 RE appd on 19.08.08	286.92 ----- 321.06	204.30	116.76	01.09.2008 31.05.2009 30.06.2009	Thiru.K.Jaganathan, Andipatti	144.44		144.44	348.74	Work completed 6/09.
2	IRQP in KM 60/0-62/0, 64/0-69/0 & 70/4-73/4 of NH45 Extn.(Periyakulam, Lakshminagaram-Allinagaram)	10.00	045 Extn-TN-2008-09-578 dt 29.07.2008 AP 2008-09	584.83	319.07	265.76	30.01.2009 29.07.2009 10.05.2009	M/s Yogaa & Co Madurai	260.20		260.20	579.27	Work completed 5/09.

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
3	IRQP in KM 50/0-57/0 & 57/0-65/0 of NH 49 Extn. (Usilampatti, Kanavai, Thimarasanaickanur, Andipatti)	15.00	049-Extn.-TN-2008-09-588 dt 08.09.08 AP 2008-09	646.66		646.66	24.01.2009 23.07.2009	Thiru.I.Vetrivel.	678.78	10.00	688.78	688.78	Work completed 07/09
4	Strengthening in Km 99/0-119/0 of NH 49 Extn., (Mundal, Bodimettu)	20.00	049Extn.-TN-2008-09-595 dt 22.10.08 AP 2008-09	729.79	219.99	509.80	23.01.2009 22.07.2009 30.06.2009	Thiru.R.Ramu	490.75		490.75	710.74	Work completed (8/09 )07/09
5	IRQP in KM 52/0-60/0 of NH209 (Palani Bypass)	8.00	209-TN-2008-09-597 dt 26.11.2008	343.02	280.58	62.44	30.01.2009 29.07.2009 31.05.2009	M/s Yogaa & Co Madurai	48.71		48.71	329.29	Work completed 5/09.
6	IRQP in KM 22/0-25/0,60/0-62/0 & 64/0-66/0 of NH209 (Mullachatram, Oddanchantram, Palani)	8.00	209-TN-2008-09-600 dt 21.01.2009	364.55		364.55	25.02.2009 24.05.2009 11.06.2009	Thiru. S.Vellaichamy	325.72		325.72	325.72	Work completed (6/09).07/09
7	IRQP in KM 25/0-27/0 of NH209 (PBFF) (Oddanchatram builtup area)	2.00	209-TN-2008-09-608 dt 27.02.2009	162.88		162.88	02.06.2009 01.09.2009 31.08.2009	M/s Yogaa & Co Madurai	163.73		163.73	163.73	Work completed 08/09

**BRIDGE WORK**

8	Construction of High level bridge at Km 33/2 of NH 209 (Virupatchi)	1no	209-TN-2007-08-551 dt 03.01.2008	489.73	6.34	483.39	12.12.2008 11.06.2010	Thiru.V. Murugesan	186.32	0.50	186.82	193.16	Both abutments upto bedblock level completed .Pier completed upto capping beam level. Forming approaches is in progress.
<b>Total</b>		<b>69.00</b>		<b>3608.38</b>	<b>1030.28</b>	<b>2612.24</b>			<b>2298.65</b>	<b>10.50</b>	<b>2309.15</b>	<b>3626.35</b>	

**TRICHY (NH) DIVISION**
**PLAN WORKS**
**ROAD WORK**

1	IRQP in Km.0/0 -3/2 of NH 210 (Trichy town)	3.20	210-TN-2008-09-604 dt 05.02.09 AP 2008-09	335.87		335.87	28.02.2009 27.08.2009 31.08.2009	M/S Gowpatt Associates Chennai	306.25		306.25	306.25	Work completed 08/09
<b>TOTAL</b>		<b>3.20</b>		<b>335.87</b>		<b>335.87</b>			<b>306.25</b>	<b>-</b>	<b>306.25</b>	<b>306.25</b>	

**THANJAVUR (NH) DIVISION**
**PLAN WORKS**
**ROAD WORK**

1	Improvement of rining quality in 150/300 to 151/0, 155/0 - 160/0 and 162/0-165/4 on NH 45A.(Akkur Mukkart to Tharangambadi,Poriyur)	9.10	45A-TN-2008-09-603 dt 05.02.09 AP 2008-09	335.14		335.14	28.02.2009 27.05.2009 30.09.2009	V.Kathiresan	287.93		287.93	287.93	Work completed 09/09
2	Improvements of riding quality in Km.48/0-52/0 including reconstruction of minor bridge at Km.50/4 of NH210 (PBFF) (Pudukottai)	4.00	210-TN-2008-09-606 dt 12.02.09 AP 2008-09	240.46		240.46	17.08.2009 16.11.2009	M.Nallaiah					Work in progress

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
<b>Total</b>		<b>13.10</b>		<b>575.60</b>		<b>575.60</b>			<b>287.93</b>		<b>287.93</b>	<b>287.93</b>	
<b>RAMNAD (NH) DIVISION PLAN WORKS</b>													
<b>ROAD WORK</b>													
1	Reconstruction of existing culverts in Km.77/2-142/8 (13 Nos) of NH 210 (Devakottai Rasta,Puliyal)	13 Nos	210 -TN-2007-2008-560 Dated 28.02.08 AP 2007-08 RE app300109	173.34 ----- 214.61	2.14	212.47	25.02.2009 24.02.2010	Thiru. S.Velusamy	97.27		97.27	99.41	7 pipe culverts completed.3 Slab culvert completed. Balance 2 Slab culvert and 1 pipe culvert is in progress.
2	Strengthening in Km11/0-21/0 of NH49 (Thirupuvanam)	10.00	049-TN-2008-09-590 dt 09.09.08 AP 2008-09	491.12	3.13	487.99	25.02.2009 24.06.2009 31.07.2009	S.R.& Co	468.71		468.71	471.84	Work completed 7/09
3	Strengthening in Km 115/0-125/0 of NH-49 (Ramnad,Pattinam Kathan)	10.00	049-TN-2008-09-592 dt 10.10.08 AP 2008-09	557.84	1.36	556.48	09.02.2009 08.07.2009	V.Manoharan	527.65		527.65	529.01	Work completed 7/09
4	IRQP in KM 169/4-173/0 including raising dip at km 169/4-170/0 of NH 49 (Rameswaram,Verkodu)	3.60	049-TN-2008-09-594 dt10.10.08 AP 2008-09	194.74	91.79	102.95	15.12.2008 14.04.2009 30.09.2009	V.Manoharan		74.22	74.22	166.01	<b>Work completed 9/09</b>
5	IRQP in Km.75/2 -90/8 of NH 210 (Namathanpatti, Pallathur, Karaikudi)	15.60	210-TN-2008-09-601 dt29.01.09 AP 2008-09	701.40		701.40	06.07.2009 05.01.2010 30.09.2009	S.R.& Co	655.99		655.99	655.99	<b>Work completed 9/09</b>
6	IRQP in Km.140/0 to 145/0,146/0 to 150/0 and 160/0-161/0,163/0 to165/0 (selected 12.00km) of NH 49 (Mandapam, Akkamadam)	12.00	49-TN-2008-09-602 dt 05.02.09 AP 2008-09	615.77		615.77	30.06.2009 28.12.2009 30.09.2009	V.Manoharan	533.43		533.43	533.43	<b>Work completed 9/09</b>
7	IRQP in Km.108/0 -120/0 of NH 210 (Devakottai-Puliyal)	11.40	210-TN-2008-09-607 dt 23.02.09 AP 2008-09	552.53		552.53		Thiru. A.Rajmohan					BM in km 118/0-120/0 completed.Further work in progress.
8	IRQP in km 173/0-183/0 including widening in km 178/0-183/2 and re construction of minor bridge at km 177/8 & 181/2 of NH49 (Kothandaramar koil to Mukkutharayar Chataram)	10.20	049-TN-2008-09-610 dt 27.02.09 AP 2008-09	901.93		901.93	18.09.2009 17.09.2010 31.03.2010	V.Manoharan		183.98	183.98	183.98	BM and SDBC work completed in km 173/0-177/50 .Further work in progress.
<b>BRIDGE WORKS</b>													
9	Reconstruction of high level bridge across river Kottakarai in lieu of the causeway at Km 139/8 of N H 210[Sanavelli ]	1 No.	210-TN-2005-2006-445 Dated 04.01.06 AP 2005-06 II nd Re appd on 9.9.09	1089.00 ----- 1240.89 ----- 1391.07	880.48	360.41 ----- 510.59	14.03.2007 13.09.2008 30.09.2009	K.S.Company Madurai	191.70	133.71	325.41	1205.89	<b>Work completed 9/09</b> (IInd RE is technically sanctioned for Rs.1391.07 lakhs in CE(NH) No.55/09-10 dated 09.09.2009)

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
10	Widening the existing narrow bridge at Km 74/8 of NH 49 (Paramakudi)	1 No.	210 -TN-2007-2008-573 Dt.28.03.08 AP 2007-08 RE appd on 08.07.09	62.93 ----- 75.70	0.41	75.29	21.07.2009 20.06.2010	Thiru. Murugasan		9.76	9.76	10.17	Left side abutment work completed upto bedblock level.Further work is in progress
<b>Total</b>		<b>72.80</b>		<b>5831.72</b>	<b>979.31</b>	<b>4717.40</b>			<b>2474.75</b>	<b>401.67</b>	<b>2876.42</b>	<b>3855.73</b>	
<b>Annual plan 2009-10</b>													
1	IRQP in Km.53/0 -78/0 & 88/0-92/0 of NH 49 (Karisalkulam,Parthibanur,Manamadurai & Paramakudi)	29.00	049-TN-2009-10-617 dt 25.08.09 AP 2009-10	1138.18		1138.18							Tender fixed on 14.10.2009 and under scrutiny
		<b>29.00</b>		<b>1138.18</b>		<b>1138.18</b>							
<b>TIRUNELVELI (NH) DIVISION</b>													
<b>ROAD WORK</b>													
1	Improvements of Y junction located at km 128/8 of NH208 (Chinthamani)	1No.	208 -TN-2007-2008-568 Dated 17.03.08 AP 2007-08	29.12	0.33	28.79						0.33	Desanctioned proposal still awaited from the SE(NH) ,Tirunelveli
2	Strengthening in km 81/6-86/0 of NH-208 (Kodaivasal-Puliyarai)	4.40	208 -TN-2007-2008-570 Dated 18.03.08 AP 2007-08	297.02 ----- 338.37	168.45	169.92	25.08.2008 24.02.2009 15.05.2009	Thiru. S.Arunachalam	41.09	78.54	119.63	288.08	work completed 05/09.Final bill to be paid
3	Strengthening in Km 99/0-101/6 and km 127/4-130/0 of NH208 (Ilangi, Kuttukalvalasu, Puligankudi)	5.20	208-TN-2008-09-589 Dt.09.09.08 AP 2008-09	268.71	2.05	266.66	13.02.2009 12.08.2009 30.06.2009	Thiru. A.Kamaraj	241.98		241.98	244.03	work completed 07/09.Final bill to be paid
4	IRQP in KM 114/0-119/0 &126/4-127/4 of NH208. (Kadayanallur, Puliangkudi)	6.00	208-TN-2008-09-596 Dt.17.11.08 AP 2008-09	285.27		285.27	06.07.2009 05.01.2010	Thiru. S.Arunachalam	234.21		234.21	234.21	BM and SDBC work completed.Culvert work is to be started.
<b>BRIDGE WORK</b>													
3	Construction of minor bridges at Km. 90/40, 109/4, 127/8, 138/8 and 138/10 of NH 208 (Kattalaikudiyiruppu, Idaikal, Puliangkudi, Vasudevanallur)	5 Nos	208 -TN -2006-2007-490 dt. 15.02.2007 RE appd on 16.09.08	415.17	97.10	318.07	13.10.2008 12.07.2009 31.10.2009	Thiru . M. Kalyanesundaram	152.39		152.39	249.49	Minor Bridge Km.90/4,Km 109/4,Km 138/8,and138/10 completed.127/8 deck slab completed. Finishing work is in progress.

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
4	Construction of High Level bridge at Km.123/4 of NH208 (Puliankudi )	1 No.	208 -TN-2007-2008-529 Dated 20.11.07 AP 2007-08	332.20 ----- 119.74	20.42	311.78	02.06.2008 01.06.2009 31.10.2009	Thiru. S.Arunachalam	41.57		41.57	61.99	All 24 piles Piles completed.Pile cap P2 & A2 completed.Abutment A1,A2,Pier P2 completed. Further work is in progress.
5	Reconstruction of Minor bridges at Km.139/4 & 143/4 of NH208 (Vasudevanallur, Sivagiri)	2 Nos	208 -TN-2007-2008-566 Dated 17.03.08 AP 2007-08 RE appd on 02.03.2009	94.98 ----- 119.74	1.29	118.45	05.06.2009 04.12.2009	M/s Notch (India) Project,Madurai		56.17	56.17	57.46	Km 139/4 upto bedblock level completed.Km 143/4 below sill,abutment A1 completed.Further work is in <b>progress</b> .
<b>Total</b>				<b>1722.47</b>	<b>289.64</b>	<b>1498.94</b>			<b>711.24</b>	<b>134.71</b>	<b>845.95</b>	<b>1135.59</b>	

**VIRUDHUNAGAR (NH) DIVISION.**
**PLAN WORKS**
**ROAD WORK**

1	Providing paved shoulders in km 153/0-163/0 & 172/0-178/0 of NH 208 [Thevathanam-Sethur-Rajapalyam, Srivilliputhur]	16.00	208-TN-2006-2007-473 dt 27.12.06	306.09 ----- 386.23	96.54	289.69	23.05.2008 31.05.2009 31.10.2009	A. Kamaraj	113.82	35.60	149.42	245.96	<b>Left side</b> km 153/0-153/8,160/0-161/0 WBM Grade II Completed.Km 153/8-163/0 & 172/0-178/0 BT completed.Top layer is in progress. <b>Right side</b> Km 154/6-156/2,157/4-160/0,161/0-163/0 WBM Grade III Completed.Km 172/0-178/0 BT completed.
---	---	-------	----------------------------------	---------------------------	-------	--------	--	------------	--------	-------	--------	--------	---

**CULVERT WORK**

2	Reconstruction of culverts @KM212/2,214/10 & 215/6 and const of retaining walls in approaches to minorbridges in km 216/10&216/230.216/39 [T.Kallupatti]	3 Nos	208-TN-2006-07-482dt 5.01.07 & RE Dated 19.03.2008	104.16 ----- 130.40	55.99	74.41	10.04.2008 09.01.2009 31.10.2009	Thiru.R.S. Jeevanandam	47.45	10.65	58.10	114.09	All 3 Culvert completed.Retaining wall at km 216/10,280m completed.Balance 80m Retaining wall is in progress.
3	Reconstruction of culverts in Km 201/6, 202/4,203/2,203/10, 206/4,218/2 & 226/10(7nos) and retaining wall in km 201/6 & 218/2 along tank bund of NH 208.(Alagapuri to T.Kallupatti.)	7 nos 0.117m	208-TN-2007-08-558 dt 21.02.2008	40.92	13.34	27.58	21.05.2008 20.11.2008 31.10.2009	A.Kathiravan	16.14		16.14	29.48	All Culvert and Retaining wall work completed.

**BRIDGE WORK**

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original / Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
4	Reconstruction of minor bridges at Km. 154/4, 154/8, 165/2, 171/8 & 175/2 of NH208. (Seithur, Rajapalayam)	5Nos.	208 -TN-2007-2008-557 Dated 21.02.08 AP 2007-08	262.12 ----- 322.33	2.32	320.01	12.11.2008 11.08.2009 31.10.2009	R.Subburaman	231.32	20.80	252.12	254.44	km 175/2,171/8,165/2 154/8 work completed.Km 154/4 Two Deck and one deck to be laid.
	<b>TOTAL</b>	<b>16.00</b>		<b>713.29</b>	<b>168.19</b>	<b>711.69</b>			<b>408.73</b>	<b>67.05</b>	<b>475.78</b>	<b>643.97</b>	

**CITY ROAD (H) DIVISION.**

1	Strengthening in Km 13/0 to 19/0,20/4 to 23/0 & km 24/0 to 27/0 of NH 45	11.60	045-TN-2008-09-613 Dt.02.03.2009	963.50		963.50		M/S J.K. Constructions,					Work in progress
2	Strengthening in Km 0/0 to 1/6,4/0 to 5/0 & km 5/5 to10/0 of NH 45	7.10	045-TN-2008-09-614 Dt.02.03.2009	1318.83		1318.83		S.R.& Co					Work in progress
	<b>TOTAL</b>	<b>18.70</b>		<b>2282.33</b>		<b>2282.33</b>							

**VILLUPURAM(NH) DIVISION**

**FEASIBILITY WORKS**

1	Feasibility study and preparation of the detailed project report for construction of Bypass to Villupuram,Kolivanur,Valavanur town at Km 0/0-12/6 of NH 45A.(Villupuram, Kolivanur,Valavanur )	12.60	045A -TN-2007-2008-519 Dated 24.10.07 AP 2007-08	21.13	1.84	19.29	27.02.2008 10.08.2009 31.10.2009	M/S COS Consultancy services, Madurai				1.84	Inception report approved by the CE(NH) chennai-5 as per the Ministrys instructions on 19-09-2008. Draft report is in progress.
	<b>TOTAL</b>			<b>21.13</b>	<b>1.84</b>	<b>19.29</b>						<b>1.84</b>	

**COIMBATORE (NH) DIVISION**

2	DPR for ROB at Km 151/4 at Eachanari on N H 209 [Eachanari]		209 TN 2005-2006 457 Dated 28-02-06 AP 2005-06	9.03	0.92	8.11	24.01.2007 23.08.2007 31.10.2009	M/S Axis Infrastrucure Consultant Solutions, Chennai				0.92	Combined GAD approved on 11.10.2009.Estimate sent to CE(H) Designs for proof check.
3	Feasibility study and preparation of detailed Engineering for Sathyamangalam Bye -pass on NH209 [Coimbatore Division] [Sathayamangalam]		209 TN 2005-2006 458 Dated 28-02-06 AP 2005-06	11.08	1.11	9.97	24.01.2007 23.08.2007 31.10.2009	M/S Axis Infrastrucure Consultant Solutions, Cheenai				1.11	Alignment proposal sent to ministry for approval. Ministry has instructed to resubmit the alignment proposal based on comments received from RO, Chennai on dt.10.08.09.

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original / Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
4	Consultancyservices for feasibility study and preparation of the detailed project report for construction of bypass to Annur town at Km 189/0-196/0 of NH 209	1No	209 .-TN-2007-2008-515 Dated 24.10.07 AP 2007-08	10.68	1.20	9.48	15.04.2008 26.10.2008 31.10.2009	KITCO-PEMS (JV) Engineering Consultancy Trivandrum				1.20	Alignment proposal sent to ministry vide Lr.No.8073/SA3/NH/07/dt 14.02.2009. Ministry has instructed to review the alignment proposal in consultation with Regional office, Chennai Lr.dt.16.07.09. In this regard Memo has been sent to SE (NH) Salem on 18.08.09.
5	Consultancyservices for feasibility study and preparation of the detailed project report for construction of bypass to Pullianpatti town at Km 202/0-210/0n of NH 209 in the state of Tamil Nadu.	1No	209 .-TN-2007-2008-516 Dated 24.10.07 AP 2007-08	12.35	1.39	10.96	15.04.2008 26.10.2008 31.10.2009	KITCO-PEMS (JV) Engineering Consultancy Trivandrum				1.39	Alignment proposal sent to ministry vide Lr.No.7994/SA3/NH/07/dt 24.02.2009. The RO, Chennai has requested some details to enable inspect the alignment No.2 on dt.03.07.09 in this regard DE (NH) Coimbatore has been instructed Vide this office Memo dt.14.07.09.
6	Consultancyservices for feasibility study and preparation of the detailed project report for construction of bypass to Pollachi town on NH 209 in the state of Tamil Nadu (Km.113/3-123/8)	1No	209 .-TN-2007-2008-517 Dated 24.10.07 AP 2007-08	7.19	0.78	6.41	03.03.2008 03.09.2008 31.10.2009	KITCO-PEMS (JV) Engineering Consultancy Trivandrum				0.78	Alignment proposal sent to ministry vide Lr.No.8566/SA3/NH/07/dt 06.02.2009. The Ministry has instructed to review the alignment proposal in consultation with Regional office, Chennai Lr.dt.16.07.09. In this regard Memo has been sent to SE (NH) Salem on 08.08.09.
7	Feasibility study and preparation of the detailed project report for geomatric improvements in Km. 199/6-200/6 &Km.212/6-215/4 of NH 209.	1No	209 .-TN-2007-2008-518 Dated 25.10.07 AP 2007-08	6.37	0.72	5.65	15.04.2008 26.10.2008 31.10.2009	KITCO-PEMS (JV) Engineering Consultancy Trivandrum				0.72	Alignment proposal sent to ministry vide Lr.No.8074/SA3/NH/07/dt 10.02.2009.Approval awaited.
8	Feasibility study and preparation of detailed project report for construction of ROB at Km.130/800 of NH-209( Mullupadi Railway Gate ) in lieu of existing L.C.No:2E	1No	209 .-TN-2007-2008-521 Dated 24.10.07 AP 2007-08	10.32	1.00	9.32	18.02.2008 30.08.2008 31.10.2009	M/S Wilbur Smith associates Pvt ltd.Bangalore				1.00	Alignment proposal approved by the Ministry on 9.02.2008 is sent to CE Railways for preparation of GAD and Rly GAD awaited.

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original / Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
9	Feasibility study for ROB-RUB at Km.162/6-8 of NH209 (Ganapathy)	1No	209 .-TN-2007-2008-537 Dated 20.11.07 AP 2007-08	8.66	0.84	7.82	06.02.2008 19.08.2008 31.10.2009	M/S Wilbur Smith associates Pvt ltd.Bangalore	3.35		3.35	4.19	The observation made by Ministry regarding Draft final report is incorporated and it is under scrutiny in CE(NH) office.The consultants have been requested to send the compliance report as per GOI observations
10	Feasibility study for improvement to junction at flyover at Km 159/2-8 of NH209	1No	209 .-TN-2007-2008-538 Dated 20.11.07 AP 2007-08	9.80	0.94	8.86	06.02.2008 30.09.2008 31.10.2009	M/S Wilbur Smith associates Pvt ltd.Bangalore				0.94	Draft final report sent to Ministry on 20.10.2008 .Approval awaited.
11	Feasibility study/ detailed Engineering survey for construction of Udumalpet Bypass on NH209	1No	209 TN 2008-2009 579 Dated 29-07-08	12.06		12.06	10.11.2008 24.05.2009 31.10.2009	M/s. COS Consultancy Services, Madurai					Inception report sent to Ministry on 27.02.09. Remainder has been sent on 13.07.09.
<b>TOTAL</b>				<b>97.54</b>	<b>8.90</b>	<b>88.64</b>			<b>3.35</b>		<b>3.35</b>	<b>12.25</b>	
<b>MADURAI (NH) DIVISION</b>													
12	Feasibility study and detailed Engineering survey for Construction of bye-pass to Usilampatti,Antipatti and Bodi Town of NH 49 Extn. [Usilampatti,Andipatti and Bodi Town]	1 No.	049Extn.-TN-2005-413 dt 11.01.2005 AP 2004-05	20.34	2.15	18.19	05.05.2005 04.08.2005 30.11.2006 31.10.2009	M/S VAX Consultants Chennai				2.15	Final draft report sent to Ministry on 04.10.2007 & Reminded on 13.07.09.Approval awaited
13	Feasibility study and preparation of the detailed project report for construction of bypass to Madurai town starting from Km 121/0 of NH 45B and ending at Km 426/0 of NH7 in the state of TN.	1No	45B -7-TN-2007-2008-520 Dated 24.10.07 AP 2007-08	30.17	2.70	27.47	14.03.2008 30.09.2008 31.10.2009	M/s. COS Consultancy Services, Madurai				2.70	As per the Ministry guide lines Inception report approved on 16.09.2008. <b>Draft final report called for from the consultant. Consultant has promised to submit the draft final report before 31.10.09.</b>
<b>TOTAL</b>		<b>0.00</b>		<b>50.51</b>	<b>4.85</b>	<b>45.66</b>						<b>4.85</b>	
<b>THANJAVUR (NH) DIVISION</b>													
14	Feasibility study for construction of ROB at Km. 128/8 of NH 45A [Sirkhazhi]	1 No.	045A-TN-2004-385 Dated 31.12.04 AP 2004-05	8.31	0.80	7.51	20.04.2005 31.12.2007 31.10.2009	Vax Construction				0.80	Revised GAD submitted on 11.03.2009. Combined GAD sent to GOI on 14.07.2009
<b>TOTAL</b>				<b>8.31</b>	<b>0.80</b>	<b>7.51</b>						<b>0.80</b>	
<b>TIRUNELVELI (NH) DIVISION</b>													

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total expr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
15	Consultancyservices for feasibility study and preparation of the detailed project report for construction of bypass to Chockampatty town from km 119/2-121/2 of NH 208 (Chockampatty)	2.00	208 -TN-2007-2008-549 Dated 04.12.07 AP 2007-08	3.35	0.30	3.05	22.02.08 30.09.08 31.10.09	M/sCOS consultancy Services Madurai.				0.30	Inception report approved on 27.01.09 based on Ministry guideline dt. 15.01.09. Draft report received from theconstitant under scrutiny in SE(NH) Office
<b>TOTAL</b>		<b>2.00</b>		<b>3.35</b>	<b>0.30</b>	<b>3.05</b>						<b>0.30</b>	
<b>VIRUDHUNAGAR (NH)DIVISION</b>													
16	Detailed Engineering for combined Srivilliputhur and Rajapalayam Bye-passes in N H 208	1 No.	208-TN-2005-2006-456 dt 28.02.06	39.29	25.09	14.20	28.02.2007 11.09.2007 31.10.2009	M/S SAI Consultants				25.09	<b>Draft Report</b> approved by the GOI on 10.03.2008.Final report sent to GOI on 16.04.2009Remarks on final report received from RO, MORT&H, Chennai in CEs office. Reply sent to Regional officer on 25.09.09.
17	Consultancyservices for feasibility study and preparation of the detailed project report for construction of bypass to Seithur town on NH 208 (Seithur)	1 No.	208 -TN-2007-2008-539 Dated 20.11.07 AP 2007-08	4.69	0.43	4.26	18.02.2008 17.08.2008 31.10.2009	M/S.COS Consultant service,Madurai				0.43	Inception report approved by the Ministry on 14.01.09.Draft report received under scrutiny in SE(NH) Tirunelveli office
<b>TOTAL</b>				<b>43.98</b>	<b>25.52</b>	<b>18.46</b>						<b>25.52</b>	
<b>COIMBATORE (NH) DIVISION</b>													
<b>Land acquisition</b>													
1	Land acquisition for reconstruction of bridge in Km.236/500-237/080 of NH 209.	1No	209 -TN-2007-2008-569 Dated 17.03.08 AP 2007-08	6.61		6.61							Land plan schedule sent to Erode District Collector on 06.03.2009.
<b>TOTAL</b>				<b>6.61</b>		<b>6.61</b>							
<b>MADURAI (NH) DIVISION</b>													
2	Land acquisition for Chatrapatti bye-pass starting from Km 36/8 and ending at Km 39/0 of NH209 (Chatrapathi)	2.20	209-TN-2005-2006-443 Dated 13.12.05 AP 2005-06	59.46		59.46							Revised cost estimate returned by the Ministry on 21.07.09 with request to initiate necessary action for publication of notification under section 3(A). The SE (NH) Madurai has been instructed accordingly.Special revenue staff sanctioned. LPS yet to be recieved.

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
3	Land acquisition for construction of Oddanchatram bypass starting km 23/8 & ending km 31/2 of NH 209. (Dindigul-Palani)	7.40	220 -TN-2007-2008-575 Dated 31.03.08 AP 2007-08	1676.55		1676.55							3(a) Gazette Publication received.Special revenue staff sanctioned. LPS for five villages out of six received from revenue, in the Division office.
<b>TOTAL</b>		<b>9.60</b>		<b>1736.01</b>	<b>0.00</b>	<b>1736.01</b>							
<b>THANJAVUR (NH) DIVISION</b>													
4	Land acquisition for improvements to geometrics in Km 137/0 - 151/0 of NH 45A Extn. (Thanjavur Dn.) [SOORAKKADU-AKKUR]	14.00	045A-TN-2005-426 Dated 31.03.05 AP 2004-05	179.29	22.04	157.25						22.04	3A1 already sent to GOI and notice published. But 3D1 delayed. Ministry has returned. Revised Draft notification sent to Government of India for 3A1.
5	LA for reconstruction of a bridge across river Coleroon near Anaikarai along with approaches in km 98/8 and km 103/4 of NH 45C (Vikravandi-Kumbakonam -Thanjavur) (Anaikarai Bridge)	1 No.	45C-TN-2008-09-615 dt 02.03.09	1427.00		1427.00							Draft notification for nominating component authority for LA process has been sent to GOI.Notification awaited.
<b>TOTAL</b>				<b>1606.29</b>	<b>22.04</b>	<b>1584.25</b>						<b>22.04</b>	
<b>RAMNAD (NH) DIVISION</b>													
6	Land Acquisition estimate for Construction of high leve bridge at km 116/8 of NH210 (Irumathy)	1 No.	210-TN -2006-2007-495 dt.	6.57		6.57							3(a)1 published, 3(A) to be published
<b>TOTAL</b>		<b>11.40</b>		<b>6.57</b>		<b>6.57</b>							
<b>VIRUDHUNAGAR (NH) DIVISION</b>													
7	Land Acquisition estimate for construction of high level bridge of Km.227/10 of NH 208 (Alampatti)	4.14 Acre	208-TN-2006-2007-507 dt 31.03.07	5.38		5.38							The proposal for Land Acquisition is sent by DRO,Madurai to the Principal secretary and commissioner for LA, Chennai.
8	Land acquisition for realignment in the stretch in km 209/750-211/800 of NH208 (Ammapatti)	20.81 acre	208-TN-2007-08-556 dt 19.02.2008	13.89		13.89							Land plan Schedule prepare and under scrutiny in Taluk office Peraiyoor.
<b>TOTAL</b>				<b>19.27</b>		<b>19.27</b>							
<b>COIMBATORE (NH) DIVISION</b>													
<b>NON-PLAN SR/PR WORKS</b>													
1	Special repair work in KM 233/0-241/4 of NH-209 (Chickarasampalayam, Bannari)	8.40	TA-209-TN-2008-09-467 dt 27.02.2009	447.93		447.93	24.07.2009 23.12.2009	Sri.Ambal & co	1.07	2.43	3.50	3.50	<b>BM completed 4.40km</b>
2	Special repair work in KM 245/0-250/0 of NH-209 (Bannari, Thimbam)	5.00	TA-209.-TN-2008-09-476 dt 02.03.2009	187.78		187.78	24.07.2009 23.12.2009 30.09.2009	Sri.Ambal & co	166.59		169.02	169.02	<b>Work completed 9/09</b>
<b>TOTAL</b>		<b>13.40</b>		<b>635.71</b>		<b>635.71</b>			<b>167.66</b>	<b>2.43</b>	<b>172.52</b>	<b>172.52</b>	
<b>MADURAI (NH) DIVISION</b>													

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
1	Periodic Renewal KM 1/2-3/6,4/4-5/8 & 8/8-15/0 of NH209 (Dindigul, Reddiarchatram)	10.00	TA209-TN-2008-2009-461 dt 20.10-08	527.62	435.31	92.31	23.01.2009 22.07.2009 31.05.2009	Thiru.K.Jawahar, Kodaikkanal	118.72		118.72	554.03	Work completed 5/09
2	Periodic Renewal KM 29/0-34/0 (excluding km 32/6-33/4)of NH209 (Virupachi, Oddanchatram outer)	4.20	TA209-TN-2008-2009-464 dt 20.10-08	219.23	0.73	218.50	15.12.2008 14.03.2009 30.06.2009	M/s Yogaa & Co Madurai	215.60		215.60	216.33	Work completed 6/09
3	Special repair work in KM 62/0-64/0 & 66/0-70/0 of NH-209 (Kalayamputhur, Thalavathur)	6.00	TA209-TN-2008-2009-468 dt 20.10-08	214.64		214.64	18.06.2009 17.09.2009 31.07.2009	M/s Senthilraj & Co Palani	215.05		215.05	215.05	Work completed 7/09
	<b>TOTAL</b>	<b>20.20</b>		<b>961.49</b>	<b>436.04</b>	<b>525.45</b>			<b>549.55</b>		<b>549.55</b>	<b>985.59</b>	0.18Lakhs exp.for job no:462 08-09 work

**RAMNAD (NH) DIVISION**

1	Special repair work in KM 125/0-135/0 of NH-49 (Perumkulam-Uchipuli)	10.00	TA-49-TN-2008-09-466 dt 27.02.09	404.18		404.18	16.09.2009 15.01.2010	M/s.MR.Hiteck Engg.pvt.Ltd		88.19	88.19	88.19	Work in progress.
	<b>TOTAL</b>	<b>10.00</b>		<b>404.18</b>		<b>404.18</b>				<b>88.19</b>	<b>88.19</b>	<b>88.19</b>	

**TIRUNELVELI (NH) DIVISION**

1	Special repair work in KM 96/0-98/0 of NH-208 (Ilangi)	2.00	TA-208-TN-2008-09-477 dt 02.03.09	73.46		73.46	30.06.2009 29.08.2009	Tmt.A. Parameswari	62.37		62.37	62.37	Work completed 8/09,final payment to be made.
	<b>TOTAL</b>	<b>2.00</b>		<b>73.46</b>		<b>73.46</b>			<b>62.37</b>		<b>150.56</b>	<b>150.56</b>	

**VIRUDHUNAGAR (NH) DIVISION**

1	Special repair work in KM 209/0-211/0 & 212/0-217/0 of NH-208 (Ammapatti, T. Kallupatti)	7.00	TA-208-TN-2008-09-465 dt 27.02.09	266.47		266.47	17.08.2009 16.12.2009	Thiru.Pugalenth	123.54	109.50	233.04	233.04	Work completed10/09
2	Special repair work in KM 170/0 to 172/0 & 178/0 to 183/0 of NH-208 (Pudupatti, Srivilliputhur)	7.00	TA-208-TN-2008-09-478 dt 02.03.09	378.82		378.82	28.08.2009 19.02.2010 31.10.2009	Thiru.A.Kamaraj	234.60	89.51	324.11	324.11	Work completed10/09
	<b>TOTAL</b>	<b>7.00</b>		<b>645.29</b>		<b>645.29</b>			<b>358.14</b>	<b>199.01</b>	<b>557.15</b>	<b>557.15</b>	

**VILLUPURAM (NH) DIVISION**

**NON-PLAN FDR (Contg) WORKS**

1	Permanent restoration in km 79/0-80/0,83/6-84/4,94/0-95/6,100/4-101/2,102/6-104/0 of NH 45A .Immediate restoration of rain damages in km 57/0-762,119/5	5.60	TA 45A-TN 2008-09-473 dt 27.02.09	291.46	100.00	191.46	28.05.2009 27.08.2009 30.06.2009	M/s Devi Construction	120.21	69.51	189.72	289.72	Work completed 6/09
	<b>Total</b>			<b>291.46</b>	<b>100.00</b>	<b>191.46</b>			<b>120.21</b>	<b>69.51</b>	<b>189.72</b>	<b>289.72</b>	

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptn.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
<b>MADURAI (NH) DIVISION</b>													
1	Immediate restoration of rain damages on NH45 Extn.,NH49Extn.,NH209&NH220 and construction of protective wall in km 77/10,107/2,107/6,108/8,109/2,111/0,114/2,115/0,115/6 & 118/6 of NH 49 Extn. And in km 46/0-46/4 & 47/2 of NH 49 Extn. To protect earth slips during rain under Madurai NH division		TA 45Extn.,49Extn, 209 & 220 -TN 2008-09-471dt 27.02.09	310.09	189.83	120.26	31.08.2009	Thiru.K. Pandidurai	78.65	40.36	119.01	308.84	Work completed 8/09
	<b>Total</b>			<b>310.09</b>	<b>189.83</b>	<b>120.26</b>			<b>78.65</b>	<b>40.36</b>	<b>119.01</b>	<b>308.84</b>	
<b>THANJAVUR (NH) DIVISION</b>													
1	Immediate restoration of rain damages in km 37/0-52/0 of NH 210,Km 135/0-146/0,Km 150/0-151/0,155/0-160/0,162/0-165/4 and in km 185/8-192/6 on NH 45A		TA 45A & 210-TN 2008-09-472 dt 27.02.09	<b>307.56</b>	<b>98.88</b>	<b>208.68</b>	22.06.2009 21.12.2009 31.08.2009	Thiru.K.R.N. Bose	99.05		99.05	197.93	Work completed 8/09
	<b>Total</b>			<b>307.56</b>	<b>98.88</b>	<b>208.68</b>			<b>99.05</b>	<b>0.00</b>	<b>99.05</b>	<b>197.93</b>	
<b>RAMNAD (NH) DIVISION</b>													
1	Immediate restoration of rain damages in km 0/0-160/0 of NH 49 and km 75/2-177/4 of NH 210 & Permanent restoration in Km 40/6-45/0 of NH49 & Km 160/8-161/4 & 175/0-177/4 of NH 210 under Ramnad Dn		TA 49 & 210-TN 2008-09-474 dt 27.02.09	<b>327.34</b>	<b>191.17</b>	<b>136.17</b>	03.06.2009 02.09.2009 31.08.2009	S.Tamilselvam	25.00	43.56	68.56	259.73	Work completed 08/2009
	<b>TOTAL</b>			<b>327.34</b>	<b>191.17</b>	<b>136.17</b>			<b>25.00</b>	<b>43.56</b>	<b>68.56</b>	<b>259.73</b>	
<b>TRIRUNELVELI (NH) DIVISION</b>													

Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 9/2009	Expenditure during the month 01.10.09 to 20.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
1	Restoration of rain damages in km 8/1-km 8/3,13/1-km 13/3 & km 16/1-km 16/4 of NH 47B and km 96/0-km 98/0,Km 114/0-118/0,Km 134/0-km 135/0,km 138/0-km 143/0,km 144/0-km 146/0 & km 148/0-153/0 of NH-208 & approaches of Kuzhiturai bridge at km 604/0 of NH 47 under Tirunelveli Dn.		TA 47,47B & 208-TN 2008-09-475 dt 27.02.09	29.53	20.00	9.53	31.08.2009	Kalyanasundaram				20.00	Work completed 12.08.2009
	<b>TOTAL</b>			29.53	20.00	9.53						20.00	
<b>VIRUDHUNAGAR (NH) DIVISION</b>													
1	Restoration of rain damages in km153/0-231/6 of NH 208		TA 208-TN 2008-09-469 dt 27.02.09	39.34		39.34		A. Kamaraj	36.18		36.18	36.18	Work completed,Final bill paid
	<b>TOTAL</b>			39.34		39.34			36.18	0.00	36.18	36.18	

STATUS OF NH ORIGINAL PLAN/NON Plan Works completed													
											Rs.in Lakhs	15.08.2009	
Sl. No.	Name of Work	Length in "km"	Job No.and Date of sanction	Sanction cost/Original / Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 08/09	Expenditure from 01.10.09 to 31.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)

Sl. No.	Name of Work	Length in "km"	Job No. and Date of sanction	Sanction cost/Original / Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 08/09	Expenditure from 01.10.09 to 31.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
<b>WORKS COMPLETED FROM 01.04.2009 TO 15.08.2009 (NH - Plan work - Original Works)</b>													
<b>COIMBATORE (NH) DIVISION</b>													
1	Strengthening in Km 206/0-212/4 of NH209 (Neelipalayam, Nallur)	6.40	209-TN-2008-2009-585 dt 05-08-08 RE Appd on 26.11.2008	396.32 ----- 466.87	1.22	465.65	24.12.08 23.06.09 20.04.09	Sri Ambal & co,	406.69		406.69	407.91	Work completed 4/09.
2	Paved shoulders in km 76/2-81/0,86/0-92/0 of NH209 (Madathukulam, Narasingapuram, Krishnapuram, Udumalaipettai)	10.80	209-TN-2008-2009-587 dt 08.09-08	373.31	2.26	371.05	23.01.2009 22.06.2009 30.04.2009	Thiru.J.Senthil Kumar	361.64		361.64	363.90	Work completed 4/09.
3	Improvement of Y-Junction located at km.114/4 of NH 209. (Saravanampatti)		209 -TN-2007-2008-564 Dated 17.03.08 RE appd on 08.09.08	36.28 ----- 41.37		41.37	16.09.2008 15.12.2008 30.04.2009	V.Manikandaraju Pollachi	38.30		38.30	38.30	Work completed 4/09.
<b>VELLORE (NH) DIVISION</b>													
4	Strengthening in Km 106/8-115/0 of NH-4 (Walaja and Ranipet)	8.20	4-tn-2008-09-593 dt 10.10.08	455.96	215.80	240.16	06.02.2009 05.11.2009 31.05.2009	M/s Mahalakshmi Engineering Construction	226.48		226.48	442.28	Work completed 5/09.
<b>SALEM (NH) DIVISION</b>													
5	Strengthening in km 9/0-19/0 of NH-219 (Varatanapali-Kuppam)	10 8 Nos	219 -TN-2007-2008-567 Dated 17.03.08 AP 2007-08	576.00	407.44	168.56	13.08.2008 12.02.2009 31.05.2009	D.S.Akbal	139.59		139.59	547.03	Work completed 05/09
<b>MADURAI (NH) DIVISION</b>													
6	IRQP in KM 60/0-62/0, 64/0-69/0 & 70/4-73/4 of NH45 Extn.(Periyakulam, Lakshmpuram-Allinagaram)	10.00	045 Extn-TN-2008-09-578 dt 29.07.2008 AP 2008-09	584.83	319.07	265.76	30.01.2009 29.07.2009 10.05.2009	M/s Yogaa & Co Madurai	260.20		260.20	579.27	Work completed 5/09.
<b>TIRUNELVELI (NH) DIVISION</b>													
7	Strengthening in km 81/6-86/0 of NH-208 (Kodaivasal-Puliyarai)	4.40	208 -TN-2007-2008-570 Dated 18.03.08 AP 2007-08	297.02 ----- 338.37	168.45	169.92	25.08.2008 24.02.2009 15.05.2009	Thiru. S.Arunachalam	40.93		40.93	209.38	work completed 05/09.
<b>MADURAI (NH) DIVISION</b>													
8	IRQP in KM 52/0-60/0 of NH209 (Palani Bypass)	8.00	209-TN-2008-09-597 dt 26.11.2008	343.02	280.58	62.44	30.01.2009 29.07.2009 31.05.2009	M/s Yogaa & Co Madurai	48.71		48.71	329.29	Work completed 5/09.
<b>COIMBATORE (NH) DIVISION</b>													
9	Strengthening in Km 180/50-191/0 of NH209 (Kunnathur, Annur)	10.50	209-TN-2008-2009-584 dt 05.08.2008	487.23 ----- 572.50	179.58	392.92	07.01.2009 06.07.2009 31.05.2009	Sri Ambal & co,	311.38		311.38	490.96	Work completed 6/09.

Sl. No.	Name of Work	Length in "km"	Job No. and Date of sanction	Sanction cost/Original / Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 08/09	Expenditure from 01.10.09 to 31.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptn on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
<b>VILLUPURAM(NH) DIVISION</b>													
10	Providing Paved Shoulder in km 109/0-110/5 of NH-45A (Chidambaram)	1.50	45A- TN 2008-09-591 Dated 16.09.08	78.06		78.06	05.01.2009 04.07.2009	M/s Devi Construction	79.95		79.95	79.95	Work completed 6/09.
<b>MADURAI (NH) DIVISION</b>													
11	Protective works/Road safety works in Ghat portion in km 216/0-222/0 of NH-220. (Kumili Ghat Road)	6.00	220 -TN-2007-2008-565 Dated 17.03.08 RE appd on 19.08.08	286.92 ----- 321.06	204.30	116.76	01.09.2008 31.05.2009 30.06.2009	Thiru.K.Jaganathan, Andipatti	144.44		144.44	348.74	Work completed 6/09.
<b>COIMBATORE (NH) DIVISION</b>													
12	Strengthening in Km 155/4-159/2 including paved shoulders in km 155/6-156/0 and km 156/2-156/9 of NH209 (Pothanur Pirivu, Oppanakarar Street)	3.60	209-TN-2008-2009-586 dt 19-08-08 Re appd on 18.12.2008	376.31 ----- 440.29	123.49	316.80	29.12.2008 28.06.2009 3107.2009	Shanthi Constructions	221.97		221.97	345.46	Work completed 7/09.
<b>VILLUPURAM(NH) DIVISION</b>													
13	Improvements of riding quality in Km.110/5-119/5 of NH-45A (Chidambaram-Coleroon)	9.00	45A- TN 2008-09-605 Dated 05.02.09	491.88		491.88	12.06.2009 11.12.2009	K. Velmurugan	419.40		419.40	419.40	Work completed 12.8.2009.
<b>COIMBATORE (NH) DIVISION</b>													
14	Road safety works-Construction of retaining wall and parapet wall in km 242/0to km 254/8 of NH 209 (Thimbam Ghat section)	12.80	209-TN-2006-2007-476 dt 30-11-06	118.25 ----- 136.88	32.87	104.01	14.07.2008 13.03.2009 31.08.2009	M/s Vino Construction	64.77		64.77	97.64	Work completed 12/8/09.
<b>MADURAI (NH) DIVISION</b>													
15	IRQP in KM 50/0-57/0 & 57/0-65/0 of NH 49 Extn. (Usilampatti, Kanavai, Thimarasanaickanur, Andipatti)	15.00	049-Extn.-TN-2008-09-588 dt 08.09.08 AP 2008-09	646.66		646.66	24.01.2009 23.07.2009	Thiru.I.Vetrivel.	580.46		580.46	580.46	Work completed 07/09
16	Strengthening in Km 99/0-119/0 of NH 49 Extn., (Mundal, Bodimettu)	20.00	049Extn.-TN-2008-09-595 dt 22.10.08 AP 2008-09	729.79	219.99	509.80	23.01.2009 22.07.2009 31.05.2009	Thiru.R.Ramu	490.50		490.50	710.49	Work completed (6/09 )07/09
17	IRQP in KM 22/0-25/0,60/0-62/0 & 64/0-66/0 of NH209 (Mullachatram, Oddanchantram, Palani)	8.00	209-TN-2008-09-600 dt 21.01.2009	364.55		364.55	25.02.2009 24.05.2009	Thiru.S. Vellaichamy	325.72		325.72	325.72	Work completed (6/09),07/09
18	IRQP in KM 25/0-27/0 of NH209 (PBF) (Oddanchatram builtup area)	2.00	209-TN-2008-09-608 dt 27.02.2009	162.88		162.88	02.06.2009 01.09.2009 31.07.2009	M/s Yogaa & Co Madurai	141.85		141.85	141.85	Work completed 07/09

Sl. No.	Name of Work	Length in "km"	Job No. and Date of sanction	Sanction cost/Original / Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 08/09	Expenditure from 01.10.09 to 31.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
<b>TRICHY (NH) DIVISION</b>													
<b>ROAD WORK</b>													
19	IRQP in Km.0/0 -3/2 of NH 210 (Trichy town)	3.20	210-TN-2008-09-604 dt 05.02.09 AP 2008-09	335.87		335.87	28.02.2009 27.08.2009 31.07.2009	M/S Gowpatt Associates Chennai	198.71		198.71	198.71	Work completed 12.08.09
<b>RAMNAD (NH) DIVISION</b>													
20	Strengthening in Km11/0-21/0 of NH49 (Thirupuvanam)	5.00	049-TN-2008-09-590 dt 09.09.08 AP 2008-09	491.12 ----- 564.30	3.13	561.17	25.02.2009 24.06.2009 31.07.2009	S.R.& Co	427.26		427.26	430.39	Work completed 7/09
21	Strengthening in Km 115/0-125/0 of NH-49 (Ramnad, Pattinamkathan)	10.00	049-TN-2008-09-592 dt 10.10.08 AP 2008-09	557.84	1.36	556.48	09.02.2009 08.07.2009	V.Manoharan	484.26		484.26	485.62	Work completed 7/09
<b>TIRUNELVELI (NH) DIVISION</b>													
22	Strengthening in Km 99/0-101/6 and km 127/4-130/0 of NH208 (Ilanji, Kuthukalvalasu, Puligankudi)	5.20	208-TN-2008-09-589 Dt.09.09.08 AP 2008-09	268.71	2.05	266.66	13.02.2009 12.08.2009 30.06.2009	Thiru. A.Kamaraj	241.98		241.98	244.03	Work completed 07/09.
<b>THANJAVUR (NH) DIVISION</b>													
23	Improvement of rifting quality in 150/300 to 151/0, 155/0 - 160/0 and 162/0-165/4 on NH 45A. (Akkur Mukkart to Tharangambadi, Poriyur)	9.10	45A-TN-2008-09-603 dt 05.02.09 AP 2008-09	335.14		335.14	28.02.2009 27.05.2009 30.09.2009	V.Kathiresan	287.93		287.93	287.93	Work completed 09/09
<b>RAMNAD (NH) DIVISION</b>													
24	IRQP in KM 169/4-173/0 including raising dip at km 169/4-170/0 of NH 49 (Rameswaram, Verkodu)	3.60	049-TN-2008-09-594 dt10.10.08 AP 2008-09	194.74	91.79	102.95	15.12.2008 14.04.2009 30.09.2009	V.Manoharan				91.79	Work completed 9/09
25	IRQP in Km.75/2 -90/8 of NH 210 (Namathanpatti, Pallathur, Karaikudi)	15.60	210-TN-2008-09-601 dt29.01.09 AP 2008-09	701.40		701.40	06.07.2009 05.01.2010 30.09.2009	S.R.& Co	655.99		655.99	655.99	Work completed 9/09
26	IRQP in Km.140/0 to 145/0,146/0 to 150/0 and 160/0-161/0,163/0 to165/0 (selected 12.00km) of NH 49 (Mandapam, Akkamadam)	12.00	49-TN-2008-09-602 dt 05.02.09 AP 2008-09	615.77		615.77	30.06.2009 28.12.2009 30.09.2009	V.Manoharan	533.43		533.43	533.43	Work completed 9/09
27	Reconstruction of high level bridge across river Kottakarai in lieu of the causeway at Km 139/8 of N H 210[Sanavelli ]	1 No.	210-TN-2005-2006-445 Dated 04.01.06 AP 2005-06 II nd Re appd on 9.9.09	1089.00 ----- 1240.89 ----- 1391.07	880.48	360.41 ----- 510.59	14.03.2007 13.09.2008 30.09.2009	K.S.Company Madurai	191.70		191.70	1072.18	Work completed 9/09 (IInd RE is technically sanctioned for Rs.1391.07 lakhs in CE(NH) No.55/09-10 dated 09.09.2009)
<b>Total</b>						<b>6689.41</b>			<b>5655.19</b>		<b>5655.19</b>		

Sl. No.	Name of Work	Length in "km"	Job No. and Date of sanction	Sanction cost/Original / Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 08/09	Expenditure from 01.10.09 to 31.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
<b>WORKS COMPLETED FROM 01.04.2009 TO 15.08.2009 (Non-Plan - SR / PR)</b>													
<b>MADURAI (NH) DIVISION</b>													
1	Periodic Renewal KM 1/2-3/6,4/4-5/8 & 8/8-15/0 of NH209 (Dindigul, Reddiarchatram)	10.00	TA209-TN-2008-2009-461 dt 20.10-08	527.62	435.31	92.31	23.01.2009 22.07.2009 31.05.2009	Thiru.K.Jawahar, Kodaikkanal	118.72		118.72	554.03	Work completed 5/09
2	Periodic Renewal KM 29/0-34/0 (excluding km 32/6-33/4) of NH209 (Virupachi, Oddanchatram outer)	4.20	TA209-TN-2008-2009-464 dt 20.10-08	219.23	0.73	218.50	15.12.2008 14.03.2009 30.06.2009	M/s Yogaa & Co Madurai	215.60		215.60	216.33	Work completed 6/09
3	Special repair work in KM 62/0-64/0 & 66/0-70/0 of NH-209 (Kalayamputhur, Thalayathur)	6.00	TA209-TN-2008-2009-468 dt 20.10-08	214.64		214.64	18.06.2009 17.09.2009	M/s Senthilraj & Co Palani	215.05		215.05	215.05	Work completed 7/09
<b>TIRUNELVELI (NH) DIVISION</b>													
4	Special repair work in KM 96/0-98/0 of NH-208 (Ilangi)	2.00	TA-208-TN-2008-09-477 dt 02.03.09	73.46		73.46	30.06.2009 29.08.2009	Tmt.A. Parameswari	62.37		62.37	62.37	Work completed 8/09
<b>COIMBATORE (NH) DIVISION</b>													
5	Special repair work in KM 245/0-250/0 of NH-209 (Bannari, Thimbam)	5.00	TA-209.-TN-2008-09-476 dt 02.03.2009	187.78		187.78	24.07.2009 23.12.2009 30.09.2009	Sri.Ambal & co	166.59		166.59	166.59	Work completed 9/09
	<b>Total</b>					<b>525.45</b>			<b>778.33</b>		<b>778.33</b>		

Sl. No.	Name of Work	Length in "km"	Job No. and Date of sanction	Sanction cost/Original / Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 08/09	Expenditure from 01.10.09 to 31.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
<b>WORKS COMPLETED FROM 01.04.2009 TO 15.08.2009 (Non-Plan - FDR (Cont))</b>													
<b>VILLUPURAM(NH) DIVISION</b>													
1	Permanent restoration in km 79/0-80/0,83/6-84/4,94/0-95/6,100/4-101/2,102/6-104/0 of NH 45A .Immediate restoration of rain damages in km 57/0-762,119/5	5.60	TA 45A-TN 2008-09-473 dt 27.02.09	291.46	100.00	191.46	28.05.2009 27.08.2009 30.06.2009	M/s Devi Construction	120.21		120.21	220.21	Work completed 6/09
<b>MADURAI (NH) DIVISION</b>													
2	Immediate restoration of rain damages on NH45 Extn.,NH49Extn.,NH209&NH220 and construction of protective wall in km 77/10,107/2,107/6,108/8,109/2,111/0,114/2,115/0,115/6 & 118/6 of NH 49 Extn. And in km 46/0-46/4 & 47/2 of NH 49 Extn. To protect earth sli		TA 45Extn.,49Extn, 209 & 220 -TN 2008-09-471dt 27.02.09	310.09	189.83	120.26	12.06.2009 11.09.2009	Thiru.K. Pandidurai	78.65		78.65	268.48	Work completed
<b>THANJAVUR (NH) DIVISION</b>													
3	Immediate restoration of rain damages in km 37/0-52/0 of NH 210,Km 135/0-146/0,Km 150/0-151/0,155/0-160/0,162/0-165/4 and in km 185/8-192/6 on NH 45A		TA 45A & 210-TN 2008-09-472 dt 27.02.09	307.56	98.88	208.68	22.06.2009 21.09.2009	Thiru.K.R.N. Bose	99.05		99.05	197.93	Work completed
<b>RAMNAD (NH) DIVISION</b>													
4	Immediate restoration of rain damages in km 0/0-160/0 of NH 49 and km 75/2-177/4 of NH 210 & Permanent restoration in Km 40/6-45/0 of NH49 & Km 160/8-161/4 & 175/0-177/4 of NH 210		TA 49 & 210-TN 2008-09-474 dt 27.02.09	327.34	191.17	136.17	03.06.2009 02.09.2009	S.Tamilselvam	25.00		25.00	216.17	Work completed 12.08.2009
<b>TIRUNELVELI (NH) DIVISION</b>													
5	Restoration of rain damages in km 8/1-km 8/3,13/1-km 13/3 & km 16/1-km 16/4 of NH 47B and km 96/0-km 98/0,Km 114/0-118/0,Km 134/0-km 135/0,km 138/0-km 143/0,km 144/0-km 146/0 & km 148/0-153/0 of NH-208 & approaches of Kuzhiturai bridge at km 604/0 of NH 4		TA 47,47B & 208-TN 2008-09-475 dt 27.02.09	29.53	20.00	9.53	27.05.2009 26.07.2009	Kalyanasundaram				20.00	Work completed
<b>VIRUDHUNAGAR (NH) DIVISION</b>													

Sl. No.	Name of Work	Length in "km"	Job No. and Date of sanction	Sanction cost/Original / Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 08/09	Expenditure from 01.10.09 to 31.10.09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
6	Restoration of rain damages in km153/0-231/6 of NH 208		TA 208-TN 2008-09-469 dt 27.02.09	39.34		39.34	27.05.2009 26.07.2009	A. Kamaraj	36.18		36.18	36.18	Work completed 30.09.2009
	<b>Total</b>					<b>705.44</b>			<b>359.09</b>		<b>359.09</b>	<b>958.97</b>	

STATUS OF NH ORIGINAL WORKS-COMPLETED IN 2008-09 Final bill to be paid in 2009-10													Rs.in Lakhs 30.09.2009	
SIN o.	Name of Work	Length in "km"	Job No. and Date of Sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 08/09	Expenditure during the month 09/09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	
<b>SALEM (NH) DIVISION</b>														
1	Reconstruction of weak & non-standard culverts in Km.0/0-19/0 (17 Nos.)of NH 207 [Kakkanoor]	17 Nos	207-TN-2005-2006-434 Dated 04.10.05 AP 2005-06	61.69	46.91	14.78	19.04.2006 18.02.2007 15.06.2008	S. Arunachalam				46.91	Work completed on 06/08. Final bill to be paid	
				<b>61.69</b>	<b>46.91</b>	<b>14.78</b>						<b>46.91</b>		
<b>COIMBATORE (NH) DIVISION</b>														
1	Widening and strengthening Km. 218/2-220/0 of NH 67 [Karur Town]	1.80	067-TN-2004-368 dated 22.11.04 AP 2004-05	241.91	173.17	68.74	11.04.2005 10.02.2006 30.09.2007	M/s. Palaniappa Engineering works Karur				173.17	Work completed 9/07 Modified estimate sent to ministry.	
2	Providing paved shoulder in km 92/200-114/0 of NH 209 (Udumalpet to Unjavilampatti)	21.80	209-TN-2006-2007-475 dt 30-11-06	489.50	503.06	0.55	15.03.2007 14.02.2008 30.06.2008	Thiru.K. Palanisamy Palani				503.06	Work completed 07/08.Final bill yet to be paid for signage's traffic	
3	Strengthening in km 227/6-233/0 of NH-209 (Sathyamanagalam)	5.40	209 -TN-2007-2008-563 Dated 14.03.08 RE appd on 10.09.08	497.58 ----- 535.14	457.54	77.60	16.09.2008 15.03.2009	Sri Ambal & co,	41.50		41.50	499.04	Work completed 02/09	
4	IRQP in KM 193/0-198/0 of NH209 (Annur, Dasur)	5.00	209 TN 2008-2009 581 Dated 01-08-08 RE Appd on 26.11.2008	225.39 ----- 265.36	225.00	40.36	18.12.08 17.06.09 28.02.09	Thiru.J.Senthil Kumar	26.38		26.38	251.38	Work completed 02/09	
	<b>Total</b>	<b>1.80</b>		<b>956.80</b>	<b>676.23</b>	<b>187.25</b>			<b>67.88</b>		<b>67.88</b>	<b>1426.65</b>		
<b>MADURAI (NH) DIVISION</b>														
1	IRQP in KM 222/300-223/0,250/0-254/0,256/0-257/400,258/400-265/400 of NH220 (Kumilli lower camp)	13.10	220-TN-2008-09-576 dt 28.07.2008 RE appd on 24.12.08	669.87	554.38	115.49	29.12.2008 31.01.2009 28.06.2009	M/s Yogaa & Co Madurai	99.79		99.79	654.17	Work completed 01/09.	
	<b>Total</b>	<b>13.10</b>		<b>669.87</b>	<b>554.38</b>	<b>115.49</b>			<b>99.79</b>		<b>99.79</b>	<b>654.17</b>		
<b>TRICY (NH) DIVISION</b>														
<b>FDR Work</b>														
1	Restoration of rain damages in km 0/0-0/6,0/8-1/8,2/0-3/2 of NH 210	2.80	TA 210-TN 2008-09-470 dt 27.02.09	12.12	10.00	2.12						10.00	Temporary restoration of the damages works completed.	
	<b>TOTAL</b>	<b>2.80</b>		<b>12.12</b>	<b>10.00</b>	<b>2.12</b>						<b>10.00</b>		
<b>RAMNAD (NH) DIVISION</b>														
<b>TSUNAMI WORKS</b>														
1	Construction of protection wall in Km. 154/3-154/8 (R) and km.180/0-181/0 (L&R) of NH 49		TA-49-TN-2006-2007-429(i) dt. 11.01.2007	345.31	323.60	21.71	31.05.2008 30.05.2009	V.Manoharan				323.60	Work completed 3/2009	
	<b>TOTAL</b>			<b>329.02</b>	<b>323.6</b>	<b>21.71</b>			<b>-</b>		<b>-</b>	<b>323.60</b>		

SIN o.	Name of Work	Length in "km"	Job No. and Date of Sanction	Sanction cost/Original /Revised (Rs.in lakhs)	Cumulative Expenditure upto 31.03.2009	Spillover cost (based on sanct. cost)	Award date/Completion date/Revised date	Name of Contractor	Expenditure upto the previous month 08/09	Expenditure during the month 09/09	Expenditure during the Financial year 2009-10	Cumulative Expenditure ie Total exptr.on the work	Stage
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
<b>TIRUNELVELI (NH) DIVISION</b>													
1	Improvement of riding quality in Km 10/0-22/6 of NH 47B. (Thovalai - Kavalkinaru)	12.10	47B -TN-2007-2008-561 Dated 28.02.08 AP 2007-08 RE appd on 27.06.08	829.60 ----- 993.82	862.16	131.66	30.06.2008 ----- 29.03.2009 ----- 31.03.2009	Thiru Balakrishnan	99.07		99.07	961.23	Work completed 3/2009 and finally paid on 07/09
2	Improvement of riding quality in Km.0/0-10/0 of NH47B (Parvathipuram-Thovalai)	9.80	47B -TN-2007-2008-562 Dated 03.03.08 AP 2007-08 RE appd on 27.06.08	662.89 ----- 794.19	493.95	300.24	30.06.2008 ----- 29.03.2009 ----- 31.03.2009	Thiru Balakrishnan	270.47		270.47	764.42	Work completed 3/2009 and finally paid on 07/09
3	IRQP in KM 101/6-105 & 109/0-112/0 of NH208 (Kuthukkalvalasu, Ayakudi, Idaikal, Kadayannallur)	7.20	208-TN-2008-09-580 Dt. 01.08.08 AP 2008-09	268.74	252.35	16.39	15.12.2008 14.06.2009 31.03.2009	Thiru.S.Arunachalam	19.35		19.35	271.70	Work completed 3/2009 and finally paid
<b>Total</b>		<b>7.20</b>		<b>2056.75</b>	<b>1608.46</b>	<b>448.29</b>			<b>388.89</b>		<b>388.89</b>	<b>1997.35</b>	
<b>VIRUDHUNAGAR (NH) DIVISION.</b>													
1	Construction of high level minor bridge at Km.181/4 of NH208. (Srivilliputhur)	1No.	208 -TN-2007-2008-530 Dated 20.11.07 AP 2007-08	46.97	39.61	7.36	28.01.2008 27.10.2008 28.02.2009	Thiru.R.S. Jeevanandam	3.88		3.88	43.49	Work completed 01/09 Final bill since sent to RO Chennai.
2	IRQP in KM 192/0-193/0 & 195/0-199/0 of NH208 (Nathampatti, Alagapuri)	5.00	208 TN 2008-2009-583 dt. 05-08-08 AP 2008-09	189.09	5.04	184.05	15.12.2008 14.04.2009 31.03.2009	Thiru.A.Kamaraj	186.34		186.34	191.38	Work completed 3/2009 .Final bill to be prepared
<b>Total</b>		<b>5.00</b>		<b>189.09</b>	<b>44.65</b>	<b>191.41</b>			<b>190.22</b>	<b>0.00</b>	<b>190.22</b>	<b>234.87</b>	