

**STATUS REPORT OF WORKS AS ON 31.8.2003**

CHIEF ENGINEER (H)  
NABARD, CHENNAI - 106

(Rupees in Lakhs)

Sl. No.	Year of Administrative Sanction	Name of Project	Takenup		Completed		Stage of Works
			Works in Nos.	Total Cost	Works in Nos.	Total Expenditure	
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>
1	1996-97	RIDF- II Project -4	510	9053.17	510	8384.43	All works completed
2	1997-98	RIDF- II Project -5	159	5128.90	159	4643.88	All works completed
3	1997-98	RIDF- III Project -7	6	1569.82	6	1259.75	All works completed .
4	1998-99	RIDF- III Project -11	41	2627.00	41	2402.88	All works completed
5	1998-99	RIDF- IV Project -14	95	7564.93	95	5889.43	All works completed.
6	1999-2000	RIDF- V Project -16	149	7773.71	149	7375.13	All works completed.
7	1999-2000	RIDF- V Project -18	27	4152.47	25	2781.810	Balance 2 Bridges are in progress.
8	2000-2001	RIDF- VI Project -24	82	4431.42	78	4063.17	Balance 4 bridges are in progress.
9	2001-2002	RIDF- VI Project -29	65	5266.00	52	2587.56	Out of the balance 13 bridges, 10 are in progress, Retender Vth call fixed on 18-9-03 - 1 No Estimate stage-1 No. One work requires R.A.S. from Government
10	2001-2002	RIDF- VII Project -34	162	7948.55	76	3794.74	<b>Bridges</b> - 49 works completed, In progress- 66 Nos, 2 Nos. requires RAS. Tender stage - 5 Nos. <b>Roads</b> - Out of 40 works, Work completed- 27 Nos. In progress-11 Nos. Tender stage - 2 Nos.
11	2002-2003	RIDF-VIII Project -41	162	10117.00	103	5887.40	Work completed - 103 Nos. In progress - 57 Nos Tender sent to COT - 2 Nos
	<b>Total</b>		<b>1458</b>	<b>65632.97</b>	<b>1294.00</b>	<b>49070.18</b>	

For CHIEF ENGINEER( H )  
NABARD,CHENNAI-106