

DETAILS OF WORKS IN PROGRESS AS ON 30.06.2004

Division : Chengalpattu
District : Kancheepuram

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
RIDF-IX, PROJECT-52:									
1	Impts. to the road from Singilibadi road Km 0/0-1/7	Special Component Plan 03-04	25.20	25.20	8.12.03	7.5.04	15.8.04	10.24	WBM II layer is in progress. Culvert work completed.
2	Impts. to the road from P.Uthagaram – Marutham road Km. 0/0 – 2/1 & link 200m.	Rural Roads 03-04	31.50	29.60	12.12.03	11.06.04	31.7.04	16.48	WBM both the layers completed. All culverts completed.
3	Impts. to the road from Manmathi Music college to Acharavakkam Km. 0/0-3/4.	Rural Roads 03-04	62.20	59.30	19.12.03	18.06.04	31.7.04	37.22	WBM IInd layer completed.
4	Impts. to the road from Cheyyur Wandawasi road to Thiruvalacheri road Km. 0/0 – 3/6.	Rural Roads 03-04	52.50	51.80	2.1.04	1.7.04	15.8.04	24.91	WBM IInd layer is in progress. CD works 7 Nos. completed. Revetment is in progress.
PROJECT-56									
5	Impts. to the road from Km. 4/2 of T.M. Road to Echur colony road Km. 0/0 – 1/6	Rural Roads 03-04	21.00	20.50	11.2.04	10.8.04	31.7.04	12.76	WBM IInd layer completed. All culverts completed.
6	Impts. to the road from Km.8/2 of Thirupuli- valam Salavakkam road to Vandivakkam Kattukollai road Km.0/0-3/0.	Rural Roads 03-04	39.40	38.60	11.2.04	10.7.04	31.7.04	25.23	WBM IInd layer completed. All culverts works completed.
7	Impts. to the road from Kodur road to Akkampatti (Via) Melacheri Km.0/0– 2/6.	Rural Roads 03-04	37.20	37.20	29.2.04	28.7.04	15.8.04	8.66	WBM Ist layer is in progress.
8	Impts. to the road from Kattukollai Malayankulam colony road Km. 0/0 – 3/0.	Special Component Plan 03-04	39.40	30.40	11.2.04	10.8.04	31.7.04	26.78	WBM IInd layer completed. All culverts work completed.

Division : Chengalpattu

District : Tiruvellore

RIDF-IX, PROJECT-52:									
1	Impts. to the road from T.K.road to Karanisam- battu Km0/0-2/2 and link road at Km 0/2 for 225 Mts.	Rural Roads 03-04	30.60	29.95	8.12.03	7.5.04	31.7.04	11.36	WBM IInd layer completed. All culverts work completed.
2	Impts. to the road from V.K.road to Azhijivak- kam via Athankikavanur Km.0/0-1/8.	Special Component Plan 03-04	28.50	23.30	8.12.03	7.5.04	15.8.04	11.52	WBM Ist layer & All CD works completed.
Project-56:									
3	Impts. to the road from Sirukalathur to Sivan Koil Km0/0-3/8.	Rural Roads 03-04	47.60	33.00	6.2.04	5.7.04	31.7.04	27.19	WBM IInd layer completed. All CD works completed.
4	Impts. to the road from Vanganoor to GCS Kandigai H/C Km2/0-4/2.	Special Component Plan 03-04	29.30	28.00	19.2.04	18.7.04	15.8.04	9.54	WBM Ist layer completed. Pipe laid for all culverts and above sill level works are in progress.
5	Impts. to the road from Naidu Kuppam to Harur Km0/0-2/2.	Special Component Plan 03-04	35.50	35.50	23.2.04	22.8.04	31.7.04	15.35	WBM IInd layer completed & All CD works completed.

Division : Chengalpattu

District : Villupuram

RIDF-IX, PROJECT-52:									
1	Impts. to the road branching from Km.0/2. of Siruthambur road to Vairapuram Km.0/0-6/4.	Rural Roads 03-04	84.20	84.00	9.1.04	8.7.04	31.8.04	27.26	WBM Ist layer completed in 5.0Km. WBM IInd layer is in progress. Pipe culverts 10 Nos. completed.
2	Impts. to Soorappanthan- gal Peravallur Vayalur road Km7/0-8/4.	Special Component Plan 03-04	23.10	20.70	19.12.03	19.5.04	31.7.04	13.92	WBM II layer completed. All CD works completed.
Project-56:									
3	Impts. to the road from Moorthipet Thenkalavai road Km0/0-1/6.	Rural Roads 03-04	22.00	-	-	-	-	-	Proposed for deletion
4	Impts. to the road from Devandavai Km0/0-2/5.	Rural Roads 03-04	38.90	32.40	23.2.04	22.8.04	31.8.04	7.00	Gravel soling in 2.4Km completed. Culvert 6 Nos. completed up to sill level.

Division : Cuddalore
District : Villupuram

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1	RIDF IX - Project - 52 Impts. Eliyathur to Kudiraichandal road Km. 0/0 – 4/0.	Rural Roads 03-04	46.90	46.90	17.12.03	16.6.04	15.8.04	29.12	WBM IInd layer completed. CD works completed.
2	Impts. to Chinnakuppam – Parasureddypalayam road Km. 0/0 – 1/4.	Rural Roads 03-04	26.90	23.10	29.12.03	28.6.04	31.7.04	11.57	B.T.Completed. CC pavement is in progress for piped causeway @ Km.1/10.
3	Impts. to Elavathadi to Thoppaiyankulam road Km.0/0-2/8.	Rural Roads 03-04	43.90	43.50	16.12.03	15.06.04	31.7.04	38.17	Pc & Sc completed. Earth work for berms is progress.
	Project-56:								
4	Impts. to Veeramangalam – Pinnalavadi road Km. 0/0- 3/4.	Rural Roads 03-04	39.60	36.70	9.2.04	8.8.04	15.8.04	22.26	WBM II layer completed.
5	Impts. to Brammadesam – Keelnemiti (via) Manda perumpakkam road Km. 0/0 – 4/0.	Rural Roads 03-04	45.40	42.40	30.1.04	29.7.04	31.7.04	25.83	B.T.completed in 2 Km and progress in balance stretches.
6	Impts. to the road from Kattanandal to Indhili AD Colony Km. 0/0 – 2/5.	Special Component Plan 03-04	29.30	29.30	18.2.04	17.8.04	15.8.04	10.61	WBM II layer is in progress.

Division : Cuddalore
District : Cuddalore

RIDF-IX, PROJECT-52									
1	Impts. to Narimedu – Muthunarayanapuram road Km. 0/0 – 2/0.	Rural Roads 03-04	26.30	26.30	16.12.03	15.06.04	31.7.04	21.36	Road work: Pc & Sc Completed in 1.2Km. Bridgework: Completed. Approach road work in progress.
Project-56:									
2	Impts. to Km. 221/4 of CKT road to Perur (via) Nandeeswaramangalam Km.2/0–3/6. (Missing Link)	Rural Roads 03-04	23.70	23.70	5.2.04	4.7.04	15.8.04	12.38	WBM I layer completed.
3	Impts. to Kondasamuthram Vallispettai road (Via) Ramapuram Km.0/0–4/0.	Rural Roads 03-04	50.10	50.10	3.2.04	2.8.04	31.7.04	31.17	WBM II layer completed in 4.0Km. Pc & Sc completed in 3.0km.
4	Impts. to the road branching from Km.0/8 of Palli nellinganur road to Nathapatti (Via) Annakadu H.C. Km.0/0–2/0.	Special Component Plan 03-04	28.90	27.80	6.2.04	5.8.04	31.7.04	13.92	WBM II layer completed.
5	Impts. to Thoppukollai Thimmanagathankuppam road Km.0/0–1/6.	Rural Roads 03-04	21.70	21.70	20.2.04	19.8.04	31.7.04	10.50	B.T.Completed in 1.378Km.

Division : Vellore
District : Vellore

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1.	RIDF IX -PROJECT-52 Impts. to the road from Km. 2/8 of Thattaparai Velleri road to Join at Km. 2/4 of Upparapalli – Kottarmadagu road Km. 0/0 – 2/8.	Rural Roads 03-04	37.20	32.30	29.12.03	28.6.04	15.8.04	16.69	WBM Ist layer completed in 1.9Km. WBM IInd layer completed in 1.2Km.
2.	Impts. to the road from km of Mookanur – Periyalam to join at Km.10/0-Thirupathur Natrampalli road (Via) Pookaranvattam, Agara- garam Km.0/0–2/0.	Rural Roads 03-04	25.80	24.30	31.12.03	29.6.04	31.7.04	9.33	WBM two layers completed. CD works are in progress.
Project-56:									
3.	Impts. to the road from Mulakkikuppam to Duruvam road Km.0/0–2 /8.	Rural Roads 03-04	41.80	-	-	-	-	-	Proposed for deletion.
4.	Impts. to the road from Athikuppam to Erikkollai Km. 0/0 – 1/6.	Rural Roads 03-04	23.40	23.00	6.2.04	5.804	15.8.04	14.91	WBM IInd layer completed. CD works & Protective works completed.
5.	Impts. to the road from Km. 6/4 of T.A road to Tirupathur – Panchayat Union limit (via)Thirumal Nagar & Thippathur Peria Erikarai Km. 0/0 – 2/0.	Rural Roads 03-04	22.40	22.40	12.2.04	11.8.04	5.8.04	13.55	WBM II layer completed, B.T.completed causeway at Km.1/10 is in progress.
6.	Impts. to the road from Kumaramangalam – Koda - valam (Via) Madaga palli Km. 0/0 – 2/2.	Rural Roads 03-04	29.90	29.20	6.2.04	5.8.04	5.8.04	18.54	WBM IInd layer completed. CD works completed.

Division : Vellore

District : Tiruvannamalai.

1.	RIDF IX - Project - 52 Impts. to the road from Ladavaran – Padagam (Via) Ganesapuram Km. 1/6 – 5/2.	Rural Roads 03-04	52.00	51.00	18.2.03	17.5.04	15.8.04	13.55	WBM I layer completed . CD works & Protective works are in progress.
2.	Impts. to the road from Kuppam HC to Kuppam Kollaimedu Km.0/0 – 2/2.	Special Compo nent Plan 03-04	26.50	26.00	18.12.03	17.5.04	15.8.04	6.27	WBM I layer completed in 2.00 Km. CD works & Protective works are in progress.
3.	Impts. to the road from Arni - Vandavasi road to Aylavadi (Via) Melsem bedu Km. 0/0 – 3/2.	Special Compo nent Plan 03-04	42.30	37.90	9.1.04	8.6.04	31.7.04	19.95	WBM II layer completed in 3.2, except 1/10&2/2. CD works and protective works in progress.
4.	Impts. to the road from Vadugachattu to Erikuppam Km.0/0 – 3/0.	Rural Roads 03-04	35.80	35.00	7.1.04	6.6.04	31.7.04	8.14	WBM IInd layer completed in 2.85 Km. CD works & Protective works are in progress.
Project-56:									
5.	Impts. to the road from Arcot - Tindivanam road to S. Navalpakkam Km. 0/0-2/4.	Special Compo nent Plan 03-04	30.30	30.00	9.2.04	8.8.04	15.8.04	18.76	WBM IInd layer completed. CD works & Protective works completed.
6.	Impts. to the road from Km.117/6of Pondy Krish- nagiri road to Beemanen dalpudur Km. 0/0-3/0.	Rural Roads 03-04	34.80	33.80	16.2.04	15.8.04	15.8.04	8.52	WBM IInd layer is in progress.
7.	Impts. to the road from Km.32/2 of A.T. road to Ramakrishnapuram Km. 0/0-2/8.	Rural Roads 03-04	34.60	28.30	16.2.04	15.8.04	15.8.04	17.04	B.T.completed in 1.0Km.

Division : Salem

District : Salem

S. No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1.	RIDF IX - PROJECT - 52 Impts. to the road from Nilavarapatty ABT Parcel Service to Jarugau malai Adivaram Km. 0/0 – 2/4.	Special Component Plan 03-04	28.30	27.80	22.12.03	21.6.04	31.7.04	13.59	B.T.Completed. Earth work for berms under progress.
2.	Impts. to the road from Thekkampatty Thathaiyan garpatty road to Sen karadu (Via) Sethakkal karadu Km. 0/0 –2/0.	Rural Roads 03-04	26.50	25.00	31.1.04	30.10.04	31.7.04	10.97	WBM IInd layer completed.
3.	Impts. to the road Kanja naickenpatti Kattur to Pudukaravalli road Km. 0/0-3/0.	Rural Roads 03-04	40.50	38.50	31.1.04	30.10.04	15.8.04	10.21	WBM Ist layer completed in 1.6Km..
4.	Impts. to the road from Km.26/4 of Tiruchen gode Ariyanur road to Irusanampatty Arunthathi yar street Km.0/0–1/0	Special Component Plan 03-04	14.60	14.60	22.12.03	21.6.04	31.7.04	7.57	B.T.is in progress.
5.	Impts. to the road from Melnariyappanur – Puthur road Km. 3/0 – 4/2.	Bus Route 03-04	13.70	13.20	30.1.04	29.7.04	31.7.04	0.01	Gravel soling nearing completion.
6.	Impts. to the road from Appammasamudram Ramanathapuram malai Adivaram road Km2/0-4/2.	Rural Roads 03-04	21.10	20.00	30.1.04	29.7.04	31.7.04	0.11	Gravel soling is in progress.
Project-56:									
7.	Impts. to Salem Cochin road to Aravankadu road Km.0/0-1/0.	Special Component Plan 03-04	11.00	11.00	5.2.04	4.6.04	31.8.04	0.14	Earth work formation completed.
8.	Impts. to the road from Pallipatty to Kalandiyur road Km. 0/0 – 1/8.	Rural Roads 03-04	25.50	23.50	4.6.04	3.2.05	31.7.04	12.14	WBM IInd layer completed in 0.6Km. All CD works completed.
9.	Impts. to Sarthapallam to Oddartheru Km.0/0-2/0.	Rural Roads 03-04	26.90	25.00	6.2.04	5.8.04	31.7.04	10.30	WBM IInd layer is in progress. All CD works completed.
10.	Impts. to the road from Palar road to Thanda road Km. 0/0 –2/6.	Rural Roads 03-04	33.70	33.70	4.6.04	3.2.05	31.7.04	19.42	WBM Top layer completed. All CD works completed.
11.	Impts. to the road from Ramakudal to Melpudur Km.0/0-1/2.	Special Component Plan 03-04	17.00	17.00	5.2.04	4.8.04	31.7.04	9.31	B.T.work is in progress.

Division : Salem
District : Namakkal

RIDF-IX, PROJECT-52:									
1.	Impts. to Kalpalayam to O.Sowdapuram road Km.1/2-6/0.	Special Component Plan 03-04	61.30	61.30	19.12.03	18.8.04	15.8.04	9.82	WBM Ist layer completed.
2.	Impts to Vattur Goundam palayam road to Moonam pallikadu Km. 0/0 –3/6.	Rural Roads 03-04	36.90	36.90	2.1.03	1.9.04	31.8.04	6.99	WBM Ist layer completed in 2.4Km and progress in balance stretches.
3.	Impts. to the road from Thottikaranpalayam A.D. colony to Malapalayam Km. 0/0 –2/2.	Special Component Plan 03-04	26.10	26.10	2.1.04	1.9.04	31.7.04	14.46	WBM II layer completed.
Project-56:									
4.	Impts. to the road Moda- mangalam Sanniyasipati A.D. colony (Via) Korai kattan palayam Km.0/8-3/2	Special Component Plan 03-04	36.20	36.20	26.2.04	25.12.04	15.8.04	6.78	WBM Ist layer completed.
5.	Impts. to the road Varagur- Thottamudaiyan patty road Km. 0/0 –4/0.	Special Component Plan 03-04	57.80	57.80	6.2.04	5.10.04	15.8.04	15.36	WBM Ist layer is under progress in 2.0Km.
6.	Impts. to the road from Kalyani road to Edayapatti (Via) Peiya- thottipatty - Chinna thottipatty Km. 0/0 – 4/8.	Special Component Plan 03-04	66.20	66.20	6.2.04	5.10.04	15.8.04	7.84	WBM Ist layer is in progress.
7.	Impts. to the road from Karattupalayam to Pullachipatty (Via) Marappampalayam Km. 1/3 –4/8.	Rural Roads 03-04	43.40	43.40	26.2.04	25.12.04	31.7.04	15.08	WBM IInd layer completed.
8.	Impts. to Suriyagoundam palayam – Paruthipalli road to K.Koothampala yam Km.0/0–3/2.	Rural Roads 03-04	41.00	41.00	26.2.04	25.12.04	15.8.04	15.26	WBM Ist layer completed.

Division : Dharmapuri

District : Dharmapuri

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1.	RIDF IX – Project - 52 Construction of a high level bridge at Km.0/10 of Murukampatti road. 5 spans of 10.42m c/c open foundation.	Rural Roads 03-04	91.50	66.60	19.12.03	18.9.04	31.7.04	7.37	All the 5 Deck slabs laid. Protective works in progress.
2.	Impts. to the road from Mittareddihalli Thandu-Mariamankoil road Km.0/0 – 2/2.	Rural Roads 03-04	25.50	25.50	22.10.03	21.5.04	31.7.04	20.17	B.T.works is in progress. All CD works completed.
3.	Impts. to the road from Palacode – Kesarkuli road – Eruthakudaalahalli Km. 0/0 –1/6.	Rural Roads 03-04	27.00	27.00	19.12.03	18.9.04	15.8.04	12.37	WBM Ist layer is in progress. All CD works completed.
4.	Impts. to the road from Molaiyanur Devarjapala yam road Km. 0/0 – 4/6.	Rural Roads 03-04	54.80	53.40	19.12.03	18.8.04	31.7.04	22.78	B.T.Works is in progress. All CD works completed.
5.	Impts. to Hoganakkal – Natrampalayam road Km.6/6-13/2 (Via) Billigundu	Rural Roads 03-04	199.30					10.00	It is proposed to take up as deposit work by Forest Department. Rs.10.00 lakhs has been deposited to District Forest Officer, Dharmapuri for survey & investigation charges.
Project-56:									
6.	Impts. to Alamarathupatti Naganampatty (Via) Dhigilodu Km. 5/0-8/0.	Rural Roads 03-04	37.00	37.00	6.2.04	5.8.04	31.7.04	23.82	WBM IInd layer is in progress. All CD works completed.
7.	Impts. to Hosur Adiyamancottah road to Agaram Chinnakammalappatti road Km.0/0-2/0.	Rural Roads 03-04	27.00	27.00	20.2.04	19.7.04	31.8.04	3.16	Formation in progress.
8.	Impts. to the road from Morappur road to Ettianur Vakkankottai (Via) Marandahalli Km. 0/0 – 3/8.	Rural Roads 03-04	54.60		--	--	--	--	Proposed for deletion
9.	Impts. to Ramapuram Ranimookkanur road Km.1/2-4/4	Rural Roads 03-04	41.50	4.50	4.2.04	3.8.04	31.8.04	9.20	WBM Ist layer completed in 2.4 Km. All CD works completed.

Division : Dharmapuri

District : Krishnagiri

1	Impts. to the road from Mottur – Thogarattu Km. 0/0 – 3/6	Rural Roads 03-04	46.30		--	--	--	--	Proposed for deletion
2	Impts. to Kodiyalam road to Sokkaranapalli Km.0/0-1/620	Rural Roads 03-04	23.80		--	--	--	--	Proposed for deletion

Division : Dharmapuri District : Krishnagiri Project - 52

1	Impts. to the road from Km. 1/8 of Uthengarai – Perumalkuppam road to Pudukkadu (Via) Veerap pankottai Km. 0/0 – 4/2.	Rural Roads 03-04	51.50	46.30	17.12.03	16.7.04	15.8.04	23.11	WBM IInd layer is in progress. All the CD works completed.
2	Impts. to Naduvanapalli – Nandugondapalli Km.0/0 –3/2.	Rural Roads 03-04	42.70	42.70	2.1.04	1.11.04	31.7.04	28.79	WBM IInd layer is in progress. All the CD works completed.
3	Impts. to Andaranapalli Ramasandinam Km.0/0-4/0	Rural Roads 03-04	54.50	54.50	13.2.04	12.10.04	15.8.04	23.26	WBM IInd layer in progress. All CD works completed.

Division : Erode
District : Erode

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1	RIDF IX - PROJECT - 52 Impts. to the road from Km6/2 of Avalpoondurai – Pannaikinar road to join Km.14/2 of pasur RS Vellore road (Via) Vella pethampalayam HC Km. 0/0-5/5.	Rural Roads 03-04	79.60	79.40	12.2.04	11.12.04	31.8.04	16.52	WBM Ist layer is in progress.
2	Impts.to the road from Selambagounden palayam to Urachikottai Km.1/0-4/0	Rural Roads 03-04	38.80	37.20	22.12.03	21.6.04	31.7.04	23.42	B.T.work is in progress.
3	Impts.to the road from Sillankattuvalasu to Pudu palayam Kodumanal road (Via) Mettur Kumara- palayam Km.0/0-4/2	Rural Roads 03-04	48.20	44.45	17.12.03	16.6.04	15.8.04	18.32	WBM IInd layer is in progress.
4	Impts.to the road from Mettaiyankadu to Erode Sathy road Km.0/0-3/2	Rural Roads 03-04	40.50	33.00	12.2.04	11.12.04	15.8.04	7.76	WBM Ist layer is in progress.
	Project-56:								
5	Impts. to the road from Km.19/10 of Pasur R.S Vellore Road to Join Rattaisutri Palayam Anu- -manpalli road via Sam mandapuram Km.0/0 -2/7	Bus Route 03-04	36.70	36.70	19.2.04	--	15.8.04	8.05	WBM Ist layer completed.
6	Impts. to the road from Pathipalayam to MGR Nagar AD colony (Sakka liyar Valavu) (Via) Kattusalai Km. 0/0 – 2/0.	Special Component Plan 03-04	20.70	20.70	28.1.04	27.7.04	31.7.04	9.51	WBM IInd layer completed.
7	Impts.to the road from Kolandaigoundervalasu to Vathakalivalasu km0/03/0	Rural Roads 03-04	31.60	31.20	30.1.04	29.7.04	15.8.04	9.71	WBM Ist layer completed.
8	Impts.to the road from Arasampalayam to Siva- giri Nathakalaiyur Muthur road (Via) Ramapalayam Km.0/0-4/6.	Bus Route 03-04	56.10	53.00	19.2.04	--	15.9.04	8.58	WBM Ist layer is progress in 1.0 Km. S.G.Mix is in progress in 1.0Km.
9	Impts.to the road from Kallipalayam to Velayu dhampalayam Km0/0-2/6	Bus Route 03-04	31.20	31.20	19.2.04	--	15.8.04	6.94	WBM Ist layer is in progress. CD works in progress.

Division : Erode
District : Karur

	PROJECT-56:								
1	Impts.to the road from Reddipatti to Tharagam patti, road (Via) Masalur Nochipatti, Mavathur, Muthugoundampatti km.0/0-3/0.	Bus Route 03-04	38.30	30.10	26.2.04	25.8.04	31.7.04	14.28	WBM IInd layer completed.

Division : Coimbatore

District : Coimbatore

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu.expr. upto the end of the month (Rs.in lakhs)	Stage of work
Project-52:									
1.	Impts.to Ramagounden palayam to Koundenpalayampiruvu (Via) Nachi palayam Km. 0/0-2/8.	Rural Roads 03-04	37.90	37.70	15.12.03	14.08.03	31.7.04	48.39	B.T.work completed. 2 slab culvert is in progress.
2.	Impts. to the road Pallivalasu to Andigoun-danur Km. 0/0-1/6.	Rural Roads 03-04	23.70		-	-	-	-	Tender approved. Work just commenced.
Project-56:									
3.	Impts. to the road from Kaniyampoonadi road to Rakkiapalayam Km.0/0-2/0	Rural Roads 03-04	26.10	26.10	23.01.04	22.5.04	15.7.04	17.95	B.T.Work completed. Retaining wall work in progress.
4.	Impts. to the road from Alagamalai to Masanallampalayam pirivu 0/0-1/6.	Rural Roads 03-04	21.10	20.10	9.2.04	8.8.04	31.8.04	6.93	Culvert works completed.
5.	Impts. to the road from Thaneerpandal to Murugampalayam Km.0/6-3/2.	Rural Roads 03-04	29.80	20.20	6.2.04	5.6.04	31.8.04	0.21	Slab culvert works in progress.
6.	Impts. to Pallivalasu Andigoundamanur Km.1/6-3/6.	Rural Roads 03-04	22.30	-	-	-	-	--	Tender approved. Work just commenced.

Division : Coimbatore

District : Nilgiris

RIDF-IX, PROJECT-52:									
1	Impts. to the road from Puliampara Kozhikolli road Km. 0/0-1/6.	Rural Roads 03-04	45.90	43.82	19.12.03	18.08.04	15.08.04	21.39	WBM Ist layer completed.
PROJECT-56:									
2	Impts. to the road from Uppatti Selakkunna road Km. 0/0-1/6.	Rural Roads 03-04	46.90	46.85	6.2.04	5.10.04	15.8.04	10.78	WBM works are in progress.

Division : Trichy
District : Trichy

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1.	RIDF IX - PROJECT - 52 Impts. to the road from Velapudaiyanpatty Perumumpatty road Km0/02/4	Bus Route 03-04	37.80	34.00	12.12.03	11.6.04	31.07.04	25.15	WBM II layer completed in 2.4 Km. Out of 10 CD works, 8 Nos. completed.
2.	Impts. to Erangudy Kodapatti road (Via) Komangalam road Km. 0/0 -2/4.	Bus Route 03-04	29.30	23.00	12.12.03	11.6.04	31.07.04	11.50	B.T.is in progress.
PROJECT-56:									
3.	Impts. to Navalur Kottapattu to Ariyavur Salai Km. 0/0 -3/4.	Bus Route 03-04	43.30	43.00	8.2.04	17.8.04	31.7.04	25.22	WBM IInd layer completed in 2.0 km. All CD works completed.
4.	Impts. to the road branching from Km6/8 of T.T. road to Rajapalayam Km.0/0-2/0.	Rural Roads 03-04	24.20	24.20	6.2.04	5.5.04	15.8.04	10.06	WBM I layer completed. All 7 CD works completed.

Division : Trichy
District : Perambalur

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
	RIDF-IX, PROJECT-56:								
1.	Impts. to the road from Nattarmangalam – Maruthadai road Km. 0/0 – 2/8.	Bus Route 03-04	36.20	36.20	11.2.04	10.11.04	15.8.04	22.50	WBM IInd layer completed. Out of 8 CD works 7 completed.
2.	Impts. to Chinnavalayam – Vilappallam road (Via) Piranchieri Km.0/8–3/4	Bus Route 03-04	32.90	36.00	30.1.04	29.9.04	30.9.04	16.79	WBM both layers completed in 1.8 Km. Bridge at Km.4/2 up to sill completed.
3.	Impts. to Neduvasal K. Eraiyur road Km.0/0-2/8	Bus Route 03-04	42.70	42.70	11.2.04	10.11.04	31.8.04	26.43	WBM IInd layer completed. All CD works completed.
4.	Impts. to Neikuppai Vembavoor road Km.1/8-5/8	Bus Route 03-04	61.30	61.30	20.2.04	19.11.04	31.8.04	34.22	WBM IInd layer completed. Out of 10, 9 culvert works completed.

Division : Pudukkottai District : Pudukkottai

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1.	RIDF IX - PROJECT - 52 Impts. to Km.29/10 of Sengipatti Pattukottai road to Mekudipatty Km.0/0 -2/0.	Rural Roads 03-04	28.30	28.30	17.12.03	17.4.04	31.7.04	19.27	B.T.Work is in progress. All CD works completed.
2.	Impts. to the road from 1/4 of Kannankudy Venna muthupatty road to Kanda -loor (Via) Kayampatty Km. 0/0 -2/6.	Rural Roads 03-04	41.60	39.75	17.12.03	17.4.04	31.7.04	27.63	B.T.Work is in progress. All CD works completed.
3.	Impts. to Malayur to meet Km.4/8 of Varappur Molu dayanpatty Km. 2/6 -4/8	Rural Roads 03-04	31.60	31.60	23.12.03	23.12.04	15.8.04	4.59	WBM IInd layer completed in 1.80 Km. All CD works completed.
4.	Impts. to Km.36/10 of Ponnamaravathy Pala kurichy road to kurumbur (Via) Kallampatty, Mela- kallampatti Km.0/0-5/2.	Special Component Plan 03-04	64.30	64.30	5.1.04	8.1.05	31.8.04	46.24	WBM II layer completed in 5.2 Km. B.T.is in progress.
5.	Impts. to the road from Km.2/0 of Pudupatti Thuraiyur road to Thanjur Keerampatti Km. 0/0-4/2.	Rural Roads 03-04	52.50	52.50	9.1.04	8.1.05	15.8.04	27.57	WBM II Layer completed in 1.0 Km. and I layer completed in 4.2 Km.
6.	Impts. to Baganendal Perumarudur road Km.0/0 -5/0.	Rural Roads 03-04	71.20	71.20	5.01.04	4.7.04	31.8.04	13.24	S.G.Mix completed in 5.0 Km.
7.	Construction of high level bridge at Km.2/8 of Malaiyur - Vanapur Molu daiyanpatti road.	Rural Roads 03-04	69.40	74.00	23.12.03	23.12.04	23.12.04	42.80	Deck laid upto sill level for Abutment A1 & Piers P1,P2 V.CC laid up to bed block level for A2 for P6,P5,P4,P3.
PROJECT-56:									
8.	Impts. to the road from Namburarpatty to Thinna kulam road Km. 0/0 -5/4.	Special Component Plan 03-04	64.10	64.10	23.2.04	22.11.04	31.8.04	21.43	WBM Ist layer completed.
9.	Impts. to the road from 35/6 of Vallavari Aranthangi road to Poovaimanagar Km. 0/0 -3/6.	Special Component Plan 03-04	39.40	39.40	16.2.04	15.11.04	15.8.04	15.77	WBM IInd layer completed in 1.0 Km and progress in 2.0Km..
10.	Impts. to the road from Km.0/2 of Kundrakudi Manjinipatti road Shan- mughanathapuri Neivasal (Via) Km. 0/0 -4/6.	Rural Roads 03-04	47.90	47.90	19.2.04	19.11.04	15.8.04	15.68	WBM Ist layer completed. WBM IInd progress in 2.4Km..
11.	Impts. to the road from Thirupur to Perandaiya- pettai road Km. 0/0 -3/4.	Rural Roads 03-04	70.80	70.80	23.2.04	23.11.04	30.8.04	8.68	SG mix completed in 800 M. Progress in 2.4Km.
12.	Impts. to 40/10 of Pudukkottai Embal road to Chittirambur Km.1/4-3/4.	Rural Roads 03-04	39.50	33.00	16.2.04	16.08.04	15.8.04	13.97	WBM I layer completed. WBM IInd layer progress. CD works completed.

Division : Pudukkottai District : Thanjavur

RIDF-IX, PROJECT-52									
1	Impts. to the road from Kurichi - Poovalur road Km. 0/0-4/2 and link 600m.	Rural Roads 03-04	64.80	64.30	5.12.03	5.5.04	31.7.04	43.82	WBM IInd layer completed.

Division : Thanjavur
District : Thiruvarur

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1.	RIDF IX – Project - 52 Construction of High level bridge across Odai at Km. 1/6 of Edanna vasal – Chettichattram road including impts. of road Km. 0/0 –3/0.	Rural Roads 03-04	105.10	84.50	23.12.03	22.9.04	22.9.04	39.61	WBM IInd layer completed in 1.0 Km. All CD works completed.
2.	Construction of bridge across Koolaiyan Voikkal at Km. 2/4 of Alangudi Thenkuvalaveli to Nem- malkudi Harithuvaraman- galam road single span of 6m clear.	Rural Roads 03-04	14.70	14.70	6.1.04	5.7.04	30.9.04	5.17	Raft concrete completed.
PROJECT-56:									
1	Impts. to Kanniyakurichi Chothiniram road Km.1/0-4/0 including minor bridge at Km.2/6 across Sokkanavur Voikkal.	Special Component Plan 03-04	75.90	75.90	--	--	--	--	Tender approved. Work just commenced.
2	Construction of High Level Bridge at Km.4/0 of Pamini river in Kanniyakurichi Shothiriyam road.	Special Component Plan 03-04	87.00	87.00	-	-	-	-	Tender approved. Work just commenced.

Division : Thanjavur
District : Thanjavur

PROJECT-56:									
1	Impts. to Kamatchipuram to Maruthurai road Km.0/0-2/2 & Minor bridge at Km.0/8.	Bus Route 03-04	65.20	62.00	9.2.04	8.2.05	31.7.04	40.42	WBM IInd layer progress. All pipe culverts and 2 retaining wall completed.

Division : Nagapattinam

District : Nagapattinam

RIDE-IX, PROJECT-52:									
1	Construction of Bridge across Vedaranyam Chan -nel at Km. 5/6 of Thiru- poondi Karapidagai Sada- yankottagam road inclu ding Impts. to road Km. 4/8-5/6 . 4 Spans of 5.60m clear.	Special Compo nent Plan 03-04	66.60	66.60	29.1.04	28.4.05	31.8.04	2.97	Foundation earth work is in progress. Coffor dam both side provided. Boiling out water is in progress.
2	Impts. to Chetticheri Orathur road Km. 0/0 –2/2.	Special Compo nent Plan 03-04	41.80	42.80	29.1.04	28.4.05	31.8.04	11.62	SG Mix completed in 1.0 Km and progress in balance Km.
PROJECT-56:									
1	Impts. to Keelayur – Mela Easanoor road Km.0/0– 1/8.	Special Compo nent Plan 03-04	37.40	41.00	--	--	--	--	Work just commenced.
2	Construction of Bridge across Chakkiliyan Channel at Km.6/10 of Thirupoondi Karapadugai Sadayankottagam road including approaches.	Special Compo nent Plan 03-04	53.70	53.70	-	-	-	-	Work just commenced.

DISTRICT: MADURAI
DIVISION: MADURAI

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1.	<u>RIDE IX – PROJECT - 52</u> Impts. to the road from Nallur Kanjirankulam Road Km. 0/0 – 2/0.	Rural Roads 03-04	26.30	18.80	19.12.03	18.3.04	31.8.04	1.01	WBM I layer completed.
2.	Impts. to the road from Vira lipatti Sirumalai Km.0/0-2/2 (including slab culvert)	Rural Roads 03-04	49.10	47.80	5.12.03	4.4.04	31.8.04	8.23	Protective works and CD works in progress.
3.	Impts. to the road from Mangelrevu - Elumalai road to Nagamanaicken patti road (Via) Seelnai- ckenpatti road Km.0/0-2/8 (incl. Slab culvert in km2/2)	Rural Roads 03-04	48.70	48.70	23.12.03	31.4.04	15.7.04	20.09	B.T.Completed. Slab culvert at Km.2/2.
4.	Impts. to the road from Chinnarajakoor to Chitha koor (Via) Natarman galam Km. 0/0 – 1/0.	Special Component Plan 03-04	14.00	14.00	24.12.03	23.03.04	31.7.04	7.24	WBM II layer completed.

DISTRICT: MADURAI
DIVISION: MADURAI

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
	PROJECT-56:								
5.	Impts. to the road from Tirumal Paraikulam Road Km. 0/0 – 3/0.	Rural Roads 03-04	39.20	39.20	9.2.04	8.2.05	15.8.04	9.50	WBM I layer completed. CD works completed.
6.	Impts. to S. Sanampatti to K. Paramanpatti km.0/0-1/6 & Construction of minor bridge at Km.0/8.	Rural Roads 03-04	45.20		--	--	--	-	Proposed for deletion.
7.	Impts. to the road from Puliampatti Vadakkam Patti Raod Km. 0/0 – 3/0.	Rural Roads 03-04	39.70	39.70	9.2.04	8.2.05	15.8.04	0.31	WBM IInd layer completed.
8.	Impts. to the road from Neikkarakudipatti Seruthu patti Road Km. 0/0 – 2/0.	Rural Roads 03-04	18.10	17.70	11.2.04	10.8.04	15.8.04	3.08	WBM IInd layer completed.
9.	Impts. to the road from Ambalakaranpatti Thevan perumalpatti Road Km.0/2 -1/6.	Rural Roads 03-04	15.20	15.20	11.2.04	10.8.04	15.8.04	4.16	WBM II layer layer completed in 1.4 Km.
10.	Impts. to the road from Perumalkoilpatti Vilakku to Meenakshipuram (Via) Arapallam, Chokkanpatti Km. 0/0 – 3/6 & Construction of minor bridge across Periyar Vaigai Channel at Km.2/4.	Special Component Plan 03-04	63.60	63.00	20.2.04	19.8.04	31.8.04	0.25	WBM Ist layer completed.
11.	Impts. to the road from Kottaimedu Narimedu Road Km. 0/0 – 1/2.	Special Component Plan 03-04	16.50	16.50	7.1.04	30.1.04	30.1.04	0.10	Formation earth work in progress.
12.	Impts.to Nagamanaickanpatti – Adiravidar colony (HC. colony) km.0/0-1/6.	Special Component Plan 03-04	22.10	21.30	27.2.04	26.11.04	26.11.04	0.06	Formation earth work in progress.

Division: Madurai
District : Dindigul

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1	2	3	4	5	6	7	8	9	10
1.	RIDF VIII – Project – 43 Impts. to Vadakaunji – Sembiran kulam road Km.0/0-8/4.	Bus Route 02-03	212.00	209.00	24.6.03	23.6.04	31.8.04	107.39	B.T.completed in 5.0Km. WBM II layer Completed in 6.0Km.
2.	Impts. to Thandikudi Batla gundu main road to Kodalon gadu to Mangalam combu Via Kammannur Km.0/0-7/2.	Bus Route 02-03	192.00	142.00	16.7.03	15.7.04	31.7.04	104.15	BT completed in 5.0Km. WBM III layer completed in 1.2 Km.
1.	RIDF IX – Project - 52 Impts.toPallangi Kombaikadu road Km.0/0-7/6.	Rural Roads 03-04	313.20	313.30	28.1.04	27.1.05	31.8.04	132.13	WBM II layer completed in 1.6Km. WBM I layer completed in 2.4Km Bridge @ Km.6/4 completed in to Bed Block level.
	RIDF - IX - Project - 56								
1.	Impts. to P.Aravankurichi C.Aravankurichi road (Via) Thuthipatti Km.0/0-1/6. (including Construction of Minor Bridge at Km.1/2)	Rural Roads 03-04	47.40	-	16.2.04	15.8.04	31.8.04	15.34	WBM II layer layer completed. Bridge @Km.1/2 Deck laid. Approach road work is in progress.
2.	Impts. to Pungambadi – Nallur road (Via) Kurikodangipatty 0/0-3/0 & (Causeway at km.2/10-30m)	Special Component Plan 03-04	49.20	-	19.2.04	18.11.04	31.7.04	9.52	WBM II layer layer completed in 2.6 Km. CD works in progress.
3.	Impts. to Koothampoon-divalasu Thethagoundanvalasu road 0/0-1/4.	Bus Route 03-04	14.90	14.90	-	-	-	-	Tender approved. Work just commenced.
4.	Construction of bridge at Km.1/2 of Akkaraipatty village road including improvements to road from Km.0/0-1/6.		159.90	159.90	-	-	-	-	Tender approved. Work just commenced.

District : Theni
Division: Theni

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1	2	3	4	5	6	7	8	9	10
1.	RIDF IX – Project – 52 Impts. to Nallamudipatti – Assaripatti road Km.0/0-2/0.	Special Component Plan 03-04	26.90	26.00	9.12.04	8.4.05	31.7.04	13.82	WBM IInd layer completed. Pipe culverts completed. Protective works in progress.
2.	Impts. to Alagapuri Vandiyur road Km. 0/0 – 2/0.	Bus Route 03-04	27.60	27.60	9.12.04	8.4.05	31.7.04	12.06	WBM IInd layer completed. Pipe culvert completed. Protective work is in progress.
3.	Impts. to the road from Km.5/4 of Periyakulam Sothuparai road to Uppu- kadu road Km.0/0-4/2	Bus Route 03-04	65.30	64.50	9.1.2004	8.1.05	15.8.04	49.57	WBM Top layer completed in 2.0Km. B.T.Completed in 2.0Km.
4.	Impts. to the road from Km.9/8 of Bodi - Thevaram road to Ondiveerapasany koil Km. 0/0 – 5/0.	Bus Route 03-04	55.60	51.00	10.12.03	9.9.04	31.8.04	26.64	B.T.Completed in 3.6Km. WBM completed in 2.4Km.
5.	Impts. to Badrakalipuram to Sarali- kalam Km.0/0 – 3/0	Bus Route 03-04	41.70	41.70	10.12.03	9.9.04	15.8.04	21.23	WBM IInd layer completed in 1.540 Km.; WBM Ist layer completed in 1/540-3/0. CD works completed.
6.	Impts. to the road from Pudupatti – Indhuvagai maram road Km0/0– 4/0.	Bus Route 03-04	65.00	65.00	5.12.03	4.6.04	15.8.04	30.80	B.T.Completed in 3.0Km. WBM Ist layer completed in 2.0Km. CD works completed.
7.	Improvements to the road from Km.2/4 of Solumbu road to Ukkandiammankoil road Km.0/0-2/6.	Bus Route 03-04	48.50	47.60	9.1.04	8.1.05	31.7.04	31.19	B.T.completed in2.0 Km.; Pipe culverts completed.
8.	Constn. of a Bridge Bridge at Km. 0/8 of T. Pudur road	Bus Route 03-04	47.90	47.00	9.12.04	8.4.05	31.7.04	26.15	Deck slab laid. WBM IInd layer completed for approach road.
9.	Constn. of a Bridge at Km.0/2. of Kovilparai road 2 spans of 7.60m	Bus Route 03-04	26.50	25.60	9.12.04	8.4.05	31.8.04	8.81	Both abutments and pier completed upto sill level. Sub structure above sill is in progress.
	RIDF - IX - Project - 56.								
1.	Impts. to Ganesapuram Theppampatti road Km. 0/0– 1/0.	Bus Route 03-04	45.40	-	-	-	-	-	Tender approved. Work just commenced.
2.	Impts. to Pitchampatti – Venkata- chalapuram road Km. 0/0 –1/2	Bus Route 03-04	26.30	-	-	-	-	-	Tender approved. Work just commenced.

1	2	3	4	5	6	7	8	9	10
3.	Impts. to Singarajapuram – Koilangulam road (Via) Pasumalaithary Km.0/0-4/6	Bus Route 03-04	102.40	96.60	-	-	-	-	Tender approved. Work just commenced.
4.	Impts. to the road from Vadugapatti to Perumalpuram Km. 0/0 – 3/0.	Bus Route 03-04	42.00	42.00	27.2.04	26.5.04	31.8.04	0.25	WBM bottom layer is in progress. CD work is in progress.
5.	Impts.to the road from Pariyakulam to North forest road 0/0 – 1/0.	Bus Route 03-04	27.10	27.10	27.2.04	26.5.04	31.8.04	0.17	Earth work for formation is in progress.
6.	Impts.to the road from DeivandrapuramThondakuthi road to Alaguparai Anai road Km.0/0 – 2/0.	Bus Route 03-04	28.30	28.30	27.2.04	26.5.04	31.8.04	0.21	Earth work for formation is in progress.
7.	Impts. to Lakshmiapuram Ellapathai road Km.0/0-3/4	Bus Route 03-04	44.60	44.60	27.2.04	26.5.04	31.8.04	0.27	Gravel soling is in progress in Km.0/0-3/2. CD work is in progress.
8.	Impts. to Gullapuram Maruthakaliamman koil road (Via) Tharmathu patty Km.0/0-2/0.	Bus Route 03-04	32.50	32.50	27.2.04	26.5.04	31.8.04	0.21	WBM bottom layer is in progress. CD work is in progress.
9.	Impts.to the road from Erasakanaiyakanur to Sunnambuthu 0/0 – 4/0.	Bus Route 03-04	67.60	67.60	27.2.04	26.5.04	31.8.04	13.22	Earth work for formation completed in 1.6 Km.
10.	Impts.to the road from Erasakanaickanur to Appa samykoil Km.0/0 – 3/6.	Bus Route 03-04	61.90	61.90	27.2.04	26.5.04	31.8.04	20.03	Earth work for formation and protective work is in progress.
11.	Impts. to the road from Muthukarishnapuram to Manjalnadhi Km.0/0-4/0.	Bus Route 03-04	56.40	56.40	27.2.04	26.5.04	31.8.04	6.31	Earth work formation in progress. CD works are in progress.
12.	Impts.to the road from Budhipuram – Manjanai cakanpatti to Valayapatti km.0/0-2/2.	Bus Route 03-04	28.60	-	-	-	-	-	Proposed for deletion.
13.	RIDF - IX - Project - 56 Construction of bridge at Km.0/4 of Thalaiyuthu Arukuvali road.	Bus Route 03-04	20.50	20.50					Tender approved. Work just commenced.
14.	Construction of bridge at Km.0/2 of Seelamuthaihpuram road.	Bus Route 03-04	122.70	122.70					Tender approved. Work just commenced.
15.	Construction of bridge at Km.0/2 of Kombaitozhu - Valampuri road.	Bus Route 03-04	20.80	20.80					Tender approved. Work just commenced.
16.	Construction of bridge at Km.0/4 of Ottanai Kovilangulam road.	Bus Route 03-04	64.20	60.00					Tender approved. Work just commenced.
17.	Construction of bridge at Km.1/4 of Keelavadakarai Perumal road to Kumbakarai road	Bus Route 03-04	44.00		27.2.04	26.5.04	15.9.04	0.17	Dismantling the existing damaged structure is in progress.

Division: Tirunelveli
District : Tirunelveli

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1	2	3	4	5	6	7	8	9	10
1	RIDF IX - Project - 52 Impts. to the road from Rajapalayam – Tirunelveli road to Tulukkarpatti (Via) Nariyuthu Km. 0/0 –3/0.	Special Component Plan 03-04	32.00	30.00	18.12.03	17.08.04	31.07.04	25.63	Premix carpet completed.
2	Impts. to the road from Tulukkarkulam Thirupani Karisalkulam road Km. 0/0–2/0.	RR 2003-04	32.20	32.20	18.12.03	17.08.04	31.07.04	20.80	WBM IInd layer completed in 1.6 Km.
3	Impts. to Vellalankulam – Vettuvan kulam road Km.0/0–4/0.	RR 2003-04	43.10	43.10	18.12.03	17.08.04	15.08.04	24.10	WBM IInd layer completed in 3.0 Km.
4	Impts. to the road from Km.6/6 of Nanguneri-Moolaikaraipatti road to meet Thanlakulam Srengarajapuram road (via) Pillaikulam & Unnankulam Km. 0/0 –3/0.	Special Component Plan 03-04	50.90	50.00	22.1.04	21.7.04	31.7.04	9.55	WBM Ist layer completed in 1.0Km.
5	Impts. to Kuttam – Thoppuvilai road to Manal mathakoil Km.0/0–1/0.	Bus Route 03-04	15.70	15.70	11.12.03	10.04.04	31.7.04	10.03	P.C.Completed.
6	Impts.to Madathur-Muthumlaipuram road km.0/0-1/2.	Bus Route 2003-04	15.80	15.80	11.12.03	3.5.04	31.7.04	13.30	Premix carpet completed.

Division: Tirunelveli
District : Thoothukudi

1	RIDF – IX : Project – 52. Impts. to Podupatti – Bommaiaha puram road Km.0/0-3/6.	Rural Roads 2003-04	42.70	40.20	7.1.04	6.7.04	31.7.04	34.74	PC completed in 3.6 Km. Earth work for berms in progress.
2	Impts. to Athankarai –Chockalinga puram road Km.0/0-2/8.	Rural Roads 2003-04	63.20	59.00	7.1.04	6.7.04	31.7.04	22.10	WBM Ist layer completed.

Division: Tirunelveli
District : Tirunelveli

1	2	3	4	5	6	7	8	9	10
	RIDF - IX - Project - 56								
1	Impts. to Kavalakurichi – Vennilingapuram road Km 0/0 – 1/6.	Rural Roads 03-04	19.90	19.90	17.2.04	16.6.04	31.7.04	10.50	WBM Ist layer completed.
2	Impts. to pudpatti Alan kulam road (Via) Kattar kulam rod Km.0/0-2/0.	Rural Roads 03-04	22.70	22.70	16.2.04	15.7.04	31.7.04	11.46	P.C.Completed.
3	Impts. Sivaramapettai – Aykudi road Km. 0/0 –1/6 (Sivaramapettai Mangam -malroad)	Rural Roads 03-04	15.70	14.20	17.2.04	16.6.04	31.7.04	5.10	WBM Ist layer completed. CD works and protective works completed.
4	Impts. to Adiyakarun kulam – Sivanthipuram Sankaran koil road Km. 0/0 –1/0.	Bus Route 03-04	9.30	8.00	16.2.04	15.7.04	31.7.04	3.67	WBM IInd layer completed. P.C.Work is in progress.
5	Impts. to T.S.Q. road to Chettiyoor Km.0/0-1/2.	Bus Route 03-04	12.50	12.50	16.2.04	15.7.04	31.7.04	9.72	Premix carpet completed.
6	Impts. to Asaikulam Vadi yoor road Km.0/0-1/8.	Rural Roads 03-04	15.50	15.50	16.2.04	15.7.04	31.7.04	4.16	WBM Ist layer completed in 1.6 Km. WBM IInd layer is in progress.
	<u>District: Thoothukudi</u>								
1	Impts. to Kollanparappu Veerapandiapuram road km.0/0-5/0.	Bus Route 03-04	77.20	77.20	17.2.04	16.10.04	31.8.04	51.77	WBM top layer completed in 4.8 Km.
2	Impts. to Ayanarkulam patti Thathankulam road km.0/0-3/4.	Bus Route 03-04	37.80	37.80	16.2.04	15.9.04	31.8.04	32.97	P.C.Completed in 2.0 Km. K.M and H.M.stone planted.

Division : Paramakudy
District : Ramanathapuram

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1	RIDF IX - PROJECT - 52 Impts. to the road from Vengalur- Nandupatti road Km. 2/6 -4/2.	Rural Roads 03-04	21.40	21.40	16.2.04	15.6.04	31.7.04	13.22	WBM IInd layer completed.
2	Impts. to Kokkoorani – Kavanakottai road to Pudunagar Km.2/6 -4/6.	Rural Roads 03-04	39.30	39.30	28.1.04	27.11.04	31.7.04	10.95	WBM IInd layer completed.
3	Construction of Sub-mersible bridge across Kottaikarai river at Km. 6/8 of Upper, Avarendal road to Aliyathanmoli (Via) Vettukulam	Special Component Plan 03-04	131.60	131.60	28.1.04	27.11.04	27.11.04	55.74	Bed Block laid in all 9 piers and 2 abutments.
RIDF - IX - Project - 56									
1	Impts. to the road from Sethurastha to Kottakudi (Via) A. Manakudi Km. 0/0 -4/0.	Special Component Plan 03-04	56.60	56.60	9.2.04	8.8.04	15.8.04	35.42	WBM IInd layer completed.
2	Impts. to the road from NH.49 to Sadayanvalasai Km. 0/0 - 2/2.	Rural Roads 03-04	33.90	33.90	25.2.04	24.6.04	15.8.04	1.46	WBM Ist layer is in progress.
3	Impts to Keela Allikulam to meet Mudukulathur Sayalkudi road Km3/0-4/8	Special Component Plan 03-04	26.40	26.40	25.2.04	24.8.04	24.8.04	3.32	WBM Ist layer is in progress.
4	Impts. To Keelakulam Anaiseri road Km.2/0-3/6	Rural Roads 03-04	23.70	23.70	25.2.04	24.8.04	24.8.04	0.80	SG mix completed.
5	Construction of High Level Bridge at Km.2/2 road from Ramnad -Nainar Koil road to Kumariyendal (via) Thiruvalur Karendal.	Rural Roads 03-04	336.20	183.00	-	-	-	-	Tender send to C.O.T on

Division : Paramakudy
District : Virudhunagar

RIDF IX - Project - 52.									
1	Impts. to the road from Veeracholam road to Nayanendal road Km. 0/0-2/250.	Rural Roads 03-04	26.60	26.60	31.12.03	31.5.04	15.8.04	4.98	WBM Ist layer progress. All CD works completed.
2	Impts. to the road from Mamsapuram – Bagavathi puram Km.3/0– 5/640.	Special Component Plan 03-04	45.20	45.20	18.12.03	17.08.04	17.08.04	23.04	WBM Ist layer is in progress. Minor bridge completed.
RIDF - IX - Project - 56									
1	Impts. to the road from Ramachandrapuram – Poongamarathapatti road Km. 0/0 –2/0.	Rural Roads 03-04	27.00	27.00	25.2.04	24.6.04	15.8.04	5.95	WBM I layer completed. CD works completed.
2	Impts. to the road from Melamarainadu Dist limit Km. 2/0-4/0.	Rural Roads 03-04	24.50	24.50	20.2.04	19.10.04	31.7.04	15.55	PC with SC is in progress. All CD works completed.
3	Impts. to Kollam Tiruman galam road to Karuppa samykoil road Km.4/0-6/0 including minor bridge and culverts at Km.4/10.	Rural Roads 03-04	40.00	39.00	20.2.04	19.10.04	15.8.04	9.34	WBM IInd layer is in progress. Minor bridge at Km.4/10 - above sill concrete is progress.

Division: Paramakudy
District : Sivagangai

1	RIDF VII – Project – 30 Impts. to Kalathur to kudikadu (Via) Kannikudi Krishna samuthram Km.0/0-5/4.	Special Component Plan 01-02	65.00	65.00	15.3.02	14.11.02	31.7.04	43.37	Out of 14 Nos. of pipe culvert 13 Nos. completed. PC with SC is in progress in 2.0 Km.
2	Impts. to Kooturavupatti-Thamarakki road (via) Sevalpatti – Sanipatti KM 0/0-3/4 and link road to Sanipatti Km.0/0-0/440m.	R.R VII / XII	72.00	62.00	8.4.03	7.12.03	31.7.04	43.37	BT completed in 3.0 Km.All CD works completed. Minor bridge at Km.1/8 not started due to court case.
1.	RIDF IX - Project - 52 Impts.to Karuvadipatti Vaniyankudi road Km.0/0-1/4 (link road).	Special Component Plan 03-04	22.90	22.50	20.1.04	19.11.04	31.7.04	9.97	WBM Ist layer completed. CD works completed.
2.	Impts.to the road from R.S.Mangalam – Ilyangudi road to Sathanur(via) Kalathur km.0/0-3/8.	Rural Roads 03-04	70.80	70.80	20.1.04	19.11.04	15.8.04	37.00	WBM IInd layer completed in 2.0Km. CD works completed.

Division: Paramakudy
District : Sivagangai

1	2	3	4	5	6	7	8	9	10
3.	Project-52: Impt.to the road from Chinnakottaiyur road to Vazhakani Yadavar colony road km.0/0-2/4.	Rural Roads 03-04	28.80	28.80	20.1.04	19.11.04	31.7.04	16.68	P.C.with S.C in progress.
4.	Impts.to the road from kundragudi to Veeriyani patti km.0/0-1/8.	Rural Roads 03-04	34.80	28.00	26.2.04	24.6.04	31.7.04	7.15	WBM IInd layer completed.
5.	Impts.to the road from Sundaikadu-Makibalan patty (via) Sanapatty km.0/0-2/6 + 15 Mts.	Rural Roads 03-04	49.30	46.60	9.5.04	18.11.04	18.11.04	0.74	Earth work is in progress.
RIDF - IX - Project - 56									
1	Impts.to Andoorani Sithathur road (via) Thavasukudi km.0/0-3/0.	Special Component Plan 03-04	43.70	35.62	25.2.04	24.8.04	24.8.04	0.70	WBM Ist layer is in progress. Earthwork & CD works in progress.
3	Impts.to the road from Melamelkudy – Seeni madai road km.0/0-2/4.	Rural Roads 03-04	38.90	38.90	25.2.04	24.8.04	24.8.04	22.75	WBM Ist layer completed.
4	Impts.to the road from Annavasal-pudur road to Milaganur road km.0/0-3/2. (Including construction of causeway)	Rural Roads 03-04	65.60	65.60	25.2.04	24.8.04	24.8.04	30.12	SG Mix completed in 1.0 Km. WBM Ist layer is in progress.
5	Impts.to the road from Mankudi – Thavathern- thal Km.0/0-2/2.	Rural Roads 03-04	30.80	30.80	25.2.04	24.8.04	24.8.04	0.32	Earthwork & CD works in progress. S.G.Mix in progress.
6	Impts.to the road from Kallal-Devakottai road to Melapoongudi road km.0/0-2/2.	Rural Roads 03-04	33.00	33.00	25.2.04	24.6.04	15.8.04	0.18	Sand soling is in progress.
7	Impts. to the road from Melur-Sivagangai road to Kootturavupatti (Via) K. Usulampatty & K.Muni andipatty Km.0/0-3/2	Rural Roads 03-04	41.80	25.00	-	-	-	-	Agreement to be executed. Tender under scrutiny

Division : Nagercoil
District : Kanyakumari

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1	RIDF VIII – Project – 43 Construction of a high level bridge at Km.0/4 of Nalloor river road. Span : 1 x 9.60m. L.W.W. : 9.6 m. Foundation : Open	Rural Roads 03-04	37.50	35.30	16.9.03	15.3.04	31.7.04	24.29	Bridge work completed. Approach road WBM IInd layer completed.
2	Construction of High level Bridge at Km.3/2 of Muttaicodu junction to Kumarapuram (Via) Panni pagam Sivankoil road. Span : 3 { 1 x 5.6m. (Centre Span), 2 x 3.6m.} L.W.W. : 12.8 m. Foundation : Open	Special Component Plan 03-04	36.50	36.50	16.9.03	15.3.04	31.7.04	26.47	Bridge work completed. Approach road formation is in progress.
3	Impts. to Kadaanputhu kulam to Poolankulam road Km.0/0-2/4.	Rural Roads 02-03	54.60	29.32	26.05.03	25.11.03	15.7.04	23.30	PC with SC work is in progress.
4	Impts. to Muttaicodu Junction to Kumarapuram (Via) Panni pagam Sivankoil road Km.0/0-8/0.	Special Component Plan 03-04	108.00	99.90	26.6.03	12.4.04	15.8.04	67.92	WBM IInd layer completed. Earthwork for berms is in progress.
5	Impts. to Theivapanavilai Velaiyambalam (Via) Oosi code and link road Km0/0-3/0	Special Component Plan 03-04	46.50	46.40	26.5.03	25.01.04	31.7.04	29.09	WBM IInd layer completed.
6	Impts. to Kadaankulam to Pallikon dankulam road Km.0/0-2/6 Including Minor bridge at Km.2/6.	Rural Roads 03-04	36.40	40.00	16.9.03	15.3.04	31.8.04	17.17	WBM IInd layer and construction of protective work completed. Foundation work is in progress for the minor bridge @ Km.1/6.

Division: Nagercoil
District : Kanyakumari

1	2	3	4	5	6	7	8	9	10
1.	RIDF IX – Project - 52 Impts. to the road from Salaiputhoor Kulasekara puram (Via) vilakulam road Km.0/0–1/6. (including two Minor Bridges)	Special Component Plan 03-04	75.60	29.40	11.12.03	10.6.03	15.8.04	23.76	WBM IInd layer completed.
2.	Impts. to the road from South Manakevilai Kattu vilai road Km. 0/0 – 2/0.	Special Component Plan 03-04	32.30	30.00	7.1.04	6.9.04	15.8.04	18.60	Protective works completed. WBM bottom layer completed.
3.	Impts. to Poochicadu bridge road Km. 0/0-1/6	Rural Roads 03-04	27.00	21.40	7.1.04	6.9.04	31.7.04	18.78	WBM IInd layer completed. Protective works completed.
4.	Impts. to the road from Meeri-Valiyavilai to Karangal road Km.0/0-1/6	Rural Roads 03-04	26.80	17.30	22.1.04	21.9.04	31.7.04	13.35	Construction of protective works completed. WBM IInd layer completed.
5.	Impts. to the road from Kunnathukonam Puthan vilayam – Amaikekuhi road including link Road to Thenkuvilai Nirali H.C. Km. 0/0 –1/6.	Special Component Plan 03-04	26.10	26.10	22.1.04	21.9.04	31.7.04	11.83	Construction of CD works & protective works completed. WBM Ist layer is in progress.
6.	Impts. to the road from Nallathankadu to Kottru- kulam road Km. 0/0 –1/6.	Rural Roads 03-04	28.10	27.10	22.1.04	29.1.04	31.7.04	13.25	Construction of CD works and protective works completed. WBM IInd layer is in progress.
7.	Impts. to Pechipari – Anjukandanai road Km.0/0-2/0.	Rural Roads 03-04	33.70	32.70	7.1.04	6.9.04	31.8.04	16.43	Construction of protective works completed. WBM Ist layer in progress.
RIDF - IX - Project - 56									
1	Impts. to the road from Poyankuzhi Bridge to Kuthiraipanthi villai road Km. 0/0 –2/0.	Rural Roads 03-04	24.40	24.40	16.2.04	15.6.04	31.7.04	13.68	protective works completed. WBM II layer completed.
2	Impts. to the road from Pachiparai Anjukandarai road Km. 3/0-5/2.	Special Component Plan 03-04	-						Proposed for deletion.
3	Impts. to Vettakuzhi Chettichavilai road Km. 0/0-2/8.	Rural Roads 03-04	-						Proposed for deletion.
4	Impts. to Patma Nagar Madantharavilai road Km. 0/0-2/0.	Special Component Plan 03-04	29.80	29.80	16.2.04	15.7.04	20.7.04	17.91	Construction of protective works in progress. WBM I layer completed.

