

STATUS OF ROAD WORKS FOR THE PERIOD ENDING 15-1-2003

**CHIEF ENGINEER(H) NABARD
Chennai-106.
Rs. In Lakhs.**

Sl.No	Name Of District Name Of Division	Name Of Project Name Of Work	Administrative Sanction/Date Technical Sanction Revised Adminstrative Sanction	Name Of Contractor Value Of Contract Tender %	Date Of Tender Date Of Tender Approval Date Of Work Order	Date Of Commencement Date Of Completion as Per Agreement Probable Date Of Completion	Status of work on 30.11.2002	Progress during the month	Percent age Of Achievement	Cumulative Expenditure	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Cuddalore Cuddalore	RIDF-VII , Project -34 Impts. to Natarajapuram road Km.0/0-3/4	87.10/27.3.2002 87.10	S.Govindarajan Rs.79.15 lakhs (-) 0.5 %	24-7-02 5-08-02 8-08-02	27-08-02 26-2-03	Earthwork in progress.	HLM spreading in progress	15%	13.29	
2	Tiruchy Tiruchy	RIDF-VII , Project -34 Wdg. & Stg. Manachanallur – Samayapuram road, Km.0/0-3/8. (3.8 Kms.)	41.00/27.3.2002 41.00	R.Rengasamy Rs.39.17 lakhs 0.05% less estimate rate	9-08-02 10-08-02 19-08-02	19-08-02 18-02-03 18-02-03	WBM 1.8 Km. in progress.	WBM in progress	15%	7.23	
3	Tiruchy Tiruchy	RIDF-VII , Project -34 Stg Km290/6 of G.S.T. road to Thirupathur road.0/8- 5/2.(4.40Km.)	33.30/27.3.2002 33.30	M/s.Thambusamy & Co., Rs.31.86 lakhs 0.05% less estimate rate	9-08-02 19-08-02 19-08-02	19-08-02 18-02-03 18-02-03	WBM 3.4 Km. in progress.	WBM in progress	20%	7.78	
4	Tiruchy Tiruchy	RIDF-VII , Project -34 Stg Panchampettai –Edaiyathu- mangalam road Km.0/8-2/0 (1.2 Km.)	10.00/27.3.2002 10.00	M/s.Preethi Const. Rs.9.72 lakhs (-) 0.2%	2-08-02 9-08-02 9-08-02	19-08-02 18-11-02 18-11-02	WBM II 1.2 Km. in progress.	B.T. 1.2 Km. completed.	30%	9.3	
5	Tiruchy Tiruchy	RIDF-VII , Project -34 Wdg. & Stg. Sirudaiyur – Cole- roon bank road Km.0/0-2/0(2.00 Km.)	21.00/27.3.2002 21.00	M.Ramesh Rs.19.78 lakhs (-) 0.05 %	2-08-02 5-08-02 9-08-02	19-08-02 18-11-02 18-11-02	WBM 2 Km. in progress.	WBM Grade III in progress.	30%	6.42	
6	Tiruchy Tiruchy	RIDF-VII , Project -34 Stg Evoor – Velakanatham road Km.0/0-11/8 (11.8 Km.)	29.70/27.3.2002 29.70	C.Balasubramaniam. Rs.28.74 lakhs (-) 0.1%	2-08-02 9-08-02 12-08-02	19-08-02 18-11-02 18-11-02	WBM in progress.	WBM Grade III in progress.	10%	13.22	
7	Tiruchy Tiruchy	RIDF-VII , Project -34 Stg Manamedu – Kolakudi Soorampatti road Km.0/0-6/0 and 7/0-8/0. (7.0 Km.)	38.60/27.3.2002 38.60	A.Manoharan Rs.37.59 lakhs (-) 0.05%	9-08-02 19-08-02 28-08-02	28-08-02 27-2-03 27-2-03	Metal collection in progress.	WBM in progress.	5%	0.91	
8	Tiruchy Tiruchy	RIDF-VII , Project -34 Stg Cauvery Left Bank road Km.2/0-12/0 (10.00 Km.)	238.00/27.3.02 225.00	V. Kannaiyan, Rs.210.48 lakhs (-) 0.15%	29-08-02 13-11-02 16-11-02	3-12-02 2-9-03 2-9-03	Metal collection in progress.	WBM Grade II in progress.	5%	3.60	
9	Thanjavur Thanjavur	RIDF-VII , Project -34 Strengthening to Thirumangalakottai Nallikottai road. Thirumangalakottai side Ch.0-1610, Nallikottai side Ch.1964-2911 (2.557 Km.)	89.30/27.3.2002 89.30	S.Prasath . Rs.83.84 lakhs @ estimate rate	10-7-02 23-7-02 28-7-02	31-7-02 31-1-03 31.1.03	Formation Earthwork in progress..	Formation earthwork and C.D. works in progress.	10%	15.15	
10	Thanjavur Thanjavur	RIDF-VII , Project -34 Strengthening to Palathalai- Kattayankadu road Km.0/0-2/490 (2.49 Km.)	83.80/27.3.2002 83.80	B.Prabakaran. Rs.71.59 lakhs (-) 0.1%	9-08-02 19-08-02 28-08-02	28-08-02 27-2-03 27.2.03	Formation earthwork in progress.	Formation earthwork and C.D. works in progress.	10%	1.5	

11	Thanjavur Thanjavur	RIDF-VII , Project –34 Strengthening to Eraharam road Km.0/0-5/8 (5.8 Km.)	<u>86.30/27.3.2002</u> 86.30	G. Rajagopalan Rs.83.60 lakhs (-) 0.1%	<u>9-08-02</u> <u>14-08-02</u> <u>19-08-02</u>	<u>28-08-02</u> <u>27-2-03</u> <u>27.2.03</u>	Metal collection in progress.	WBM Grade II - 5 Km. completed.	15%	10.09	
12	Thanjavur Thanjavur	RIDF-VII , Project –34 Widening and Strengthening Thanjavur - Budalur road Km.3/2 -52/0 (18.8 Km.)	<u>250.50/27.3.02</u> 250.50	S.Devandran Rs.232.00 lakhs (-) 0.75%	<u>19-09-02</u> <u>16-11-02</u> <u>16-11-02</u>	<u>4-12-02</u>	Metal collection in progress.	WBM in progress	10%	3.8	
13	Thiruvarur Thiruvarur	RIDF-VII , Project –34 Impts. to Kothanallur Adicha- puram –Kandamangalam – Vedapuram road Km.17/0-19/0 (2.0 Km.)	<u>53.60/27.3.2002</u> 53.60	T.G.Manikandan Rs.48.12 lakhs (-) 0.5%	<u>10-7-02</u> <u>16-7-02</u> <u>18-7-02</u>	<u>5-08-02</u> <u>30-1-03</u> 31-3-2003	WBM grade II in progress.	WBM Grade III in progress.	25%	24.46	
14	Thiruvarur Thiruvarur	RIDF-VII , Project –34 Impts. to Alathur –Uttiyan road Km.1/8-3/6 (1.8 Km.)	<u>36.40/27.3.2002</u> 36.40	B. Veerasekaran Rs.34.13 lakhs at estimate rate	<u>10-7-02</u> <u>16-7-02</u> <u>18-7-02</u>	<u>5-08-02</u> <u>30-1-03</u> <u>30-1-03</u>	WBM grade II in progress.	WBM Grade III in progress.	25%	11.55	
15	Thiruvarur Thiruvarur	RIDF-VII , Project –34 Impts. to Menankudi – Porakudi road Km.0/0-3/0 (3 Km.)	<u>46.00/27.3.2002</u> 46.00	A.Abusaliah Rs.44.17 lakhs (-) 0.05%	<u>10-7-02</u> <u>17-7-02</u> <u>18-7-02</u>	<u>5-08-02</u> <u>23-1-03</u> <u>23-1-03</u>	WBM Grade-III in progress.	WBM Grade III in progress.	30%	11.80	
16	Thiruvarur Thiruvarur	RIDF-VII , Project –34 Impts. to Devankudi Village road Km.4/6-7/4 (3.8 Km.)	<u>38.00/27.3.2002</u> 38.00	T.Manoharan Rs.36.49 lakhs (-) 0.1%	<u>10-7-02</u> <u>23-7-02</u> <u>26-7-02</u>	<u>2-08-02</u> <u>1-2-03</u> <u>1-2-03</u>	WBM Grade-III in progress.	WBM Grade III in progress.	30%	15.48	
17	Thiruvarur Thiruvarur	RIDF-VII , Project –34 Impts. to Andipalayam – Kakalani road Km.3/2-4/2 (1 Km.)	<u>11.00/27.3.2002</u> 11.00	S. Elango Rs.10.28 lakhs (-) 0.05%	<u>26-7-02</u> <u>5-8-02</u> <u>10-8-02</u>	<u>12-8-02</u> <u>11-2-03</u> <u>11-2-03</u>	S.G. Mix completed. WBM Grade II in progress.	WBM Grade III in progress.	15%	3.60	
18	Thiruvarur Thiruvarur	RIDF-VII , Project –34 Impts. to Perungudi – Haridhuvaramangalam road Km.0/0-3/0, 4/0-7/0 (6 Km.)	<u>49.80/27.3.2002</u> 49.80	P. Senthilkumar Rs. 45.54 lakhs (-) 0.05%	<u>26-7-02</u> <u>5-8-02</u> <u>10-8-02</u>	<u>5-10-02</u> <u>28-2-03</u> <u>28-2-03</u>	WBM Grade-III in progress.	WBM Grade III in progress.	30%	1.13	
19	Thiruvarur Thiruvarur	RIDF-VII , Project –34 Impts. to Edamelaiyur – Chetti- chatram road Km. 0/0-5/4 (5.4Km)	<u>58.90/27.3.2002</u> 58.90	K.P.M.Murugaraja Rs. 54.74 lakhs (-) 0.30%	<u>29-8-02</u> <u>12-9-02</u> <u>24-9-02</u>	<u>15-10-02</u> <u>23-3-03</u> <u>23-3-03</u>	WBM Grade II in progress.	WBM Grade III in progress.	15%	6.56	
20	Thiruvarur Thiruvarur	RIDF-VII , Project –34 Impts. to Mukkulam Sathanur road Km. 0/0-3/2. (3.2 Km.)	<u>32.75/27.3.2002</u> 32.75	S.T.H.Natarajan Rs. 29.37 lakhs (-) 0.01%	<u>31-7-02</u> <u>11-8-02</u> <u>19-8-02</u>	<u>15-10-02</u> <u>18-2-03</u> <u>18-2-03</u>	Earthwork in progress.	C.D. work in progress.	5%	3.74	
21	Thiruvarur Thiruvarur	RIDF-VII , Project –34 Impts. to Kanchikudikadu Karuvakurichi road Km. 0/0-6/0. (6.0 Km.)	<u>71.65/27.3.2002</u> 71.65	D.Veerasekaran Rs. 60.37 lakhs (-) 0.3%	<u>29-8-02</u> <u>12-9-02</u> <u>16-9-02</u>	<u>15-10-02</u> <u>23-3-03</u> <u>23-3-03</u>	Earthwork in progress. Retaining wall completed.	WBM Grade II in progress.	10%	2.12	
22	Thiruvarur Thiruvarur	RIDF-VII , Project –34 Impts. to Manakkal Achuthamangalam road Km.0/0- 2/0 (2.0 Km.)	<u>22.00/27.3.2002</u> 22.00	R.Kalaiselvi Rs. 20.59 lakhs (-) 0.05%	<u>26-7-02</u> <u>5-8-02</u> <u>8-8-02</u>	<u>8-8-02</u> <u>7-2-03</u> <u>7-2-03</u>	WBM Grade III in progress.	WBM Grade III in progress.	30%	--	
23	Thiruvarur Thiruvarur	RIDF-VII , Project –34 Impts. to Alangudi Thenkulavalli road Km. 0/0-5/2 (5.2 Km.)	<u>40.85/27.3.2002</u> 40.85	R.V.Kannan Rs. 38.6 lakhs (-) 0.05%	<u>9-8-02</u> <u>19-8-02</u> <u>19-8-02</u>	<u>1-11-02</u> <u>1-3-03</u> <u>1-3-03</u>	WBM Grade-III in progress.	WBM Grade III in progress.	30%	--	
24	Nagapattinam Nagapattinam	RIDF-VII , Project –34 Wdg. & Stg. Sembanarkoil Nal- ladai road Km.0/0-2/4(2.4 Km.)	<u>55.20/27.3.2002</u> 55.20	K.Subramaniam Rs.49.55 lakhs at estimate rate	<u>12-7-02</u> <u>31-7-02</u> <u>31-7-02</u>	<u>8-8-02</u> <u>7-2-03</u> <u>7-2-03</u>	Earthwork in progress.- 1 Km.	WBM Grade III in progress.	5%	0.26	

24	<u>Nagapattinam</u> Nagapattinam	RIDF-VII , Project -34 Stg. Mannampandal -Vadagarai road Km.0/0-2/8(2.8 Km.)	<u>37.20/27.3.2002</u> 37.20	M/s. Accuman Rs.32.48 lakhs at estimate rate	<u>12-7-02</u> <u>31-7-02</u> 31-7-02	<u>8-8-02</u> <u>7-2-03</u> 7-2-03	WBM Grade-III in progress.	WBM Grade III in progress.	30%	3.06	
25	<u>Nagapattinam</u> Nagapattinam	RIDF-VII , Project -34 Impts. to Vaitheeswarankoil Arasur road Km.3/8-6/8(3 Km.)	<u>29.50/27.3.2002</u> 29.50	M.Abdul Lathif Rs.28.47 lakhs (-) 0.3 %	<u>2-8-02</u> <u>8-8-02</u> 8-8-02	<u>19-8-02</u> <u>18-2-03</u> 18-2-03	Sand gravel mix in progress.	S.G.Mix completed.	10%	-	
26	<u>Nagapattinam</u> Nagapattinam	RIDF-VII , Project -34 Impts. to Vaitheeswarankoil Thennalakudi road Km.0/0-5/0 (5.0 Km.)	<u>52.60/27.3.2002</u> 52.60	M.Abdul Lathif Rs.51.02 lakhs (-) 0.15 %	<u>14-8-02</u> <u>26-8-02</u> 26-8-02	<u>6-9-02</u> <u>5-3-03</u> 5-3-03	WBM, Grade-III in progress.	WBM Grade III in progress.	30%	6.85	
	<u>Nagapattinam</u> Nagapattinam	RIDF-VII , Project -34 Impts. to Umayalpathy - Madhanam road Km. 0/0-5/4 (5.4 Km.)	<u>86.60/27.3.2002</u> 86.60	M/s. Acuman Construction Rs.81.93 lakhs (-) 0.3 %	<u>29-8-02</u> <u>16-9-02</u> 16-9-02	<u>30-9-02</u> <u>29-6--03</u> 29-6-03	Earthwork in progress	Earthwork in progress	5%	-	
27	<u>Tirunelveli</u> Tirunelveli	RIDF-VII , Project -34 Stg. Gangaikondan Vadakarai Kailasapuram road Km.0/0-5/2.	<u>66.50/27.3.2002</u> 66.50	T.Balasubramaniam Rs. 61.78 lakhs (-) 0.25%	<u>13-9-02</u> <u>25-9-02</u> 4-10-02	<u>4-10-02</u> <u>30-4-03</u>	Metal collection in progress.	WBM in progress	15%	-	
28	<u>Tirunelveli</u> Tirunelveli	RIDF-VII , Project -34 Stg. Gangaikondan Railway station Kattalay Udayaneri road Km.0/0-3/0.	<u>27.20/27.3.2002</u> 27.20	N. Sankarapandian Rs.22.07 lakhs (-) 0.09 %	<u>5-9-02</u> <u>30-9-02</u> 30-9-02	<u>4-10-02</u> <u>28-2-03</u>	Metal collection in progress.	WBM in progress	15%	-	
29	<u>Tirunelveli</u> Tirunelveli	RIDF-VII , Project -34 Stg. Manoor Pallikottai road Km.0/0-7/2.	<u>74.00/27.3.2002</u> 74.00	Tmt. Indirani Sasikala Rs. lakhs (-) 0.25 %	<u>13-9-02</u> <u>30-9-02</u> 21-10-02	<u>21-10-02</u> <u>30-4-03</u>	Metal collection in progress.	WBM in progress	15%	-	
30	<u>Tirunelveli</u> Tirunelveli	RIDF-VII , Project -34 Stg. Palamadai Kattalai Udayaneri road Km.0/0-1/6.	<u>20.50/27.3.2002</u> 20.50	C.Balsubramanian Rs.68.59 lakhs (-) 0.25 %	<u>5-9-02</u> <u>30-9-02</u> 10-10-02	<u>21-10-02</u> <u>31-1-03</u>	Metal collection in progress.	WBM in progress	15%	-	
31	<u>Tirunelveli</u> Tirunelveli	RIDF-VII , Project -34 Stg. Alagiyandipuram Ukkirankottai road Km.0/0-5/0.	<u>33.00/27.3.2002</u> 33.00	K.Mayandithevar Rs.30.84 lakhs (-) 0.25 %	<u>13-9-02</u> <u>25-9-02</u> 4-10-02	<u>21-10-02</u> <u>31-1-03</u>	Metal collection in progress.	WBM in progress	15%	-	
32	<u>Tirunelveli</u> Tirunelveli	RIDF-VII , Project -34 Stg. Ukkirankottai Keelaveeranam road Km.8/0- 10/6, 13/2-17/8.	<u>52.80/27.3.2002</u> 52.80	P.K.Balasubramanian Rs.49.8 lakhs (-) 0.25 %	<u>13-9-02</u> <u>25-9-02</u> 4-10-02	<u>21-10-02</u> <u>30-4-03</u>	Metal collection in progress.	WBM in progress	15%	-	
	<u>Tiruvalur</u> Tiruvalur	RIDF-VIII, Project-41 Strengthening Vichoor - Eachanguli road Km.0/0-3/6.	<u>65.90/6.8.2002</u> 65.90	R. Ramarao, Rs.63.184 lakhs (-) 0.02%	<u>24-10-02</u> <u>22-11-02</u> 26-11-02	<u>26-11-02</u> <u>12-6-03</u> 12-6-03	Work just commenced.	Earthwork in progress.	5%	-	
	<u>Tiruvalur</u> Tiruvalur	RIDF-VIII, Project-41 Strengthening K.S.road to N.M.Kandigai road Km.0/0- 1/0 & 2/0-5/6.	<u>29.10/6.8.2002</u> 29.10	B. Rangunathareddy Rs. 27.895 lakhs (-) 0.05%	<u>24-10-02</u> <u>22-11-02</u> 26-11-02	<u>26-11-02</u> <u>12-4-03</u> 12-4-03	Work just commenced.	Earthwork in progress.	5%	-	
	<u>Tiruvalur</u> Tiruvalur	RIDF-VIII, Project-41 Strengthening Ekkadu- Ramathandalam road Km.0/0- 4/8.	<u>36.50/6.8.2002</u> 36.50	P. Jayapal, Rs.33.592 lakhs (-) 0.01 %	<u>24-10-02</u> <u>22-11-02</u> 26-11-02	<u>26-11-02</u> <u>28-3-03</u> 28-3-03	Work just commenced.	Earthwork in progress.	5%	-	
	<u>Tiruvalur</u> Tiruvalur	RIDF-VIII, Project-41 Strengthening Korattur - Thinnanur Periyapalayam road to Agaram road Km.0/0- 2/6.	<u>32.30/6.8.2002</u> 32.30	S.Nagabushnam Rs.30.881 (-) 0.10%	<u>24-10-02</u> <u>22-11-02</u> 26-11-02	<u>26.11.02</u> <u>12-6-03</u> 12-6-03	Work just commenced.	Earthwork in progress.	5%	-	

	<u>Tiruvallur</u> <u>Tiruvallur</u>	<u>RIDF-VIII, Project-41</u> Widening and Strengthening Pammal- Thiruneermalai road Km.0/0-2/5.	<u>63.70/6.8.2002</u> 63.70	P.Janakiraman Rs.58.026 lakhs (-) 0.05%	<u>24-10-02</u> <u>22-11-02</u> <u>26-11-02</u>	<u>26.11.02</u> <u>8.6.03</u> <u>8.6.03</u>	Work just commenced.	Earthwork in progress.	5%	-	
	<u>Tiruvallur</u> <u>Tiruvallur</u>	<u>RIDF-VIII, Project-41</u> Strengthening Gummidipoondi - Madarpakkam road Km.7/0-13/6.	<u>43.50/6.8.2002</u> 43.50	V.Gopal Naidu Rs.41.15 lakhs (-) 0.01%	<u>24-10-02</u> <u>22-11-02</u> <u>26-11-02</u>	<u>26.11.02</u> <u>19.6.03</u> <u>19.6.03</u>	Work just commenced.	Earthwork in progress.	5%	-	
	<u>Tiruvallur</u> <u>Tiruvallur</u>	<u>RIDF-VIII, Project-41</u> Strengthening K.S.road to Billakuppam via GR Kandigai Km.0/0-5/4.	<u>49.30/6.8.2002</u> 49.30	S.Kandasamy Rs.46.504 lakhs	<u>24-10-02</u> <u>22-11-02</u> <u>26-11-02</u>	<u>26.11.02</u> <u>5.7.03</u> <u>5.7.03</u>	Work just commenced.	Earthwork in progress.	5%	-	
	<u>Kancheepuram</u> <u>Chengalpattu</u>	<u>RIDF-VIII, Project-41</u> Strengthening Vengacheri - Thirumukkudal road Km.0/0-9/2.	<u>95.60/6.8.2002</u> 95.60	R.Krishnamoorthy Rs.89.065 lakhs (-) 0.12%	<u>24-10-02</u> <u>22-11-02</u> <u>26-11-02</u>	<u>4.12.02</u> <u>3.9.03</u> <u>3.9.03</u>	Work just commenced	Metal collection in progress.	5%	0.19	
	<u>Kancheepuram</u> <u>Chengalpattu</u>	<u>RIDF-VIII, Project-41</u> Strengthening Km. 6/8 of U.K.A. road joining at Km.11/6 of Vedanthangal road Km.0/0-9/8.	<u>84.90/6.8.2002</u> 84.90	G.Mathiyazhagan Rs.76.529 lakhs (-) 0.13%	<u>24-10-02</u> <u>22-11-02</u> <u>26-11-02</u>	<u>4.12.02</u> <u>3.9.03</u> <u>3.9.03</u>	Work just commenced	Metal collection in progress.	5%	0.21	
	<u>Kancheepuram</u> <u>Chengalpattu</u>	<u>RIDF-VIII, Project-41</u> Strengthening Kundrathur join Thirunermalai Thirumudivakkam road Km.0/0-4/2.	<u>48.70/6.8.2002</u> 48.70	Ms/V.R.RBuilders Rs.46.305 lakhs (-) 0.1 %	<u>24-10-02</u> <u>22-11-02</u> <u>26-11-02</u>	<u>4.12.02</u> <u>3.6.03</u> <u>3.6.03</u>	Work just commenced	Metal collection in progress.	5%	0.11	
	<u>Kancheepuram</u> <u>Chengalpattu</u>	<u>RIDF-VIII, Project-41</u> Strengthening Thirumani - Moosivakkam road Km.0/0-5/6.	<u>42.00/6.8.2002</u> 42.00	M/s. Sargunam Construction Rs. 41.646 lakhs (-) 0.09 %	<u>24-10-02</u> <u>22-11-02</u> <u>26-11-02</u>	<u>4.12.02</u> <u>3.6.03</u> <u>3.6.03</u>	Work just commenced	Metal collection in progress.	5%		
	<u>Kancheepuram</u> <u>Chengalpattu</u>	<u>RIDF-VIII, Project-41</u> Strengthening Elichur - Palur road Km.0/0-1/6 and 3/2-8/6.	<u>107.8/6.8.2002</u> 98.50	P.Janakiraman Rs.84.92 lakhs (-) 0.05%	<u>24-10-02</u> <u>22-11-02</u> <u>26-11-02</u>	<u>9.12.02</u> <u>8.9.03</u> <u>8.9.03</u>	Work just commenced	Metal collection in progress.	5%		
	<u>Kancheepuram</u> <u>Chengalpattu</u>	<u>RIDF-VIII, Project-41</u> Widening G.S.T. road to Cheyyur Padalam road Km.9/8-20/4.	<u>46.80/6.8.2002</u> 46.80	K. Appathurai Rs.43.74 lakhs (-) 0.07 %	<u>24-10-02</u> <u>22-11-02</u> <u>26-11-02</u>	<u>19-12-02</u> <u>18-6-03</u> <u>16-6-03</u>	Work just commenced	Metal collection in progress.	5%		
	<u>Kancheepuram</u> <u>Chengalpattu</u>	<u>RIDF-VIII, Project-41</u> Strengthening Edayarpakkam Purisai road Km.5/2-8/8	<u>41.70/6.8.2002</u> 41.70	M.Renganathan Rs.38.99 lakhs (-) 0.05%	<u>24-10-02</u> <u>22-11-02</u> <u>26-11-02</u>	<u>30-12-02</u> <u>29-6-03</u> <u>29-6-03</u>	Work just commenced	Metal collection in progress.	5%		
	<u>Vellore</u> <u>Vellore</u>	<u>RIDF-VIII, Project-41</u> Strengthening T.B.Hospital to Arcottankudisai road Km.0/0-4/0.	<u>30.00/6.8.2002</u> <u>30.00</u>	T.S.Janarthan, Rs.29.102 lakhs (-) 0.25%	<u>25-10-02</u> <u>18-11-02</u> <u>19-11-02</u>	<u>27-11-02</u> <u>28-3-03</u> <u>28-3-03</u>	Work just commenced	Metal collection in progress.	5%		
	<u>Vellore</u> <u>Vellore</u>	<u>RIDF-VIII, Project-41</u> Strengthening Thillai Kaniyambadi - Km.0/0-4/0 .	<u>25.40/6.8.2002</u> 25.40	Poornachakravarthy Rs.24.486 lakhs (-) 0.3%	<u>20-9-02</u> <u>4-10-02</u> <u>9-10-02</u>	<u>29-11-02</u> <u>28-2-03</u> <u>28-2-03</u>	Work just commenced	Metal collection in progress.	5%		
	<u>Vellore</u> <u>Vellore</u>	<u>RIDF-VIII, Project-41</u> Strengthening Madhanur-Agaram road Km.0/0-4/0	<u>84.40/6.8.2002</u> 84.40	D. Gagendran Rs.73.66 lakhs (-) 0.02 %	<u>24-10-02</u> <u>18-11-02</u> <u>25-11-02</u>	<u>4-12-02</u> <u>3-12-03</u> <u>3-12-03</u>	Work just commenced	Metal collection in progress.	5%		

	Vellore Vellore	RIDF-VIII, Project-41 Strengthening Anaicut - Odugathur road to Odugathur Serapadi (via) Muthukumranmalai Km.0/0-7/6	<u>70.70/6.8.2002</u> 70.70	P. Anandhan Rs.67.818 lakhs (-) 0.02%	<u>24-10-02</u> <u>18-11-02</u> 25-11-02	<u>4-12-02</u> <u>3-12-03</u> 3-12-03	Work just commenced	Metal collection in progress.	5%		
	Tiruvannamalai Tiruvannamalai	RIDF-VIII, Project-41 Strengthening Polur - Pelasur Padagam Mansurabad road Km.0/0-1/0 , 3/8-11/6 and 13/0- 14/0.	<u>93.00/6.8.2002</u> 93.00	G.Pandurangam Rs.64.377 lakhs (-) 29.00 %	<u>6.11.02</u> <u>10.12.02</u> 12.12.02	<u>12.12.02</u> <u>7.1.04</u>	Work yet to start	Work just commenced	-	-	
	Tiruvannamalai Tiruvannamalai	RIDF-VIII, Project-41 Widening Tiruvannamalai Avalurpet road Km. 1/2-22/8 .	<u>96.80/6.8.2002</u> 96.80	A.Govindaraj Rs.70.47 lakhs (-) 25.70 lakhs	<u>6.11.02</u> <u>10.12.02</u> 12.12.02	<u>12.12.02</u> <u>7.1.04</u>	Work yet to start	Work just commenced			
33	Villupuram Villupuram	RIDF-VIII , Project -41 Stg. Vanur Kandamangalam road Km.11/2-14/0 (2.8 Km).	<u>25.80/6.8.2002</u> 25.80	P.V.Arumugam Rs. 24.00 lakhs (-) 0.13 %	<u>25-9-02</u> <u>7-10-02</u> 7-10-02	<u>11-10-02</u> <u>10-2-03</u> 28-2-03	S.G. Mix completed. Metal collection in progress.	WBM in progress.	15%	6.74	
34	Villupuram Villupuram	RIDF-VIII , Project -41 Stg. Jayankondan Perani road Km.0/0-13/66.(13.66 Km.)	<u>1055.50/6.8.02</u> 95.00	E.Rajarani, Rs. 93.60 lakhs (-) 0.35 %	<u>19-9-02</u> <u>4-10-02</u> 8-10-02	<u>18-10-02</u> <u>17-7-03</u> <u>30-6-03</u>	Metal collection in progress.	WBM in progress	15%	13.50	
35	Villupuram Villupuram	RIDF-VIII , Project -41 Stg. Kanakankuppam Ananthapuram road Km.0/0-7/65 (7.65 Km)	<u>60.30/6.8.2002</u> 60.30	A.GowthamSagar Rs. 49.15 lakhs (-) 0.34 %	<u>19-9-02</u> <u>4-10-02</u> 8-10-02	<u>22-10-02</u> <u>21-3-03</u> <u>31-3-03</u>	Metal collection in progress.	WBM in progress	15%	3.8	
36	Villupuram Villupuram	RIDF-VIII , Project -41 Stg. Ezhil- Sathambadi road Km.0/0-10/0. (10 Km.)	<u>81.30/6.8.2002</u> 81.30	V. Sithantham Rs. 77.26 lakhs (-) 0.3 %	<u>19-9-02</u> <u>4-10-02</u> 8-10-02	<u>22-10-02</u> <u>21-5-03</u> <u>31-5-03</u>	Metal collection in progress.	WBM in progress	15%	12.15	
37	Villupuram Kallakurichi	RIDF-VIII , Project -41 Stg. Chinnasalem Pandiyanuppam road Km. 0/0- 6/5 , 6/8-7/8	<u>45.00/6.8.2002</u> 45.00	M/s. Surya Constructions Rs. 42.89 lakhs (-) 0.5 %	<u>19-9-02</u> <u>4-10-02</u> 8-10-02	<u>25-10-02</u> <u>24-1-03</u> <u>28-2-03</u>	Metal collection in progress.	WBM in progress	15%	0.01	
38	Villupuram Kallakurichi	RIDF-VIII , Project -41 Stg. S.V.Palayam Rengappanar road via Mettalapuram road Km.0/0-9/4.	<u>84.00/6.8.2002</u> 84.00	Tr. K.Mani Rs. 80.89 lakhs (-) 0.3 %	<u>19-9-02</u> <u>1-10-02</u> 8-10-02	<u>25-10-02</u> <u>24-1-03</u> <u>30-4-03</u>	Metal collection in progress.	WBM in progress	15%	0.23	
39	Villupuram Kallakurichi	RIDF-VIII , Project -41 Stg. Nemili Patchapalayam road Km.0/0-5/1.	<u>54.00/6.8.2002</u> 54.00	Tr. K.G.P. Manibalan Rs. 50.30 lakhs (-) 0.6 %	<u>19-9-02</u> <u>27-9-02</u> 4-10-02	<u>18-10-02</u> <u>17-4-03</u> <u>31-3-03</u>	Metal collection in progress.	WBM in progress	15%	8.85	
40	Villupuram Kallakurichi	RIDF-VIII , Project -41 Stg. Chinnasalem Nainarpalayam road Km.0/0-8/0.	<u>60.40/6.8.2002</u> 60.40	Tr. R.Arumugam Rs. 56.74 lakhs (-) 0.35 %	<u>19-9-02</u> <u>4-10-02</u> 8-10-02	<u>11-10-02</u> <u>10-1-03</u> <u>31-3-03</u>	WBM I layer completed.	WBM in progress	15%	0.06	
41	Villupuram Kallakurichi	RIDF-VIII , Project -41 Stg. Athiyur Jampothis road Km. 0/0-10/2.	<u>79.00/6.8.2002</u> 79.00	M/S.Karpaga Vinayaka Constructions Rs. 72.87 lakhs (-) 0.4 %	<u>19-9-02</u> <u>1-10-02</u> 8-10-02	<u>25-10-02</u> <u>24-1-03</u> <u>15-3-03</u>	Metal collection in progress.	WBM in progress	15%	0.15	
42	Cuddalore Cuddalore	RIDF-VIII , Project -41 Stg. Thukanampakkam Keelkumaramangalam road Km.0/0-2/0 & 4/6-5/0.	<u>20.40/6.8.2002</u> 20.40	M/S.NVM Construction Rs. 18.75 lakhs (-) 0.35 %	<u>13-9-02</u> <u>1-10-02</u> 1-10-02	<u>1-11-02</u> <u>1-4-03</u> <u>28-2-03</u>	Work just commenced	C.D. works in progress.	10%	-	
43	Cuddalore Cuddalore	RIDF-VIII , Project -41 Stg. Devanampattinam road Km.0/0-2/2	<u>14.60/6.8.2002</u> 14.60	R.Ganapathy Rs. 14.09 lakhs (-) 0.3 %	<u>13-9-02</u> <u>1-10-02</u> 1-10-02	<u>10-10-02</u> <u>9-3-03</u> <u>28-2-03</u>	WBM I layer completed.	WBM Grade III in progress.	10%	-	

44	Cuddalore Cuddalore	RIDF-VIII , Project -41 Widening & Strengthening Chidambaram Sivaburi Gavarapet road Km.0/0-7/8.	<u>73.00/6.8.2002</u> 73.00	S.Govindarajan Rs. 63.79 lakhs (-) 0.4 %	<u>19-9-02</u> <u>27-9-02</u> 4-10-02	<u>30-10-02</u> <u>29-4-03</u>	Work just commenced	Earthwork in progress.	10%	-	
45	Cuddalore Cuddalore	RIDF-VIII , Project -41 Stg. Thennambakkam road Km.0/0-2/6	<u>16.10/6.8.2002</u> 16.10	NVM Constructions Rs. 14.99 lakhs (-) 0.4 %	<u>13-9-02</u> <u>1-10-02</u> 1-10-02	<u>8-11-02</u> <u>7-4-03</u>	Work just commenced	WBM in progress	15%	-	
46	Perambalur Ariyalur	RIDF-VIII , Project -41 Stg. Vikaramangalam Kadambur road Km.0/0-5/8.	<u>68.80/6.8.2002</u> 68.00	R.Kannan Rs. 62.31 lakhs (-) 0.3 %	<u>19-9-02</u> <u>27-9-02</u> 4-10-02	<u>9-10-02</u> <u>8-4-03</u>	Earthwork in progress.	C.D. work in progress.	5%	-	
47	Perambalur Ariyalur	RIDF-VIII , Project -41 Stg. Muthuvancherri Govindaputhur Sripuranthan road Km. 0/0-6/Vikaramangalam Kadambur road Km.0/0-5/8.	<u>89.10/6.8.2002</u> 89.10	R.Mahalingam Rs. 81.16 lakhs (-) 0.35 %	<u>19-9-02</u> <u>27-9-02</u> 4-10-02	<u>24-10-02</u> <u>23-4-03</u> 31.5.03	Work just commenced.	Earthwork in progress	10%	-	
48	Perambalur Ariyalur	RIDF-VIII , Project -41 Stg. Poiyur Sundakkudi road to Oriyur road Km.0/0-5/6.	<u>65.90/6.8.2002</u> 65.90	R.Kannan Rs. 62.44 lakhs (-) 0.4 %	<u>19-9-02</u> <u>27-9-02</u> 4-10-02	<u>9-10-02</u> <u>8-4-03</u> 31.5.03	Work just commenced.	Earthwork in progress.	10%	-	
49	Perambalur Ariyalur	RIDF-VIII , Project -41 Stg. Andimadam Kodukkur road Km.9/0-13/2 (4.2 Km.)	<u>42.50/6.8.2002</u> 42.50	R.Mahalingam Rs. 38.55 lakhs (-) 0.5 %	<u>19-9-02</u> <u>27-9-02</u> 4-10-02	<u>11-10-02</u> <u>10-2-03</u> 28.2.03	Metal collection in progress.	WBM in progress	15%	11.80	
50	Perambalur Ariyalur	RIDF-VIII , Project -41 Stg. Alathur - Karai - Kolakanatham road Km. 7/0- 12/0.	<u>60.80/6.8.2002</u> 60.80	M/S.Bharathi Engg. Contractor Rs. 56.76 lakhs (-) 0.3 %	<u>24-10-02</u> <u>29-10-02</u> 31-10-02	<u>7-11-02</u> <u>6-5-03</u> 31-5-03	Work just commenced.	Earthwork in progress.	10%	-	
51	Perambalur Ariyalur	RIDF-VIII , Project -41 Stg. Alathur - Karai - Kolakanatham road to Silakudi road Km. 4/0-10/0.	<u>76.00/6.8.2002</u> 76.00	N.Swaminathan Rs. 72.47 lakhs (-) 0.5 %	<u>19-9-02</u> <u>27-9-02</u> 4-10-02	<u>9-10-02</u> <u>8-4-03</u> 30-4-03	Earthwork 2 Km. completed.	S.G.Mix in progress.	10%	-	
52	Perambalur Ariyalur	RIDF-VIII , Project -41 Stg. Veppanthattai Neikuppi - V.Kolathur road Km. 0/0-10/0. and 15/4-17/0.	<u>93.40/6.8.2002</u> 93.40	N.Jeyaraman Rs. 86.27 lakhs (-) 0.4 %	<u>19-9-02</u> <u>4-10-02</u> 8-10-02	<u>16-10-02</u> <u>15-4-03</u> 31-3-03	Retaining wall and slab culvert in progress.	WBM & CD work in progress.	20%	-	
53	Perambalur Ariyalur	RIDF-VIII , Project -41 Stg. Kunnam Veppur road Km.3/0-12/0.	<u>99.30/6.8.2002</u> 99.30	M/S.Sakthi Rs. 93.86 lakhs (-) 0.4 %	<u>19-9-02</u> <u>4-10-02</u> 8-10-02	<u>9-10-02</u> <u>8-3-03</u> 30-4-03	Metal collection in progress.	WBM in progress.	15%	-	
	Salem Salem	RIDF-VIII , Project -41 Strengthening Manarthal road Km.0/9-5/0.(4.1 Km.)	<u>25.60/6.8.2002</u> 25.60	R.,Rajendran Rs.23.90 lakhs (-) 0.1 %	<u>4-10-02</u> <u>11-10-02</u> 11-10-02	<u>18-10-02</u> <u>17-3-03</u> 17.3.03	Metal collection in progress.	WBM in progress.	15%	-	
	Salem Salem	RIDF-VIII , Project -41 Strengthening Denishpet road to Thatravoor Ramamoorthy Nagar (via) Govindapuram road Km.0/0-9/6 (9.6 Km.)	<u>76.50/6.8.2002</u> 76.50	M/S.R.R.S & CO. Rs.72.10 lakhs (-) 0.2 %	<u>10-10-02</u> <u>6-11-02</u> 12-11-02	<u>18-11-02</u> <u>15-6-03</u> 15-6-03	Metal collection in progress.	WBM in progress.	15%	-	
	Salem Salem	RIDF-VIII , Project -41 Strengthening Palur Ethapur road Km. 0/0-8/2 (8.2 Km.)	<u>72.80/6.8.2002</u> 72.80	M.Soundararajan Rs. 64.06 lakhs (-) 0.15 %	<u>16-10-02</u> <u>18-11-02</u> 21-11-02	<u>22-11-02</u> <u>21-6-03</u> 21-6-03	Metal collection in progress.	WBM in progress.	15%	-	
	Salem Salem	RIDF-VIII , Project -41 Strengthening Mettur Palar road to Pannavady road .	<u>34.70/6.8.2002</u> 34.70	Tmt.V.Daisy Rani Rs. 34.3 lakhs (-) 0.25 %	<u>16-10-02</u> <u>20-11-02</u> 22-12-02	<u>22-12-02</u> <u>1-6-03</u> 1-6-03	Metal collection in progress.	WBM in progress.	15%	-	
	Salem Salem	RIDF-VIII , Project -41 Strengthening Kulathur - Thinnapatti road Km.3/4-7/4.	<u>30.90/6.8.2002</u> 30.90	M/S.N.R. & CO: Rs.30.28 lakhs (-) 0.25%	<u>16-10-02</u> <u>21-10-02</u> 22-12-02	<u>22-12-02</u> <u>1-6-03</u> 1-6-03	Metal collection in progress.	WBM in progress.	15%	-	

	<u>Karur</u> Karur	RIDF-VIII , Project -41 Strengthening Petavaithalai - Perugamani road Km.8/0-10/0	<u>17.40/6.8.2002</u> 17.40	M/s.Quality works Rs.14.85 lakhs (-) 0.15%	<u>10-10-02</u> <u>28-10-02</u> <u>28-10-02</u>	<u>22-11-02</u> <u>20-2-03</u> <u>20-2-03</u>	Work just commenced	WBM in progress	15%	-	-
	<u>Karur</u> Karur	RIDF-VIII , Project -41 Widening Karur Esanatham road Km.0/0-5/6.	<u>36.40/6.8.2002</u> 36.40	M/s.Quality works Rs.34.45 lakhs (-) 0.3%	<u>10-10-02</u> <u>5-11-02</u> <u>12-11-02</u>	<u>22.11.02</u> <u>20.2.03</u> <u>20.2.03</u>	Work just commenced	S.G.Mix in progress	10%	-	
	<u>Karur</u> Karur	RIDF-VIII , Project -41 Strengthening Annangur - Chinnamaruthur road Km.0/0-5/0	<u>27.00/6.8.2002</u> 27.00	R.Thangavelu Rs.23.78 lakhs (-) 0.2%	<u>10-10-02</u> <u>28-10-02</u> <u>28-10-02</u>	<u>20-11-02</u> <u>25-2-03</u> <u>25-2-03</u>	Work just commenced	Metal collection in progress	5%	-	
	<u>Karur</u> Karur	RIDF-VIII , Project -41 Strengthening the road branching from Km.8/6 of Palaveduthi Kadavu road to D.Edayapatty road Km.0/0-5/0	<u>28.10/6.8.2002</u> 28.10	S.Shanmugam Rs.21.33 lakhs (-) 3.04%	<u>5-12-02</u> <u>17-12-02</u> <u>17-12-02</u>	<u>18-12-02</u> <u>17-3-03</u> <u>17-3-03</u>	Work just commenced	Metal collection in progress	5%	-	
	<u>Namakkal</u> Namakkal	RIDF-VIII , Project -41 Strengthening Erumapatti- Valayapatti road Km.0/0-8/6.	<u>55.00/6.8.2002</u> 55.00	R.Duraisamy Rs.52.55 lakhs (-) 0.30%	<u>16.10.02</u> <u>18.11.02</u> <u>22.11.02</u>	<u>25.11.02</u> <u>28.02.03</u> <u>28.02.03</u>	Work yet to start	Protective work is in progress.	5%	-	
	<u>Namakkal</u> Namakkal	RIDF-VIII , Project -41 Strengthening Erumapettai - Kavakkaranpatti Km.0/0-3/2	<u>16.00/6.8.2002</u> 16.00	K.K.Ponnusamy Rs.15.37 lakhs (-) 0.30% %	<u>11.10.02</u> <u>16.10.02</u> <u>16.10.02</u>	<u>28.10.02</u> <u>27.01.03</u> <u>30.1.03</u>	Work yet to start	C.D. work is in progress.	5%	-	
	<u>Namakkal</u> Namakkal	RIDF-VIII , Project -41 Strengthening Thimmanaickenpatty - Singlian Combai road Km.0/0-6/8.	<u>42.70/6.8.2002</u> 42.70	K.N.Contractors Rs.39.49 lakhs (-) 0.3%	<u>10.10.02</u> <u>6.11.02</u> <u>12.11.02</u>	<u>29.11.02</u> <u>28.2.03</u> <u>28.2.203</u>	Work yet to start	Earthwork in progress	5%	-	
	<u>Salem</u> Namakkal	RIDF-VIII , Project -41 Widening Edapaday - Poolampatti road Km.1/3- 10/8.	<u>72.00/6.8.2002</u> 72.00	K.Sengottaiyan Rs.69.14 lakhs (-) 0.3%	<u>10.10.02</u> <u>5.11.02</u> <u>12.11.02</u>	<u>18.11.02</u> <u>16.5.03</u> <u>16.5.03</u>	Work yet to start	WBM in progress.	15%	-	
	<u>Salem</u> Namakkal	RIDF-VIII , Project -41 Widening Sankari - Edapadi road Km.1/0-10/6.	<u>55.10/6.8.2002</u> 55.10	P.Palanichamy Rs.52.64 lakhs (-) 0.25%	<u>10.10.02</u> <u>5.11.02</u> <u>12.11.02</u>	<u>22.11.02</u> <u>20.5.03</u> <u>20.5.03</u>	Work yet to start	Metal collection in progress	5%	-	
	<u>Dharmapuri</u> Krishnagiri	RIDF-VIII , Project -41 Strengthening V.C.C. road to Marasandiram road Km.0/0-6/0.	<u>40.90/6.8.02</u> <u>36.37</u>	V.Ramachandran Rs.36.37 lakhs (-) 0.25%	<u>10.10.02</u> <u>12.11.02</u> <u>20.11.02</u>	<u>20.11.02</u> <u>19.2.03</u> <u>19.2.03</u>	Work yet to start	WBM in progress	15%	0.57	
	<u>Dharmapuri</u> Krishnagiri	RIDF-VIII , Project -41 Strengthening Chinnampalli Arakanahalli road Km.0/0-6/0	<u>75.20/6.8.02</u> <u>75.20</u>	M/s. Sasi Contractors Rs.66.40 lakhs (-) 0.3%	<u>11.10.02</u> <u>22.11.02</u> <u>5.12.02</u>	<u>5.12.02</u> <u>4.3.03</u> <u>4.3.03</u>	Work yet to start	Earthwork in progress	5%	-	
	<u>Dharmapuri</u> Krishnagiri	RIDF-VIII , Project -41 Strengthening Harur - Sitheri to Salem Thirupathur Vaniyambadi road Km.0/0-13/2.	<u>113.80/6.8.02</u> <u>111.05</u>	C.Kamaraj Rs.98.05 lakhs (-) 0.25%	<u>21.10.02</u> <u>22.11.02</u> <u>5.12.02</u>	<u>5.12.02</u> <u>4.6.03</u> <u>4.6.03</u>	Work yet to start	Metal collection in progress.	5%	-	
54	<u>Madurai</u> Madurai	RIDF-VIII , Project -41 Stg. Thummukundu – Athikaripatti road to Sennampatti Km.2/0-5/4.	<u>22.10/6.8.2002</u> 22.10	M.Palanikumar Rs.20.475 lakhs (-) 0.07%	<u>5-9-02</u> <u>14-9-02</u> <u>14-9-02</u>	<u>20-9-02</u> <u>20-12-02</u> <u>20-12-02</u>	WBM Grade-III in progress.	WBM Grade-III in progress.	40%	4.9	
55	<u>Madurai</u> Madurai	RIDF-VIII , Project -41 Stg. Chinnakattalai – Thummukundu road Km.2/0-5/4.	<u>28.90/6.8.2002</u> 28.90	P.Jayaraj Rs.27.116 lakhs (-) 0.06%	<u>5-9-02</u> <u>14-9-02</u> <u>14-9-02</u>	<u>27-9-02</u> <u>27-12-02</u> <u>27-12-02</u>	WBM Grade-III in progress.	WBM completed	50%	4.05	
56	<u>Madurai</u> Madurai	RIDF-VIII , Project -41 Stg. Cholavandan Nagari road Km.1/2-2/0 and 3/6-4/8	<u>15.00/6.8.2002</u> 15.00	P.Manivel Rs.13.583 lakhs (-) 0.07%	<u>5-9-02</u> <u>14-9-02</u> <u>14-9-02</u>	<u>19-9-02</u> <u>19-12-02</u> <u>19-12-02</u>	WBM in progress.	WBM completed	50%	3.17	

57	<u>Madurai</u> Madurai	RIDF-VIII , Project -41 Stg. Thanichiyam -Alanganallur road. Km.6/0-7/0. and 9/0-10/0.	<u>13.10/6.8.2002</u> 13.10	S.Balaji Rs.12.214 lakhs (-) 0.067%	<u>5-9-02</u> <u>14-9-02</u> 14-9-02	<u>18-9-02</u> <u>18-12-02</u> 18-12-02	WBM in progress.	B.T. completed	90%	9.54	
58	<u>Madurai</u> Madurai	RIDF-VIII , Project -41 Stg. Kovilankulam Thimanatham road Km.4/8-6/0 & 11/6	<u>84.00/6.8.2002</u> 84.00	P.Rajendraprasad Rs.77.745 lakhs (-) 0.06%	<u>5-9-02</u> <u>17-9-02</u> 17-9-02	<u>18-9-02</u> <u>18-6-03</u> 18-6-03	WBM Grade-III in progress.	WBM Grade-III in progress.	40%	27.26	
59	<u>Madurai</u> Madurai	RIDF-VIII , Project -41 Stg. Attapatti Kodukampatti road Km.0/0-1/0 & 3/0-6/6.	<u>36.70/6.8.2002</u> 36.70	R.Alagesan Rs.34.182 lakhs (-) 0.06%	<u>5-9-02</u> <u>17-9-02</u> 17-9-02	<u>30-9-02</u> <u>28-2-03</u> 28-2-03	Metal collection in progress.	WBM Grade-III in progress.	30%	6.79	
60	<u>Madurai</u> Madurai	RIDF-VIII , Project -41 Stg. Kottakudi road Km.0/0-2/4	<u>15.10/6.8.2002</u> 15.10	T.Rathinasabapathy Rs.13.789 lakhs (-) 0.06%	<u>5-9-02</u> <u>14-9-02</u> 14-9-02	<u>19-9-02</u> <u>19-12-02</u> 19-12-02	Metal collection in progress.	WBM Grade-III in progress.	30%	5.54	
61	<u>Madurai</u> Madurai	RIDF-VIII , Project -41 Stg. Kunnathur- Jaganathapatti (via) Kanjampatti road Km.0/0-4/4 (4.4 Km.)	<u>32.00/6.8.2002</u> 32.00	A.Paneerselvam Rs.30.456 lakhs (-) 0.05%	<u>5-9-02</u> <u>17-9-02</u> 17-9-02	<u>30-9-02</u> <u>29-1-03</u> 29-1-03	WBM in progress.	WBM Grade-III in progress.	30%	12.91	
62	<u>Madurai</u> Madurai	RIDF-VIII , Project -41 Stg. Anaikaraipatti road branching at Km.16/2 of Kallupatti Saptur road Km. 0/0-3/2.	<u>37.40/6.8.2002</u> 37.40	I. Mahendran Rs.35.27 lakhs (-) 0.07%	<u>5-9-02</u> <u>17-9-02</u> 17-9-02	<u>11-10-02</u> <u>10-4-03</u> 10-4-03	WBM in progress.	WBM Grade-III in progress.	30%	3.2	
63	<u>Madurai</u> Madurai	RIDF-VIII , Project -41 Stg. road branching at Km. 37/8 of NH-7 to M.Puliankuilam road Km.0/0-1/0 , 2/6-6/4	<u>35.00/6.8.2002</u> 35.00	A.D.Meenakshi Sundaram Rs.33.52 lakhs	<u>5-9-02</u> <u>17-9-02</u> 17-9-02	<u>23-10-02</u> <u>22-4-03</u> 22-4-03	Metal collection in progress.	WBM Grade-III in progress.	30%	8.47	
64	<u>Theni</u> Theni	RIDF-VIII , Project -41 Stg. Kattunaickanpatti Poomalakundu Km.0/0-4/0	<u>22.6/6.8.2002</u> 22.60	C.Nallakurumbun Rs.21.44 lakhs (-) 0.20%	<u>5-9-02</u> <u>14-9-02</u> 14-9-02	<u>30-9-02</u> <u>29-3-03</u> 29-3-03	Metal collection in progress.	WBM in progress.	15%	0.15	
65	<u>Theni</u> Theni	RIDF-VIII , Project -41 Stg. Muthulapuram Chinnavalapuram road. Km.0/0-3/3.	<u>18.80/6.8.2002</u> 18.80	S.Latha Rs.17.96 lakhs (-) 0.20%	<u>5-9-02</u> <u>14-9-02</u> 14-9-02	<u>24-9-02</u> <u>23-3-03</u> 31-3-03	Metal collection in progress.	WBM in progress.	10%	0.15	
66	<u>Theni</u> Theni	RIDF-VIII , Project -41 Stg. Palayam - Uppukottai road to Muthusamypuram road Km.0/0-1/6.	<u>19.90/6.8.2002</u> 19.90	P.Deen Rs.18.93 lakhs (-) 0.20%	<u>5-9-02</u> <u>14-9-02</u> 14-9-02	<u>4-10-02</u> <u>3-4-03</u> 3-4-03	Metal collection in progress.	WBM & Retaining wall in progress.	20%	7.15	
67	<u>Theni</u> Theni	RIDF-VIII , Project -41 Stg. Boothipuram to Valayapatti road Km.0/0-2/4	<u>13.50/6.8.2002</u> 13.50	R.Ananthalakshmi Rs.12.91 lakhs (-) 0.23%	<u>5-9-02</u> <u>14-9-02</u> 14-9-02	<u>19-9-02</u> <u>18-12-02</u> 31-12-02	Metal collection in progress.	WBM in progress	10%	-	
69	<u>Theni</u> Theni	RIDF-VIII , Project -41 Stg. Madurai to Cochin to Boothipuram road Km.0/0-1/0.	<u>9.20/6.8.2002</u> 9.20	R.Ananthalakshmi Rs.8.59 lakhs (-) 0.23%	<u>5-9-02</u> <u>14-9-02</u> 14-9-02	<u>19-9-02</u> <u>18-12-02</u> 31-12-02	WBM in progress.	WBM in progress.	20%	3.98	
70	<u>Theni</u> Theni	RIDF-VIII , Project -41 Wdg. and Stg. Sankarapuram - Chinnamanur road Km.0/0-5/4.	<u>46.80/6.8.2002</u> 46.80	G.Muthugovindan Rs.44.22 lakhs (-) 0.05%	<u>5-9-02</u> <u>17-9-02</u> 17-9-02	<u>23-9-02</u> <u>22-3-03</u> 22-3-03	WBM Grade-III in progress.	WBM Grade-III in progress.	40%	16.15	

71	<u>Theni</u> Theni	RIDF-VIII , Project -41 Wdg. and Stg. Sankarapuram – Chinnamanur road Km.8/0-11/0	<u>19.50/6.8.2002</u> 19.50	A.Manoharan Rs.18.24 lakhs (-) 0.22%	<u>5-9-02</u> <u>14-9-02</u> 14-9-02	<u>4-10-02</u> <u>3-4-03</u> 3-4-03	Metal collection in progress.	WBM Grade III in progress	10%	-	
72	<u>Theni</u> Theni	RIDF-VIII , Project -41 Stg. Rasingapuram – Mollingapuram road Km.0/0-2/8.	<u>17.20/6.8.2002</u> 17.20	M.Jakkappan Rs.16.34 lakhs (-) 0.23%	<u>5-9-02</u> <u>14-9-02</u> 14-9-02	<u>25-9-02</u> <u>24-3-03</u> 31-3-03	Metal collection in progress.	Metal collection in progress.	5%	-	
73	<u>Theni</u> Theni	RIDF-VIII , Project -41 Stg. Veerapandi Anaimalayanpatti road Km.9/0- 10/0.	<u>5.90/6.8.2002</u> 5.90	A.M.Subbu Rs.5.6 lakhs (-) 0.2%	<u>5-9-02</u> <u>12-9-02</u> 12-9-02	<u>23-9-02</u> <u>22-12-02</u> 31-12-02	Metal collection in progress.	Metal collection in progress.	5%	-	
74	<u>Theni</u> Theni	RIDF-VIII , Project -41 Stg. Palayan – Surulipatti road to Veerapandi Anaimalayanpatti road Km.0/4-11/8.	<u>18.10/6.8.2002</u> 18.10	P.Pandiyaraj Rs.17.20 lakhs (-) 0.25%	<u>5-9-02</u> <u>14-9-02</u> 14-9-02	<u>23-9-02</u> <u>22-3-03</u> 22-3-03	Metal collection in progress.	WBM Grade III in progress	30%	-	
75	<u>Theni</u> Theni	RIDF-VIII , Project -41 Stg. Govindanagaram Solai- thevanpatti road Km.0/0-1/8.	<u>6.40/6.8.2002</u> 6.40	A.R.Srinivasan Rs.6.04 lakhs (-) 0.23%	<u>5-9-02</u> <u>14-9-02</u> 14-9-02	<u>20-9-02</u> <u>19-12-02</u> 19-12-02	WBM in progress.	P.C. in progress	50%	2.44	
76	<u>Theni</u> Theni	RIDF-VIII , Project -41 Stg. road branching from Km.6/2 of Bodi- Thevaram road to Thamininaickanpatti road Km.0/0-2/0.	<u>11.70/6.8.2002</u> 11.70	K.Jaganathan Rs.11.15 lakhs (-) 0.2%	<u>5-9-02</u> <u>14-9-02</u> 14-9-02	<u>7-10-02</u> <u>6-1-03</u> 6-1-03	Metal collection in progress.	WBM Grade III in progress	30%	-	
77	<u>Theni</u> Theni	RIDF-VIII , Project -41 Stg. Chinnamanur Muthalapuram road to Kannaim- patti road Km.0/0-4/0 (4.0 Km)	<u>22.60/6.8.2002</u> 22.60	M.Sundarapandiyan Rs.21.64 lakhs (-) 0.21%	<u>5-9-02</u> <u>14-9-02</u> 14-9-02	<u>11-10-02</u> <u>10-4-03</u> 10-4-03	Metal collection in progress.	Metal collection in progress.	5%	-	
78	<u>Theni</u> Theni	RIDF-VIII , Project -41 Wdg. & Stg. Veerapandi Venkatachalapuram road Km.0/0-4/0 (4.0 Km.)	<u>21.80/6.8.2002</u> 21.80	A.Logirajan Rs.20.36 lakhs (-) 0.03%	<u>5-9-02</u> <u>19-9-02</u> 19-9-02	<u>28-10-02</u> <u>27-4-03</u> 27-4-03	Work just commenced	Metal collection in progress.	5%	0.5	
79	<u>Dindigul</u> Dindigul	RIDF-VIII , Project -41 Stg. Coimbatore Dindigul road to Chattaparai road Km.0/0-1/0 and 5/0-7/6.	<u>40.00/6.8.2002</u> 40.00	K.Palanichamy Rs.38.85 lakhs (-) 0.03%	<u>5-9-02</u> <u>17-9-02</u> 17-9-02	<u>25-9-02</u> <u>24-3-03</u> 24-3-03	Metal collection in progress.	WBM Grade III in progress	40%	16.33	
80	<u>Dindigul</u> Dindigul	RIDF-VIII , Project -41 Stg. Dharmathupatti Pandrimalai Adalur road Km.0/0-6/4.	<u>87.50/6.8.2002</u> 87.50	P.Thangavel Rs.80.42 lakhs (-) 0.1%	<u>5-9-02</u> <u>17-9-02</u> 17-9-02	<u>19-9-02</u> <u>18-6-03</u> 18-6-03	Retaining wall concrete and WBM in progress.	WBM Grade III in progress	40%	24.76	
81	<u>Dindigul</u> Dindigul	RIDF-VIII , Project -41 Wdg. & Stg. Erumainaickanpatti road Km.0/0-2/6 .	<u>44.50/6.8.2002</u> 44.50	V.Periyasamy Rs.42.7 lakhs (-) 0.05%	<u>5-9-02</u> <u>14-9-02</u> 14-9-02	<u>25-9-02</u> <u>24-3-03</u> 24-3-03	Retaining wall concrete and WBM in progress.	WBM in progress	30%	22.44	
82	<u>Dindigul</u> Dindigul	RIDF-VIII , Project -41 Wdg. & Stg. Palani Palar- Porundalardam road (via) Balasamudram Km.0/0-3/6.	<u>108.20/6.8.2002</u> 108.20	A.M.Subburaj Rs.99.43 lakhs (-) 0.10%	<u>23-9-02</u> <u>26-9-02</u> 26-9-02	<u>18-10-02</u> <u>17-8-03</u> 17-8-03	Work held up due to rain.	C.D.work in progress.	-	0.92	
83	<u>Sivaganga</u> Sivaganga	RIDF-VIII , Project -41 Strengthening Puliangulam road Km. 0/0-8/0	<u>54.20/6.8.2002</u> 54.20	K.Parthasarathy Rs.51.61 lakhs (-) 0.09%	<u>5-9-02</u> <u>17-9-02</u> 17-9-02	<u>28-9-02</u> <u>27-4-03</u> 27-4-02	WBM Grade-III in progress	WBM Grade III in progress	30%	0.47	

84	Sivaganga Sivaganga	RIDF-VIII , Project -41 Strengthening Sathrasankottai – Maravamangal – Erivayal road Km.13/0-15/0, 17/8-25/0	<u>77.70/6.8.2002</u> 77.70	S. Ramanathan Rs.74.78 lakhs (-) 0.10%	<u>5-9-02</u> <u>17-9-02</u> 17-9-02	<u>7-10-02</u> <u>6-6-03</u> 6-6-03	Metal collection in progress	WBM in progress	20%	3.8	
85	Sivaganga Sivaganga	RIDF-VIII , Project -41 Strengthening Pudupatti Musundapatti road to Idayapatti Pudur upto Trichy Distruct limit (via) Poonampatti- Konda-palayam- Konnampatti road Km.0/0-4/6.	<u>43.10/6.8.2002</u> 43.10	M.Ramachandran Rs.39.72 lakhs (-) 0.05%	<u>27-9-02</u> <u>7-10-02</u> 7-10-02	<u>28-10-02</u> <u>27-5-03</u> 27-5-03	Earthwork in progress	WBM in progress	30%	5.24	
86	Sivaganga Sivaganga	RIDF-VIII , Project -41 Widening &Strengthening Keelaseevalpatty Kunnakudy road Km.1/4-9/6.	<u>113.00/6.8.2002</u> 113.00	V.Subramaniam, Rs.106.69 lakhs (-) 0.12%	<u>19-9-02</u> <u>16-11-02</u> 16-11-02	<u>20-11-02</u> <u>19-9-03</u> 19-9-03	Retaining wall in progress.	C.D.work in progress	20%	8.1	
87	Sivaganga Sivaganga	RIDF-VIII , Project -41 Strengthening Pottapalayam to meet Thirupuvanam Pulvaikarai road Km.0/0-6/2.	<u>123.70/6.8.2002</u> 123.70	A.D.Meenakshisunda ram Rs.118.40 lakhs (-) 0.1 %	<u>19-9-02</u> <u>16-11-02</u> 16-11-02	<u>20-11-02</u> <u>26-9-03</u> 26-9-03	Earthwork in progress.	WBM in progress	20%	10.77	
88	Ramanathapuram Paramakudi	RIDF-VIII , Project -41 Strengthening Perunali Sooran- gudi (via) Uchinatham road Km.0/0-11/6.	<u>86.30/6.8.2002</u> 86.30	M.Rajapandian Rs.80.25 lakhs (-) 0.10%	<u>5-9-02</u> <u>17-9-02</u> 17-9-02	<u>7-10-02</u> <u>6-7-03</u> 6-7-03	WBM in progress.	WBM in progress	20%	10.12	
89	Ramanathapuram Paramakudi	RIDF-VIII , Project -41 Strengthening Uppoor- Averandal road Km.0/0-8/8	<u>92.70/6.8.2002</u> 92.70	M. Ravichandran Rs.85.16 lakhs (-) 0.09%	<u>5-9-02</u> <u>17-9-02</u> 17-9-02	<u>20-9-02</u> <u>19-5-03</u> 19-5-03	WBM Grade III in progress.	WBM Grade III in progress	30%	20.02	
90	Ramanathapuram Paramakudi	RIDF-VIII , Project -41 Strengthening NH-49 to Vairavandal road Km.0/0-6/4.	<u>82.00/6.8.2002</u> 82.00	D.Vijaya samy Rs.0.11 lakhs (-) 0.11%	<u>5-9-02</u> <u>17-9-02</u> 17-9-02	<u>25-9-02</u> <u>24-6-03</u> 24-6-03	WBM Grade II in progress.	WBM Grade III in progress	30%	23.55	
91	Ramanathapuram Paramakudi	RIDF-VIII , Project -41 Widening and Strengthening Erwadi Chinna Erwadi road Km.0/0-3/0.	<u>74.00/6.8.2002</u> 74.00	M.Villammal Rs.70.03 lakhs (-) 0.10%	<u>27-9-02</u> <u>7-10-02</u> 7-10-02	<u>28-10-02</u> <u>27-6-03</u> 27-6-03	S.G.Mix in progress.	S.G.Mix in progress.	10%	-	
92	Ramanathapuram Paramakudi	RIDF-VIII , Project -41 Widening and Strengthening Kopperimadam Athankarai road Km.0/0-3/0.	<u>121.60/6.8.2002</u> 121.60	V.Manoharan Rs.116.89 lakhs (-) 0.12%	<u>19-9-02</u> <u>16-11-02</u> 16-11-02	<u>18-11-02</u> <u>17-9-03</u> 17-9-03	Work just commenced.	C.D.work in progress	10%	0.65	
93	Ramanathapuram Paramakudi	RIDF-VIII , Project -41 Widening and Strengthening Ethivayal Edambad(via) U.K.Mangai road in Km.0/0-1/0 of U.K.Mangai village road Km.0/0-8/0, 0/0-1/0 (9.00 Km.)	<u>196.00/6.8.2002</u> 196.00	G. Ramakrishnan Rs.188.46 lakhs (-) 0.11%	<u>19-9-02</u> <u>16-11-02</u> 16-11-02	<u>20-11-02</u> <u>19-11-03</u> 19-11-03	Work just commenced.	Earthwork in progress.	5%	-	
94	Coimbatore Coimbatore	RIDF-VIII , Project -41 Strengthening Km.9/4 of Coim- batore Siruvani road to Theethi- palayam road Km. 0/0-2/4.	<u>31.80/6.8.2002</u> 31.80	J. Robert Raja Rs. 31.5 lakhs (-) 0.25%	<u>13-9-02</u> <u>26-9-02</u> 3-10-02	<u>11-10-02</u> <u>10-4-03</u> 10-4-03	Earthwork in progress.	S.G.Mix completed	10%	-	
95	Coimbatore Coimbatore	RIDF-VIII , Project -41 Widening and Strengthening Goudampalayam Onapalayam road Km.0/0-5/2 (5.2 Km.)	<u>95.10/6.8.2002</u> 95.10	R.Krishnaswamy Rs. 93.42 lakhs (+) 1.00 %	<u>13-9-02</u> <u>26-9-02</u> 30-9-02	<u>11-10-02</u> <u>10-10-03</u> 10-10-03	Earthwork in progress.	S.G.Mix completed	10%	-	

96	Coimbatore Coimbatore	RIDF-VIII , Project -41 Widening and Strengthening from Km. 105/0 of Salem Cochin road to Goolipalayam Km.0/0-6/4	<u>62.70/6.8.2002</u> 62.70	A.D.Elango Rs. 59.87 lakhs (-) 0.3 %	<u>13-9-02</u> <u>26-9-02</u> 30-9-02	<u>4-10-02</u> <u>3-4-03</u> 3-4-03	S.G.Mix in progress.	WBM top layer completed	20%	-	
97	Coimbatore Pollachi	RIDF-VIII , Project -41 Strengthening Poolankinar Kongalnagaram road Km. 0/0- 2/0 and Km.5/4-7/4.	<u>44.90/6.8.2002</u> 44.90	M/s. S.G.K.Blue Metal & Co., Rs. 42.26 lakhs (-) 0.02 %	<u>13-9-02</u> <u>26-9-02</u> 30-9-02	<u>8-10-02</u> <u>31-3-03</u> <u>31-3-03</u>	Metal collection in progress.	WBM Grade-III in progress.	20%	-	
98	Coimbatore Pollachi	RIDF-VIII , Project -41 Strengthening Pollachi Meenkarai road to Singanallur Km.0/0-3/2 and Singanallur Pennaiyar road Km.0/0-2/6.	<u>62.20/6.8.2002</u> 62.20	K.Ramalingam, Rs. 59.53 lakhs (-) 0.3 %	<u>13-9-02</u> <u>27-9-02</u> 3-10-02	<u>22-10-02</u> <u>21-7-03</u> <u>21-7-03</u>	Earthwork in progress.	C.D. work in progress	15%	-	
	Nilgiris Nilgiris	RIDF-VIII , Project -41 Widening & Strengthening Devala Athikuna road Km.0/0- 5/8	<u>97.50/6.8.2002</u> 97.50	P. Amsa, Rs. 96.82 lakhs (-) 0.2 %	<u>25-10-02</u> <u>18-11-02</u> 22-11-02	<u>3-12-02</u> <u>2-9-03</u>	Work just commenced	Metal collection in progress.	5%	-	
	Nilgiris Nilgiris	RIDF-VIII , Project -41 Widening & Strengthening Devala Mango Range Km.5/8- 7/6.	<u>40.00/6.8.2002</u> 40.00	P. Ravin Rs. 39.29 lakhs (-) 0.2 %	<u>25-10-02</u> <u>18-11-02</u> 22-11-02	<u>3-12-02</u> <u>2-6-03</u> <u>2-6-03</u>	Work just commenced	Metal collection in progress.	5%	-	
98	Erode Erode	RIDF-VIII , Project -41 Strengthening Vellodu Arachalur road Km.0/0-4/0	<u>87.60/6.8.2002</u> 87.60	M/s. S.P.Sundarasamy Rs. 79.63 lakhs (-) 0.2 %	<u>26-9-02</u> <u>30-9-02</u> 30-9-02	<u>1-10-02</u> <u>30-6-03</u> 30-6-03	Earthwork in progress	Earthwork in progress	5%	-	
99	Erode Gobi	RIDF-VIII , Project -41 Strengthening Pudukaraiputhur Sanarpalayam road Km.0/0-7/4.	<u>56.80/6.8.2002</u> 56.80	N.R.Rengasamy Rs. 54.63 lakhs (-) 0.2 %	<u>26-9-02</u> <u>30-9-02</u> 3-10-02	<u>21-10-02</u> <u>20-7-03</u> 30-6-03	WBM Grade II in progress.	WBM in progress	20%	-	
100	Erode Gobi	RIDF-VIII , Project -41 Widening and Strengthening Gobi Savanthapur road to Mevani road Km.0/0-4/0.	<u>72.30/6.8.2002</u> 72.30	N.M.Somasundaram Rs. 66.31 lakhs (+) 1.1 %	<u>26-9-02</u> <u>30-9-02</u> 3-10-02	<u>7-10-02</u> <u>6-10-03</u> 6-10-03	Retaining wall and WBM Grade II in progress.	WBM in progress	20%		
101	Virudhunagar Virudhunagar	RIDF-VIII , Project -41 Widening and Strengthening Sivakasi Vilampatti road Km.0/0- 4/0.	<u>49.80/6.8.2002</u> 49.80	Tmt. P.Mariammal Rs. 48.965 lakhs (+) 0.31 %	<u>27-9-02</u> <u>18-10-02</u> 23-10-02	<u>6-11-02</u> <u>5-2-03</u> 5-2-03	Sand filling in progress.	S.G.Mix in progress	5%	0.17	
102	Virudhunagar Virudhunagar	RIDF-VIII , Project -41 Strengthening Virudhunagar - Pullalakottai road Km.0/0-5/2.	<u>42.20/6.8.2002</u> 42.20	V.Baskaran Rs.42.35 lakhs (-) 0.32%	<u>27-9-02</u> <u>18-10-02</u> 23-10-02	<u>31-10-02</u> <u>30-1-03</u> 30-1-03	Earthwork in progress.	Metal collection in progress.	5%	0.10	
103	Virudhunagar Virudhunagar	RIDF-VIII , Project -41 Strengthening Sivakasi - Erichanatham road Km.1/2-1/6 & 3/0-6/0.	<u>38.90/6.8.2002</u> 38.90	V.Gopalramanujam Rs. 35.16 lakhs (+) 0.32 %	<u>27-9-02</u> <u>18-10-02</u> 23-10-02	<u>31-10-02</u> <u>30-1-03</u> 30-1-03	Earthwork in progress	C.D. work in progress.	5%	0.15	
104	Virudhunagar Virudhunagar	RIDF-VIII , Project -41 Widening and Strengthening Vembakottai-Alangulam road to Kallamanayakkanpatti Km. 0/0-2/6.	<u>46.40/6.8.2002</u> 46.40	G.Baskaran Rs. 44.19 lakhs (-) 0.31 %	<u>27-9-02</u> <u>18-10-02</u> 31-10-02	<u>18-11-02</u> <u>17-2-03</u> 17-2-03	Earthwork in progress	C.D. work in progress.	5%	0.14	
105	Virudhunagar Virudhunagar	RIDF-VIII , Project -41 Widening and Strengthening Villampatti - Kakkivadampatti road Km.5/2-8/4.	<u>59.70/6.8.2002</u> 59.70	S.Kitchappan Rs. 56.24 lakhs (-) 0.32 %	<u>27-9-02</u> <u>18-10-02</u> 23-10-02	<u>30-10-02</u> <u>28-2-03</u> 28-2-03	Earthwork in progress.	C.D. work in progress.	10%	0.01	
106	Virudhunagar Virudhunagar	RIDF-VIII , Project -41 Strengthening Kariapatti- Thiruchuly road Km.41/0-42/2.	<u>11.40/6.8.2002</u> 11.40	S.Pandiarajan Rs.10.21 lakhs (-) 0.50 %	<u>27-9-02</u> <u>1-11-02</u> 1-11-02	<u>15-11-02</u> <u>14-2-03</u> 14-2-03	Metal collection in progress.	C.D. work in progress.	10%	-	

	<u>Tiruvarur</u> Tiruvarur	RIDF-VIII , Project -41 Strengthening Pazhaya Needamangalam road Km.0/2- 1/8.	<u>21.70/6.8.2002</u> 21.70	V.G.Rajendran Rs.18.4 lakhs (-) 0.02 %	<u>29.11.02</u> <u>11.12.02</u> 17.12.02	<u>25.12-02</u> <u>16.6-03</u> 16-2-03	Work just commenced	Retaining wall completed	10%	3.48	
	<u>Pudukottai</u> Pudukottai	RIDF-VIII , Project -41 Widening & Strengthening Maramakki Union road Km.0/0- 7/4 .	<u>117.10/6.8.2002</u> 98.00	Manickkam Rs.90.92 lakhs at ER	-	-	Work yet to start	Work just commenced			

**for CHIEF ENGINEER (H),
NABARD,CHENNAI-106.**