

DETAILS OF WORKS IN PROGRESS AS ON 31.08.2004

Division : Chengapattu
District : Kancheepuram

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
RIDF-IX, PROJECT-52:									
1	Impts. to the road from Singilibadi road Km 0/0-1/7	Special Component Plan 03-04	25.20	25.20	8.12.03	7.5.04	30.9.04	18.84	B.T.Completed. Sectioning of berms is in progress.
2	Impts. to the road from P.Uthagaram – Marutham road Km. 0/0 – 2/1 & link 200m.	Rural Roads 03-04	31.50	29.60	12.12.03	11.06.04	Work just commenced.	22.88	BT work completed. All culvert works completed. 'V' shape drainage in progress.
3	Impts. to the road from Manmathi Music college to Acharavakkam Km. 0/0-3/4.	Rural Roads 03-04	62.20	59.30	19.12.03	18.06.04	Work just commenced.	47.04	BT completed. All CD works completed. 'V' shape drain and revetment is in progress.
4	Impts. to the road from Cheyyur Wandawasi road to Thiruvallacheri road Km. 0/0 – 3/6.	Rural Roads 03-04	52.50	51.80	2.1.04	1.7.04	Work just commenced.	24.91	B.T.is in progress.
PROJECT-56									
1	Impts. to the road from Km. 4/2 of T.M. Road to Echur colony road Km. 0/0 – 1/6	Rural Roads 03-04	21.00	20.50	11.2.04	10.8.04	Work just commenced.	17.40	BT completed. Revetment in high embankment is in progress.
2	Impts. to the road from Kodur road to Akkampatti (Via) Melacheri Km.0/0– 2/6.	Rural Roads 03-04	37.20	37.20	29.2.04	28.7.04	25.9.04	20.07	B.T. is in progress.

Division : Chengalpattu
District : Tiruvellore

RIDF-IX, PROJECT-52:									
1	Impts. to the road from T.K.road to Karanisam- battu Km0/0-2/2 and link road at Km 0/2 for 225 Mts.	Rural Roads 03-04	30.60	29.95	8.12.03	7.5.04	30.9.04	22.32	B.T.Completed. Sectioning of berms is in progress.
2	Impts. to the road from V.K.road to Azhijivak- kam via Athankikavanur Km.0/0-1/8.	Special Component Plan 03-04	28.50	23.30	8.12.03	7.5.04	30.9.04	20.22	B.T.Completed. Sectioning of berms is in progress.

District : Chengalpattu
Division : Tiruvellore

1	Project-56: Impts. to the road from Vanganoor to GCS Kandigai H/C Km2/0-4/2.	Special Component Plan 03-04	29.30	28.00	19.2.04	18.7.04	30.9.04	14.59	B.T.is in progress.
2	Impts. to the road from Naidu Kuppam to Harur Km0/0-2/2.	Special Component Plan 03-04	35.50	35.50	23.2.04	22.8.04	30.9.04	23.05	B.T.Completed. Sectioning of berms is in progress.

Division : Chengalpattu
District : Villupuram

RIDF-IX, PROJECT-52:									
1	Impts. to the road branching from Km.0/2. of Siruthambur road to Vairapuram Km.0/0-6/4.	Rural Roads 03-04	84.20	84.00	9.1.04	8.7.04	30.9.04	42.99	WBM Ist layer completed. WBM IInd layer is in progress in Km.3.0. B.T.is progress in 1.0Km.
2	Impts. to Soorappanthan- gal Peravallur Vayalur road Km7/0-8/4.	Special Component Plan 03-04	23.10	20.70	19.12.03	19.5.04	30.9.04	13.97	B.T.Completed. CD works completed. Sectioning berms is in progress.
Project-56:									
1	Impts. to the road from Moorthipet Thenkalavai road Km0/0-1/6.	Rural Roads 03-04	22.00	-	-	-	-	-	
2	Impts. to the road from Devandavai Km0/0-2/5.	Rural Roads 03-04	38.90	32.40	23.2.04	22.8.04	30.9.04	13.91	WBM II layer completed. B.T.is in progress.

Division : Cuddalore
District : Villupuram

Project-56:									
1	Impts. to the road from Kattanandal to Indhili AD Colony Km. 0/0 – 2/5.	Special Component Plan 03-04	29.30	29.30	18.2.04	17.8.04	30.9.04	17.43	B.T.Completed in 600m & Progress in balance striches.

Division : Vellore

District : Vellore

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1.	RIDF IX -PROJECT-52 Impts. to the road from Km. 2/8 of Thattaparai Velleri road to Join at Km. 2/4 of Upparapalli – Kottarmadagu road Km. 0/0 – 2/8.	Rural Roads 03-04	37.20	32.30	29.12.03	28.6.04	30.9.04	19.10	WBM IInd layer completed.
2.	Impts. to the road from km of Mookanur – Periyalam to join at Km.10/0-Thirupathur Natrampalli road (Via) Pookaranvattam, Agara- garam Km.0/0–2/0.	Rural Roads 03-04	25.80	24.30	31.12.03	29.6.04	30.9.04	22.68	CD works & B.T.is in progress.
3.	Project-56: Impts. to the road from Mulakkikuppam to Duruvam road Km.0/0–2 /8.	Rural Roads 03-04	41.80	-	-	-	-	0.16	Work order issued.
4.	Impts. to the road from Km. 6/4 of T.A road to Tirupathur – Panchayat Union limit (via)Thirumal Nagar & Thippathur Peria Erikarai Km. 0/0 – 2/0.	Rural Roads 03-04	22.40	22.40	12.2.04	11.8.04	Work just commenced.	15.73	B.T. and CD Works completed. Earth work for berms is in progress.

Division : Vellore

District : Tiruvannamalai.

1.	RIDF IX - Project - 52 Impts. to the road from Ladavaran – Padagam (Via) Ganesapuram Km. 1/6 – 5/2.	Rural Roads 03-04	52.00	51.00	18.2.03	17.5.04	30.9.04	17.70	WBM II layer completed. All CD works completed.
2.	Impts. to the road from Kuppam HC to Kuppam Kollaimedu Km.0/0 – 2/2.	Special Component Plan 03-04	26.50	26.00	18.12.03	17.5.04	30.9.04	11.37	All CD works completed. B.T.is in progress.
3.	Impts. to the road from Arni - Vandavasi road to Aylavadi (Via) Melsem bedu Km. 0/0 – 3/2.	Special Component Plan 03-04	42.30	37.90	9.1.04	8.6.04	30.9.04	23.10	WBM II layer completed. Protective works in progress.
4.	Impts. to the road from Vadugachattu to Erikuppam Km.0/0 – 3/0.	Rural Roads 03-04	35.80	35.00	7.1.04	6.6.04	30.9.04	24.77	WBM IInd layer completed in 2.85 Km. CD works & Protective works completed.
1.	Project-56: Impts. to the road from Arcot - Tindivanam road to S. Navalpakkam Km. 0/0-2/4.	Special Component Plan 03-04	30.30	30.00	9.2.04	8.8.04	Work just commenced.	19.04	B.T.is in progress.
2.	Impts. to the road from Km.117/6of Pondy Krish- nagiri road to Beemanen dalpudur Km. 0/0-3/0.	Rural Roads 03-04	34.80	33.80	16.2.04	15.8.04	30.9.04	15.77	WBM IInd layer completed.
3.	Impts. to the road from Km.32/2 of A.T. road to Ramakrishnapuram Km. 0/0-2/8.	Rural Roads 03-04	34.60	28.30	16.2.04	15.8.04	Work just commenced.	26.28	B.T.nearing completion.

Division : Salem

District : Salem

S. No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1.	RIDF - IX - Project - 52 Impts. to the road Kanjanaickenpatti Kattur to Pudukaravalli road Km. 0/0-3/0.	Rural Roads 03-04	40.50	38.50	31.1.04	30.10.04	30.9.04	10.27	WBM Ist layer completed.
2.	Impts. to the road from Melnariyappanur – Puthur road Km. 3/0 – 4/2.	Bus Route 03-04	13.70	13.20	30.1.04	29.7.04	31.10.04	-	WBM Ist layer spreading under progress.
3.	Impts. to the road from Appammasamudram Ramanathapuram malai Adivaram road Km2/0-4/2.	Rural Roads 03-04	21.10	20.00	30.1.04	29.7.04	31.10.04	0.11	Gravel soling is in progress.
1.	Project-56: Impts. to Salem Cochin road to Aravankadu road Km.0/0-1/0.	Special Component Plan 03-04	11.00	11.00	5.2.04	4.6.04	15.10.04	1.47	WBM I layer is in progress.

Division : Salem

District : Namakkal

1.	RIDF-IX, PROJECT-52: Impts. to Kalpalayam to O.Sowdapuram road Km.1/2-6/0.	Special Component Plan 03-04	61.30	61.30	19.12.03	31.8.04	30.9.04	18.67	B.T.under progress.
2.	Impts to Vattur Goundam palayam road to Moonam pallikadu Km. 0/0 –3/6.	Rural Roads 03-04	36.90	36.90	2.1.03	1.9.04	30.9.04	7.06	B.T.under progress.
1.	Project-56: Impts. to the road Moda- mangalam Sanniyasipati A.D. colony (Via) Korai kattan palayam Km.0/8-3/2	Special Component Plan 03-04	36.20	36.20	26.2.04	25.12.04	30.9.04	26.46	WBM II layer completed.
2.	Impts. to the road Varagur- Thottamudaiyan patty road Km. 0/0 –4/0.	Special Component Plan 03-04	57.80	57.80	6.2.04	5.10.04	30.9.04	15.36	WBM IInd layer completed.
3.	Impts. to the road from Kalyani road to Edayapatti (Via) Peiya- thottipatty - Chinna thottipatty Km. 0/0 – 4/8.	Special Component Plan 03-04	66.20	66.20	6.2.04	5.10.04	15.10.04	13.98	WBM Ist layer completed.

Division : Dharmapuri
District : Dharmapuri

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1.	RIDF-IX-Project - 52 Impts. to the road from Palacode – Kesarkuli road – Eruthakudaalahalli Km. 0/0 –1/6.	Rural Roads 03-04	27.00	27.00	19.12.03	18.9.04	30.9.04	16.03	WBM II layer completed.
2.	Impts. to Hoganakkal – Natrampalayam road Km.6/6-13/2 (Via) Billigundu	Rural Roads 03-04	199.30					10.00	It is proposed to take up as deposit work by Forest Department. Rs.10.00 lakhs has been deposited to District Forest Officer, Dharmapuri for survey & investigation charges.
3.	Impts. to Hosur Adiyamancottah road to Agaram Chinnakammalapati road Km.0/0-2/0.	Rural Roads 03-04	27.00	27.00	20.2.04	19.7.04	15.10.04	7.75	WBM I layer is in progress
4.	Impts. to Ramapuram Ranimookkanur road Km.1/2-4/4	Rural Roads 03-04	41.50	4.50	4.2.04	3.8.04	30.9.04	19.48	B.T.work is in progress.

Division : Dharmapuri
District : Krishnagiri

1	Project - 52 Impts. to the road from Km. 1/8 of Uthengarai – Perumalkuppam road to Pudukkadu (Via) Veerapankottai Km. 0/0 – 4/2.	Rural Roads 03-04	51.50	46.30	17.12.03	16.7.04	30.9.04	28.43	B.T.work is in progress.
1	Project - 56 Impts. to Andaranapalli Ramasandinam Km.0/0-4/0	Rural Roads 03-04	54.50	54.50	13.2.04	12.10.04	30.9.04	31.35	B.T.work is in progress.

Division : Erode

District : Erode

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1	RIDF IX - PROJECT - 52 Impts. to the road from Km6/2 of Avalpoondurai – Pannaikinar road to join Km.14/2 of pasur RS Vellore road (Via) Vella pethampalayam HC Km. 0/0-5/5.	Rural Roads 03-04	79.60	79.40	12.2.04	11.12.04	15.10.04	23.709	WBM Ist layer is in progress.
2	Impts.to the road from Sillankattuvalasu to Pudu palayam Kodumanal road (Via) Mettur Kumara- palayam Km.0/0-4/2	Rural Roads 03-04	48.20	44.45	17.12.03	16.6.04	30.9.04	18.32	WBM IInd layer completed.
3	Impts.to the road from Mettaiyankadu to Erode Sathy road Km.0/0-3/2	Rural Roads 03-04	40.50	33.00	12.2.04	11.12.04	15.10.04	10.418	WBM Ist layer completed.
1	Project-56: Impts. to the road from Km.19/10 of Pasur R.S Vellore Road to Join Rattaisutri Palayam Anu- -manpalli road via Sam mandapuram Km.0/0 -2/7	Bus Route 03-04	36.70	36.70	19.2.04	31.7.04	30.9.04	14.862	WBM II layer completed.
2	Impts.to the road from Arasampalayam to Siva- giri Nathakalaiyur Muthur road (Via) Ramapalayam Km.0/0-4/6.	Bus Route 03-04	56.10	53.00	19.2.04	18.10.04	15.10.04	12.005	WBM Ist layer is progress.
3	Impts.to the road from Kallipalayam to Velayu dhampalayam Km0/0-2/6	Bus Route 03-04	31.20	31.20	19.2.04	18.8.04	15.10.04	11.322	WBM Ist layer completed.

Division : Coimbatore
District : Coimbatore

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu.expr . upto the end of the month (Rs.in lakhs)	Stage of work
1.	RIDF-IX, PROJECT-52: Impts. to the road Pallivalasu to Andigoun-danur Km. 0/0-1/6.	Rural Roads 03-04	23.70	23.70	9.7.04	8.11.04	15.10.04	9.98	WBM Ist layer completed. Culvert work completed.
2.	RIDF-IX, PROJECT-56: Impts. to the road from Thaneerpandal to Murugampalayam Km.0/6-3/2.	Rural Roads 03-04	29.80	20.20	6.2.04	5.6.04	15.10.04	5.36	WBM Ist layer completed in 800 M and progress in remaining stretches.
3.	Impts. to Pallivalasu Andigoundamanur Km.1/6-3/6.	Rural Roads 03-04	22.30	19.30	9.7.04	8.11.04	8.11.04	5.09	S.G.Mix completed. Culvert work completed.

Division : Coimbatore
District : Nilgiris

1	RIDF-IX, PROJECT-52: Impts. to the road from Puliampara Kozhikolli road Km. 0/0-1/6.	Rural Roads 03-04	45.90	43.82	19.12.03	18.08.04	30.09.04	27.88	WBM IInd layer completed. Culvert work progress.
1	PROJECT-56: Impts. to the road from Uppatti Selakkunna road Km. 0/0-1/6.	Rural Roads 03-04	46.90	46.85	6.2.04	5.10.04	30.9.04	20.11	WBM IInd layer in progress.

Division : Trichy
District : Trichy

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1.	PROJECT-56: Impts. to the road branching from Km6/8 of T.T. road to Rajapalayam Km.0/0-2/0.	Rural Roads 03-04	24.20	24.20	6.2.04	5.5.04	30.9.04	15.05	WBM IInd layer completed. All 7 CD works completed.

Division : Trichy
District : Perambalur

1.	RIDF-IX, PROJECT-56: Impts. to the road from Nattarmangalam – Maruthadai road Km. 0/0 – 2/8.	Bus Route 03-04	36.20	36.20	11.2.04	10.11.04	Work just commenced.	22.60	B.T.is in progress.
2.	Impts. to Neduvasal K. Eraiyur road Km.0/0-2/8	Bus Route 03-04	42.70	42.70	11.2.04	10.11.04	31.8.04	26.54	B.T.is in progress.
3.	Impts. to Neikuppai Vembavoor road Km.1/8-5/8	Bus Route 03-04	61.30	61.30	20.2.04	19.11.04	31.8.04	40.44	B.T.Completed in 3.0Km.

Division : Pudukkottai

District : Pudukkottai

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1)	Project - 52 : Impts. to Malayur to meet Km.4/8 of Varappur Molu dayanpatty Km. 2/6 –4/8	Rural Roads 03-04	31.60	31.60	23.12.03	23.12.04	Work just commenced.	10.60	B.T. completed in 1.8Km. All CD works completed.
2)	Impts. to Baganendal Perumarudur road Km.0/0 –5/0.	Rural Roads 03-04	71.20	71.20	5.01.04	4.7.04	15.10.04	42.11	WBM Ist layer completed in 5.0Km. CD works are in progress.
3)	Construction of high level bridge at Km.2/8 of Malaiyur – Vanapur Molu daiyanpatti road.	Rural Roads 03-04	69.40	74.00	23.12.03	23.12.04	31.10.04	55.75	All piers & Abutment above sill level completed. Bed block laid. Deck laid for 7th span.
1)	PROJECT-56: Impts. to the road from Namburarpatty to Thinna kulam road Km. 0/0 –5/4.	Special Component Plan 03-04	64.10	64.10	23.2.04	22.11.04	15.10.04	33.10	WBM Ist layer completed. WBM IInd layer completed in 4.4 Km. All CD works completed.
2)	Impts. to the road from 35/6 of Vallavari Aranthangi road to Poovaimanagar Km. 0/0 –3/6.	Special Component Plan 03-04	39.40	39.40	16.2.04	15.11.04	30.9.04	24.52	B.T.Work is in progress.
3)	Impts. to the road from Thirupur to Perandaiya- pettai road Km. 0/0 –3/4.	Rural Roads 03-04	70.80	70.80	23.2.04	23.11.04	15.10.04	24.37	WBM IInd layer completed in 800M. WBM Ist layer completed in 2.4Km. All CD works completed.
4)	Impts. to 40/10 of Pudukkottai Embal road to Chittirambur Km.1/4-3/4.	Rural Roads 03-04	39.50	33.00	16.2.04	16.08.04	30.9.04	22.62	WBM IInd layer completed. CD works completed.

Division : Thanjavur
District : Thiruvarur

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1.	RIDF IX – Project - 52 Construction of High level bridge across Odai at Km. 1/6 of Edanna vasal – Chettichattram road including impts. of road Km. 0/0 –3/0. (3 Spans of 3.6M clear)	Rural Roads 03-04	105.10	84.50	23.12.03	22.9.04	30.9.04	45.70	All works completed except B.T.Works.
1.	PROJECT-56: Impts. to Kanniyakurichi Chothiniram road Km.1/0-4/0 including minor bridge at Km.2/6 across Sokkanavur Voikkal. (7 Spans of 6.6M clear)	Special Component Plan 03-04	75.90	75.90	26.7.04	25.10.05	25.10.05	12.47	S.G.Mix completed. WBM Ist layer in progress.
2.	Construction of High Level Bridge at Km.4/0 of Pamini river in Kanniyakurichi Shothiriyam road.	Special Component Plan 03-04	87.00	87.00	26.7.04	25.10.05	25.10.05	29.30	All bed block completed.

Division : Nagapattinam
District : Nagapattinam

1	RIDF-IX, PROJECT-52: Construction of Bridge across Vedaranyam Chan -nel at Km. 5/6 of Thiru- poondi Karapidagai Sada- yankottagam road inclu ding Impts. to road Km. 4/8-5/6 . 4 Spans of 5.60m clear.	Special Compo nent Plan 03-04	66.60	66.60	29.1.04	28.4.05	28.4.05	12.47	Foundation cut off wall with sand filling completed.
2	Impts. to Chetticheri Orathur road Km. 0/0 –2/2.	Special Compo nent Plan 03-04	41.80	42.80	29.1.04	28.4.05	31.10.04	17.44	WBM Ist layer completed.
1	PROJECT-56: Impts. to Keelayur – Mela Easanoor road Km.0/0– 1/8.	Special Compo nent Plan 03-04	37.40	38.00	24.6.04	23.12.04	23.12.04	-	Formation Earth work is in progress.
2	Construction of Bridge across Chakkiliyan Channel at Km.6/10 of Thirupoondi Karapadugai Sadayankottagam road including approaches.	Special Compo nent Plan 03-04	53.70	53.70	24.6.04	23.12.04	23.12.04	9.50	Foundation raft completed.

DISTRICT: MADURAI
DIVISION: MADURAI

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Proba-ble date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1)	<u>RIDF IX – PROJECT - 52</u> Impts. to the road from Nallur Kanjirankulam Road Km. 0/0 – 2/0.	Rural Roads 03-04	26.30	18.80	19.12.03	18.3.04	30.9.04	11.00	WBM IInd layer completed.
2)	Impts. to the road from Vira lipatti Sirumalai Km.0/0-2/2 (including slab culvert)	Rural Roads 03-04	49.10	47.80	5.12.03	4.4.04	31.10.04	14.09	WBM Ist layer in progress.
1)	PROJECT-56: Impts. to the road from Tirumal Paraikulam Road Km. 0/0 – 3/0.	Rural Roads 03-04	39.20	39.20	9.2.04	8.2.05	30.9.04	30.97	B.T.in progress.
2)	Impts. to the road from Perumalkoilpatti Vilakku to Meenakshipuram (Via) Arapallam, Chokkanpatti Km. 0/0 – 3/6 & Construction of minor bridge across Periyar Vaigai Channel at Km.2/4.	Special Component Plan 03-04	63.60	63.00	20.2.04	19.8.04	15.10.04	16.23	WBM IInd layer in progress.
3)	Impts. to the road from Kottaimedu Narimedu Road Km. 0/0 – 1/2.	Special Component Plan 03-04	16.50	16.50	27.5.04	26.8.04	30.10.04	0.29	Formation earth work in progress.
4)	Impts.to Nagamanaickanpatti – Adiravidar colony (HC. colony) km.0/0-1/ 6.	Special Component Plan 03-04	22.10	21.30	27.2.04	26.11.04	26.11.04	0.31	Gravel soling in progress.

Division: Madurai
District : Dindigul

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1	2	3	4	5	6	7	8	9	10
1.	RIDF VIII – Project – 43 Impts. to Vadakaunji – Sembiran kulam road Km.0/0-8/4.	Bus Route 02-03	212.00	209.00	24.6.03	23.6.04	25.09.04	149.82	B.T.completed. Stone pitching work in progress.
2.	Impts. to Thandikudi Batla gundu main road to Kodalon gadu to Mangalam combu Via Kammannur Km.0/0-7/2.	Bus Route 02-03	192.00	142.00	16.7.03	15.7.04	25.09.04	125.39	BT completed. Protective work is in progress.
1.	RIDF IX – Project - 52 Impts.toPallangi Kombaikadu road Km.0/0-7/6.	Rural Roads 03-04	313.20	313.30	28.1.04	27.1.05	30.9.04	234.87	PC with seal coat completed in 1.6Km. Three layers of WBM completed in 2.4Km Protective work and drain pitching are in progress.
	RIDF - IX - Project - 56								
1.	Impts. to Pungambadi – Nallur road (Via) Kurikodangipatty 0/0-3/0 & (Causeway at km.2/10-30m)	Special Component Plan 03-04	49.20	-	19.2.04	18.11.04	18.11.04	28.37	WBM IInd layer completed. BT in progress.
2.	Impts. to Koothampoon-divalasu Thethagoundanvalasu road 0/0-1/4.	Bus Route 03-04	14.90	14.90	29.7.04	28.10.05	30.11.04	0.11	Earth work for formation in progress.
3.	Construction of bridge at Km.1/2 of Akkaraipatty village road including improvements to road from Km.0/0-1/6.		159.90	145.00	29.7.04	28.10.05	30.3.05	1.51	Abutment, pier I, II & III completed up to sill level.

District : Theni
Division: Theni

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1	2	3	4	5	6	7	8	9	10
1)	Project: 52 Improvements to Alagapuri - Vandiyur road to Kathiramarasingapuram (via) Jakkammalpatti Veerachinnammalpuram Km.0/0-2/6.	Bus Route 03-04	33.70	33.70	9.1.04	8.4.05	30.9.04	18.46	WBM IInd layer completed. CD Works completed. Protective work is in progress.
2)	Constn. of a Bridge at Km. 0/8 of T. Pudur road	Bus Route 03-04	47.90	47.00	9.12.04	8.4.05	30.9.04	33.75	Bridge work completed. River training work is in progress.
3)	Constn. of a Bridge at Km.0/2. of Kovilparai road 2 spans of 7.60m	Bus Route 03-04	26.50	25.60	9.12.04	8.4.05	30.9.04	12.61	All Deck slab laid. Approach road is in progress.
1)	RIDF - IX - Project - 56. Impts. to Ganesapuram Theppampatti road Km. 0/0- 1/0.	Bus Route 03-04	45.40	-	23.7.04	22.7.05	31.12.04	-	Earth work for formation is in progress.
2)	Impts. to Pitchampatti – Venkata- chalapuram road Km. 0/0 – 1/2	Bus Route 03-04	26.30	-	23.7.04	22.7.05	31.12.04	-	Earth work for formation is in progress.
3)	Impts. to Singarapuram – Koilangulam road (Via) Pasumalaithary Km0/0-4/6	Bus Route 03-04	102.40	96.60	23.7.04	22.7.05	31.12.04	7.11	Earthwork for formation is in progress. Protective work and CD work are in progress.
4)	Impts.to the road from Pariyakulam to North forest road 0/0 – 1/0.	Bus Route 03-04	27.10	27.10	27.2.04	26.5.04	30.9.04	16.02	WBM Completed.
5)	Impts.to the road from DeivandrapuramThondakuthi road to Alaguparai Anai road Km.0/0 – 2/0.	Bus Route 03-04	28.30	28.30	27.2.04	26.5.04	15.10.04	10.29	WBM Ist layer completed.
6)	Impts. to Lakshmipuram Ellapathai road Km.0/0-3/4	Bus Route 03-04	44.60	44.60	27.2.04	26.5.04	15.10.04	20.17	Gravel soling is in progress in 1.20 Km.. WBM Ist layer completed in 2.0Km.
7)	Impts.to the road from Erasakanaiyakanur to Sunnambuthu 0/0 – 4/0.	Bus Route 03-04	67.60	67.60	27.2.04	26.5.04	30.9.04	48.83	B.T.Completed in 1.8Km. Gravel soling completed in 2.2Km.
8)	Impts.to the road from Erasakanaickanur to Appa samykoil Km.0/0 – 3/6.	Bus Route 03-04	61.90	61.90	27.2.04	26.5.04	30.9.04	40.86	B.T.Completed in 1.4Km. WBM IInd layer completed in 1.6Km. CD works in progress.
9)	Impts. to the road from Muthukarishnapuram to Manjalnadhi Km.0/0-4/0.	Bus Route 03-04	56.40	56.40	27.2.04	26.5.04	15.10.04	37.78	WBM IInd layer completed. CD works completed.
10)	Construction of bridge at Km.0/4 of Thalaiyuthu Arukuvali road.	Bus Route 03-04	20.50	20.50	23.7.04	22.7.05	31.12.04		Substructure below sill completed.
11)	Construction of bridge at Km.0/2 of Seelamuthaihpuram road.	Bus Route 03-04	122.70	122.70	23.7.04	22.7.05	31.12.04	44.18	All piers & abutments completed up to bed block level. Abutment A2 completed upto sill level.
12)	Construction of bridge at Km.0/2 of Kombaitthozhu - Valampuri road.	Bus Route 03-04	20.80	20.80	23.7.04	22.7.05	31.12.04	3.39	Sub-Structure below sill completed.
13)	Construction of bridge at Km.0/4 of Ottanai Kovilangulam road.	Bus Route 03-04	64.20	60.00	23.7.04	22.7.05	31.12.04	27.09	All abutments and Piers completed upto bed block level. Two deck slabs laid.
14)	Construction of bridge at Km.1/4 of Keelavadakarai Perumal road to Kumbakarai road	Bus Route 03-04	44.00		27.2.04	26.5.04	Work just commenced.	22.59	Deck slabs laid. Protective work & river training works are in progress.

Division: Tirunelveli
District : Tirunelveli

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1	2	3	4	5	6	7	8	9	10
1.	RIDF - IX - Project - 52 Impts. to the road from Tulukkarkulam Thirupani Karisalkulam road Km. 0/0-2/0.	RR 2003-04	32.20	32.20	18.12.03	17.08.04	15.09.04	21.27	Premix carpet is in progress.
2.	Impts. to Vellalankulam – Vettuvan kulam road Km.0/0-4/0.	RR 2003-04	43.10	43.10	18.12.03	17.08.04	15.09.04	32.62	Premix carpet completed.
3.	Impts. to the road from Km.6/6 of Nanguneri-Moolaikaraipatti road to meet Thanlakulam Srengarapuram road (via) Pillaikulam & Unnankulam Km. 0/0 -3/0.	Special Component Plan 03-04	50.90	50.00	22.1.04	21.7.04	31.10.04	18.80	WBM Ist layer completed in 1.00 Km. WBM IInd layer completed in 2.00 Km.
4.	Impts.to Madathur-Muthumlaipuram road km.0/0-1/2.	Bus Route 2003-04	15.80	15.80	11.12.03	3.5.04	Work just commenced.	15.30	Premix carpet completed.

Division: Tirunelveli
District : Thoothukudi

1.	RIDF - IX - Project - 52 Impts. to Athankarai –Chockalinga puram road Km.0/0-2/8.	Rural Roads 2003-04	63.20	59.00	7.1.04	6.7.04	30.9.04	28.34	WBM middle layer completed. CD work is in progress.
----	---	------------------------	-------	-------	--------	--------	---------	-------	--

Division: Tirunelveli
District : Tirunelveli

1	2	3	4	5	6	7	8	9	10
	RIDF - IX - Project - 56								
1	Impts. to Kavalakurichi – Vennilingapuram road Km 0/0 – 1/6.	Rural Roads 03-04	19.90	19.90	17.2.04	16.6.04	30.9.04	12.92	WBM IInd layer completed.
2	Impts. to pudpatti Alan kulam road (Via) Kattar kulam rod Km.0/0-2/0.	Rural Roads 03-04	22.70	22.70	16.2.04	15.7.04	30.9.04	18.39	P.C.Completed. Earth Work for berms is in progress.
3	Impts. Sivaramapettai – Aykudi road Km. 0/0 –1/6 (Sivaramapettai Mangam -malroad)	Rural Roads 03-04	15.70	14.20	17.2.04	16.6.04	Work just commen ced.	5.34	Premix carpet completed.
4	Impts. to Adiyakarun kulam – Sivanthipuram Sankaran koil road Km. 0/0 –1/0.	Bus Route 03-04	9.30	8.00	16.2.04	15.7.04	Work just commen ced.	5.74	Premix carpet completed.

Division : Paramakudy
District : Ramanathapuram

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1	RIDF IX - PROJECT - 52 Impts. to the road from Vengalur- Nandupatti road Km. 2/6 -4/2.	Rural Roads 03-04	21.40	21.40	16.2.04	15.6.04	30.9.04	13.22	WBM IInd layer completed.
2	Construction of Sub-mersible bridge across Kottaikarai river at Km. 6/8 of Upper, Avarendal road to Aliyathanmoli (Via) Vettukulam	Special Component Plan 03-04	131.60	131.60	28.1.04	27.11.04	31.10.04	80.74	All Deck slab laid. 2 Slab culvert laid upto Bed Block Level.
	RIDF - IX - Project - 56								
1)	Impts. to the road from NH.49 to Sadayanvalasai Km. 0/0 - 2/2.	Rural Roads 03-04	33.90	33.90	25.2.04	24.6.04	30.9.04	13.46	WBM Ist layer completed. CD works completed.
2)	Impts to Keela Allikulam to meet Mudukulathur Sayalkudi road Km 3/0-4/8	Special Component Plan 03-04	26.40	26.40	25.2.04	24.8.04	30.9.04	8.38	WBM Ist layer completed. Retaining wall & CD works completed.
3)	Impts. To Keelakulam Anaiseri road Km.2/0-3/6	Rural Roads 03-04	23.70	23.70	25.2.04	24.8.04	30.9.04	6.97	WBM Ist layer completed. CD work completed.
4)	Construction of High Level Bridge at Km.2/2 road from Ramnad -Nainar Koil road to Kumariyendal (via) Thiruvalur Karendal.	Rural Roads 03-04	336.20	183.00	-	-	-	-	Tender approved by Commissionerate of Tenders on 1.9.2004.

Division : Paramakudy

District : Virudhunagar

1	RIDF IX - Project - 52. Impts. to the road from Veeracholam road to Nayanendal road Km. 0/0-2/250.	Rural Roads 03-04	26.60	26.60	31.12.03	31.5.04	30.9.04	8.98	WBM IInd layer completed. All CD works completed.
1	RIDF - IX - Project - 56 Impts. to the road from Ramachandrapuram – Poongamarathapatti road Km. 0/0 –2/0.	Rural Roads 03-04	27.00	27.00	25.2.04	24.6.04	30.9.04	9.95	WBM IInd layer completed. CD works completed.
2	Impts. to Kollam Tiruman galam road to Karuppa samykoil road Km.4/0-6/0 including minor bridge and culverts at Km.4/10.	Rural Roads 03-04	40.00	39.00	20.2.04	19.10.04	30.9.04	18.39	WBM IInd layer is in progress. Minor bridge at Km.4/10. Deck slab work is in progress.

Division: Paramakudy

District : Sivagangai

1	RIDF VII – Project – 30 Impts. to Kalathur to kudikadu (Via) Kannikudi Krishna samuthram Km.0/0-5/4.	Special Component Plan 01-02	65.00	65.00	15.3.02	14.11.02	15.10.04	38.14	PC with SC completed in 2.8Km. WBM Ist layer is in progress in 2.6Km.
2	Impts. to Kooturavupatti-Thamarakki road (via) Sevalpatti – Sanipatti KM 0/0-3/4 and link road to Sanipatti Km.0/0-0/440m.	R.R VII / XII	72.00	62.00	8.4.03	7.12.03	15.10.04	43.37	BT completed in 3.0 Km.All CD works completed. Minor bridge at Km.1/8 not started due to court case.
1.	RIDF IX - Project - 52 Impts.to Karuvadipatti Vaniyankudi road Km.0/0-1/4 (link road).	Special Component Plan 03-04	22.90	22.50	20.1.04	19.11.04	30.9.04	12.28	WBM IInd layer completed. CD works completed.
2	Impts.to the road from R.S.Mangalam – Ilyangudi road to Sathanur(via) Kalathur km.0/0-3/8.	Rural Roads 03-04	70.80	70.80	20.1.04	19.11.04	19.11.04	59.80	WBM IInd layer completed.
2	Impts.to the road from Sundaikadu-Makibalan patty (via) Sanapatty km.0/0-2/6 + 15 Mts.	Rural Roads 03-04	49.30	46.60	9.5.04	18.11.04	15.11.04	4.74	S.G.Mix completed.
1	RIDF - IX - Project - 56 Impts.to Andoorani Sithathur road (via) Thavasukudi km.0/0-3/0.	Special Component Plan 03-04	43.70	35.62	25.2.04	24.8.04	15.10.04	0.70	WBM Ist layer completed in 1.0Km.
2	Impts.to the road from Melamelkudy – Seeni madai road km.0/0-2/4.	Rural Roads 03-04	38.90	38.90	25.2.04	24.8.04	30.9.04	28.75	WBM IInd layer completed. CD works is in progress.
3	Impts.to the road from Annavasal-pudur road to Milaganur road km.0/0-3/2. (Including construction of causeway)	Rural Roads 03-04	65.60	65.60	25.2.04	24.8.04	30.9.04	47.87	WBM IInd layer completed.
4	Impts.to the road from Mankudi – Thavathern- thal Km.0/0-2/2.	Rural Roads 03-04	30.80	30.80	25.2.04	24.8.04	15.10.04	6.32	WBM Ist layer completed.

5	Impts.to the road from Kallal-Devakottai road to Melapoongudi road km.0/0-2/2.	Rural Roads 03-04	33.00	33.00	25.2.04	24.6.04	15.10.04	0.18	S.G.Mix completed.
6	Impts. to the road from Melur-Sivagangai road to Kootturavupatti (Via) K. Usulampatty & K.Muni andipatty Km.0/0-3/2	Rural Roads 03-04	41.80	25.00	1.7.04	30.11.04	30.11.04	-	Earth work is in progress.

Division : Nagercoil

District : Kanyakumari

1.	RIDF IX – Project - 52 Impts. to the road from Meeri-Valiyavilai to Karangal road Km.0/0-1/6	Rural Roads 03-04	26.80	17.30	22.1.04	21.9.04	30.9.04	13.35	Construction of protective works completed. WBM IInd layer completed.
2.	Impts. to the road from Kunnathukonam Puthan vilayam – Amaikekuhi road including link Road to Thenkuvilai Nirali H.C. Km. 0/0 –1/6.	Special Component Plan 03-04	26.10	26.10	22.1.04	21.9.04	30.9.04	18.49	Construction of CD works & protective works completed. WBM IInd layer completed.
3.	Impts. to the road from Nallathankadu to Kottru- kulam road Km. 0/0 –1/6.	Rural Roads 03-04	28.10	27.10	22.1.04	29.1.04	30.9.04	19.50	Construction of CD works and protective works completed. WBM IInd layer.
4.	Impts. to Pechipari – Anjukandanai road Km.0/0-2/0.	Rural Roads 03-04	33.70	32.70	7.1.04	6.9.04	30.9.04	26.91	WBM IInd layer completed.
	RIDF - IX - Project - 56								
1	Impts. to Pathima Nagar Madantharavilai road Km. 0/0-2/0.	Special Component Plan 03-04	29.80	29.80	16.2.04	15.7.04	30.9.04	19.85	WBM IInd layer completed.

Division : Chengalpattu
District : Kancheepuram

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1)	RIDF-IX, PROJECT-65: Impts. to the road from km.72/4 of E.C.R. to Vasuvasamudram km.2/0-2/6.	B.R Scheme	9.15	9.15	July' 04	28.11.04			Work just commenced.
2)	Impts.to the road from Kaliyan kulam to Elapakkam road (via) Ammanur km.6/0-8/7.	Rural Roads Scheme	37.20						Agreement executed. Work just commenced
3)	Impts.to the road from km.4/10 of N.T. road to Vellapudur road km.0/0-1/8.	Rural Roads Scheme	20.00						Agreement executed. Work just commenced.
4)	Impts.to the road from Othivakkam (via) Panankattu pakkam to Pungeri, Edayapalayam road km.0/0-3/8.	Special Component Plan Scheme	54.20	50.50	July' 04	28.01.05			Agreement executed. Earth work S.G.Mix and C.D.Works is in progress.
5)	Improvements to the road from Km 4/4 of Enadur road to join at Km 3/8 of Vaiyavoor Rajakulam road km.0/0-2/3.	Special Component Plan Scheme	31.50	31.50	Sep' 04	20.02.05			Earth work is in progress.
6)	Improvements to the road from Km 2/2 of Uthukkadu road to join at Km 3/4 of Poosivakkam - Puthagaram Road km.0/0-3/05.	Rural Roads Scheme	39.00	38.70	Sep' 04	20.02.05			Work just commenced.
1)	District: Tiruvallur Improvements to the road from W.S. road to Cinnachanur Mallavaram km.0/0-2/8.	B.R Scheme	35.00						Agreement to be executed.
2)	Improvements to the road from P.R Road to Arumbakkam Arunthathiyar palayam.Km.0/0-1/6	Special Component Plan Scheme	21.00	21.00	Sep' 04	31.03.05			Earth work is in progress in 3.0km. CD works - Foundation work is in progress.
3)	Improvements to the road from K.P.P Road to Sengarai Kattu- pidariamman koil Km 0/0-4/6	Special Component Plan Scheme	70.00	70.00	Sep' 04	31.03.05			Earth work is progress in 3.0km.
4)	Improvements to the road from K.S.Road to A.N.Kuppam Road Km.3/0-8/4	Special Component Plan Scheme	65.00	60.00	July' 04	28.02.05			Agreement executed. Work just commenced.
1)	District: Villupuram Improvements to the road from Naganor to Pudur – Kadambur road km.0/0-3/4.	Rural Roads Scheme	42.80						Agreement executed. Work just commenced.
2)	Improvements to the road branching at Km 1/4 of Vadabalai - Thorapadi road to Eyakunam km.0/0-2/4.	R.R Scheme	32.00						Agreement executed. Work just commenced.
3)	Improvements to the road from Avvayar kuppam to Alagramam km.0/0-1/8.	R.R Scheme	42.80						Agreement to be executed.

Division : Cuddalore
District : Cuddalore

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
RIDF-IX, PROJECT-65:									
1)	Impts. to Mosattai – T.V.Puthur road Km.0/0-2/8.	Rural Roads Scheme	35.80	35.80					Agreement executed.
2)	Impts. to Korakavady –Pattakurichi road Km.0/0-4/8.	Special Component Plan Scheme	75.00	75.00					Agreement executed.
3)	Impts. to Kodukampalayam – Malaiadaikuppam road (via) Pethankuppam road Km.0/0-3/2.	Bus Route Scheme	40.00	38.30					Earth work for berms is progress in 2.0km.
District : Villupuram									
1)	Impts.to Venkadampettai Road Branching from Km.2/5 of Kachirapalayam - Venkadampettai Road Km.0/0-1/0 including construction of culvert at Km.0/10.	Rural Roads Scheme	34.00	34.00				0.01	Tender under scrutiny.
2)	Impts. to Sirulapattu – Karuveppilaipalayam road Km.0/0-1/6.	Rural Roads Scheme	32.00	31.00					Agreement executed.
3)	Impts. to Karunthalakurichi to Veerabayangarm road Km.0/0-4/4.	Rural Roads Scheme	63.50	56.00				0.02	Tender under scrutiny.
4)	Impts. to Latchiyam - Varathappanur road Km.0/0-2/2.	Rural Roads Scheme	24.36	24.36				0.02	Tender under scrutiny.
5)	Impts. to Thensiruvalur to Nainarpalayam (via) Puthumangalam road Km.0/0-3/0.	Special Component Plan Scheme	44.20	28.30				0.03	Tender under scrutiny.
6)	Impts. to V.Mamandur to Veerabayangaram road Km.0/0-4/0.	Special Component Plan Scheme	51.00	45.00				0.02	Tender under scrutiny.

Division : Vellore

District : Vellore

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1)	RIDF-IX, PROJECT-65: Impts. to the road from Km.0/6 of Periya Vellakuttai road to Baymen Mariammanvattam (Via) Santhan- vattam, Malaiyan Sivalingavattam & Nagathoppuvattam Km.0/0 – 3/0.	Special Component Plan Scheme	34.10					0.03	Work just commenced.
2)	Impts. to the road from Km.5/6 of Thimmampet – Vaniyambadi road to join at Km.6/0 of Thumberi – Diguva palayam (Via) Kowpattu, Vadakkupattu Km. 0/0 – 2/2 including link road to Kowkapattu Km 0/0-0/4.	Rural Roads Scheme	32.80						Work just commenced.
3)	Impts. to the road from Km.1/6 of Agaram – Kodumampalli road to Arunthathiyar colony (Via) Murugapalayam, Chinnagoundanvattam & Agaram kollakottai Km.0/0– 4/4.	Special Component Plan Scheme	47.30					0.40	Work order issued. Agreement to be executed.
4)	Impts. To the road from Mathur Pandaravadai Km.0/0 –1/2.	B .R Scheme	15.85						Work just commenced.
5)	Impts. to the road from Pallikonda – Palameneri road to Gandhi Kanvai (Via) Kaliyamanpatti Km.1/2 – 3/8.	Rural Roads Scheme	33.50						Work just commenced.
6)	Impts. to the road from K.V.Kottah road to C.D.Chervu–Chenkumaranthotti road Km. 0/0 – 2/0.	Rural Roads Scheme	18.00					0.04	Work just commenced.
7)	Impts. to Arungaldurgam to Ponnampalli (via) Abigiripattarai Km. 1/0-3/8.	Rural Roads Scheme	32.20						Formation work is in progress.
8)	Impts. to the road from Km.3/2 of Manthangal road to Thenpalli – Harijana colony Km.0/0 – 1/0 and including Construction of bridge at Km.0/6.	Special Component Plan	24.60						Tender under scrutiny.
9)	Impts. to the road from Km.15/2 of Banavaram–Senthamangalam road to Ulliyannallur (Via) Vepperi & Konthan karai Km.0/0 – 4/8.	Rural Roads Scheme	52.80					0.20	Work just commenced.
1)	District: Tiruvannamalai Impts. to the road from Boothamangalam to Samanthiya puram Km. 0/0 – 3/0.	Bus Route Scheme	33.00						Work order issued. Agreement to be executed.
2)	Impts. to the road from Kanji – Aritharimangalam road to Kalpair Km.0/0 – 2/4.	Special Component Plan	26.40					0.20	Work order issued. Agreement to be executed.
3)	Impts. To the road from Ariyalai – Pulavanbadi road (Via) Renugapuram Km.1/0 – 3/0.	Bus Route Scheme	22.00						Tender postponed.
4)	Impts. To the road from Pernam bakkam to Eramangalam Km.0/0 – 2/4.	B.R Scheme	26.40						Work order issued. Agreement to be executed.
5)	Impts. To the road from Arasoor to Melpathi (Via) Kilnandiyam badi Km.0/0 – 2/2.	R.R Scheme	31.85					0.10	Work order issued. Agreement to be executed.
6)	Improvements to the road from 30/0 of Polur - Chengam road to Karapattu (Via) Tank Bund side Km 0/0 - 1/6.	B.R Scheme	13.50						Work order issued. Agreement to be executed.
7)	Improvements to Kanji - Aritharimangalam New Colony (Via) Old colony Km 0/0 - 2/0.	S.C.P	25.80					0.20	Work order issued. Agreement to be executed.

8)	Reconstruction of a Minor Bridge at Km.0/2 of Kilpennathur-Sanipoondi road to Ponnankulam.	R.R. Scheme	12.00					-	Work order issued. Agreement to be executed.
----	--	-------------	-------	--	--	--	--	---	--

Division : Salem

District : Salem

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
RIDF-IX, PROJECT-65:									
1)	Impts. to Poosaripatti Kothumalai road km 0/0-2/8	Rural Roads Scheme	36.30	36.30					Work just commenced.
2)	Impts. to the road from Sinnerikadu to Kadayampatti, Santhaipeitai Km.5/0-7/6 including piped causeway at Km.5/8&6/2.	Rural Roads Scheme	56.00	56.00					Tender under scrutiny.
3)	Impts. to the road from Thottampatti to Bukkampatti (via) Moolakarattur Km.0/0-3/0.	Bus Route Scheme	36.00	36.00					Tender under scrutiny.
4)	Impts. to the road from Omalur - Chinnathirupathi road to Chinnandipatti (via) Papichettipatti A.D.Colony Km.0/0-2/0	Special Component Plan Scheme	28.00	28.00					Tender under scrutiny.
5)	Impts. to Kanganipatti to Pandithakaranur Km.0/0-3/0.	Bus Route Scheme	36.00	36.00					Tender under scrutiny.
6)	Impts. to Karattandipatti to Adaiyur road Km.0/0-2/6.	Bus Route Scheme	29.00	29.00					Tender under scrutiny.
District: Namakkal									
1)	Impts. to Odapala yam – Ayyampala yam road (via) Poondipalayam km.0/0-2/2	Bus Route Scheme	24.60	24.60					Tender under scrutiny.
2)	Impts. to the road from km.3/2 Tiruchengode – Molasi road to Tiruchengode Paramathy road (via) Vattaparai pudur - Puliampatti km.1/2-3/0.	Rural Roads Scheme	23.10	23.10					Tender under scrutiny.
3)	Impts. to the road from Pullakkapalayam to Kuttikinathur (via) Papparamalaikadu km.0/0-2/6.	Rural Roads Scheme	32.00	32.00					Work just commenced.
4)	Impts. to Km.1/2 of Gangeyampalayam road to Vellakaradu road Km.0/0-2/0.	Rural Roads Scheme	25.75	25.75					Work just commenced.
5)	Impts. to Km.8/6 of Molasi road to Veppampalayam (Via) Andivalavu road Km.0/0-3/6.	Rural Roads Scheme	46.65	45.00					Work just commenced.
6)	Impts. to the road from Panneerkuthipalayam road to Malampalayam Km.0/0-3/2.	Special Component Plan Scheme	29.00	29.00					Work just commenced.
7)	Impts. to Madaiyankattupudur to Kurumagoundampalayam (via) Padugaipudur km.1/0-2/8.	Special Component Plan	22.00	22.00					Work just commenced.

		Scheme							
--	--	--------	--	--	--	--	--	--	--

Division : Dharmapuri

District : Dharmapuri

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
RIDF-IX, PROJECT-65:									
1)	Improvements to the road from Narayanankottai to Vattaganampatty Km 0/0 - 4/2.	Rural Roads Scheme	44.70	43.50					Agreement to be executed.
2)	Improvements to the road from Mandhai medu to Pocharampatty Km 1/6 - 4/4	Rural Roads Scheme	35.00	35.00					Formation of road and CD work are in progress.
3)	Improvements to Samandahalli Pudur to Ammapet road Km 0/0 - 3/0.	Rural Roads Scheme	32.40	29.90					Agreement to be executed.
4)	Improvements to Soorakkutta-medu Pethathampatty road (via) Gandhinagar Km 3/0 - 5/0	Rural Roads Scheme	22.00	19.50					Agreement to be executed.
5)	Improvements to the road from Kumbarahalli to Sappani patty Km 0/0 - 3/8	Rural Roads Scheme	43.50	38.25					Agreement to be executed.
District: Krishnagiri									
1)	Improvements to the road from Km 77/0 of STV road to Keelkuppam (via) Thippampatty Km 0/0 - 4/2	Bus Route Scheme	45.00	45.00					Agreement to be executed.
2)	Improvements to the road from Pappanur - Jothinagar (via) Padathasampatty Km 3/0 - 5/0	Rural Roads Scheme	22.30	22.30					Agreement to be executed.
3)	Improvements to Kathalemedu to Palaiyur road Km 0/0-3/6.	Rural Roads Scheme	39.60	39.60					Tender under scrutiny
4)	Improvements to Bannihalli to Kettur road Km 0/0-2/8.	Rural Roads Scheme	26.40	26.40					Tender under scrutiny
5)	Improvements to the road from Km 69/8 of V.C.C.road to Sorakkapally (via) Chinnabedapally road Km 0/0 - 5/8.	Rural Roads Scheme	55.00	53.75					Agreement to be executed.

Division : Erode

District : Erode

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
	RIDF-IX, PROJECT-65:								
1)	Improvements to the road from Erode Thingalore road to Thoittampatti (Via) Ondikaran palayam Km.0/0-2/0.	Special Component Plan Scheme	20.75	20.75					Work is in progress.
2)	Improvements to the road from Km 24/2 of Tiruppur - Vijayamangalam road to join Salem - Cochin road (Via) Thottipalayam Km.0/0-2/8.	Bus Route Scheme	30.80						Work just commenced.
3)	Improvements to the road from Km.96/4 of NH47 to Kasthuripalayam (via) Kangayampalayam Km.0/0-2/4	Rural Roads Scheme	24.00	24.00					Work is in progress.
4)	Improvements to the road from Km.1/8 of Pudhukaraipudur Vellankovil road to Kolavi Karadu (via) Ellamadai Boyar Colony Km.0/0-2/2.	Rural Roads Scheme	21.90	21.90					Work just commenced.
5)	Improvements to the road from Emmampoondi to Kupipalayam Km.0/0-2/2.	Rural Roads Scheme	23.54	23.50					Work just commenced.
6)	Improvements to the road from Km.2/0 of Sikkrasampalayam - Peekkiripalayam road to sathanur kombai Km.0/0-3/0.	Special Component Plan Scheme	31.20						Work just commenced.
7)	Improvements to the road from Km.3/2 of Olagadam Sempulichampalayam road to Thandampalayam (via) Kazhakukadu Km.0/0-2/8.	Rural Roads Scheme	30.50	29.75					Work just commenced.
8)	Improvements to the road from Km.2/6 of Anthiyur-Adireddiyur road to Kallipatty (via) Kollapalayam, Vilankuttaiyur Km.0/0-2/4.	Rural Roads Scheme	25.25	25.10					Work is in progress.
9)	Improvements to the road from Kannapuram to Kavilipalayam road Km.2/0-6/8.	Rural Roads Scheme	48.00						Work just commenced.
10)	Improvements to the road branching fom Km 108/2 of Mettur, Ottanhatram, Dharapuram, Kangayam, Erode to Veeranampalayam Km.0/0-3/6.	Bus Route Scheme	36.00						Work just commenced.
11)	Improvements to the road from Naranapuram to Munduvelampatty road Km.4/8-8/6.	Bus Route Scheme	37.30						Work just commenced.
1)	District: Karur: Improvements to the road from NH-7 to Moolapatty road Km 0/0-3/2.	Rural Roads Scheme	32.60						Work just commenced.
2)	Improvements to the road from Othakad Mettupalayam road Km.0/0 - 2/6.	Bus Route Scheme	26.00	24.50					Work is in progress.

3)	Improvements to the road Pothuravuthampatty to Kozur road Km.8/0 - 12/2.	Bus Route Scheme	42.00						Work just commenced.
----	--	------------------	-------	--	--	--	--	--	----------------------

Division : Coimbatore

District : Coimbatore

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
RIDF-IX, PROJECT-65:									
1)	Impts. to Sulur - Sengathurai road Km 3/0 - 4/2.	Bus Route Scheme	16.70	16.70					Tender under scrutiny
2)	Impts. to Kasigoundenpudur - Kangayampalayam road Km 1/8 - 3/0.	Bus Route Scheme	18.00	18.00					Tender under scrutiny
3)	Impts. to the road from branching at Km 0/6 of Vavipalayam Sardarpalayam Thandagoundenpudur road Km.0/0-2/2.	Rural Roads Scheme	22.00	22.00					Work commenced.
4)	Impts.to Km 0/4 of the road from Km 105/2 of NH 47 Karumathampatti road to Athikaduvai Thattankuttai Km 0/3 - 3/6.	Special Component Plan Scheme	29.90	29.90					Work commenced.
5)	Impts. to Rayankoil to Periyakarunaipalayam road Km.0/0 - 1/4.	Bus Route Scheme	16.00	16.00					Work commenced.
6)	Impts. to road from Vadugapalayam to Anna Nagar Km.0/0 - 2/8.	Special Component Plan Scheme	35.50	35.30					Work commenced.
7)	Impts. to Kallipalayam Valayapalayam road to Jayanthi Gramamm Km.0/0 - 3/0	Rural Roads Scheme	37.50	39.90					Tender under scrutiny
8)	Impts. to Avinashi Pollachi road to Mettulakshmi Naickenpalayam Km 0/0 - 3/8.	Rural Roads Scheme	42.00	42.00				0.05	Earth work and SG mix completed in 2.00 kms.
9)	Improvements to Seeliyur Muthukallur road Km 0/0 - 4/4	Bus Route Scheme	101.50	97.00				0.06	Work commenced.
10)	Improvements to Km 7/4 of Pondanur Chettipalayam road to Km.9/6 of Madukkarai Chettipalayam road Km 0/0 - 4/6.	Rural Roads Scheme	64.00	63.50					Tender under scrutiny
11)	Improvements to Oraikkalpalayam Naranapuram road Km.0/0 - 1/6.	Rural Roads Scheme	25.40	25.40					Work commenced.
12)	Improvements to Koundanurpudur to Panapalli road Km.0/0 - 2/8.	Special Component Plan Scheme	61.00	61.00					Tender under scrutiny
13)	Improvements to Mettuvavi Panapatti road (via) Vellagoundenpudur Km 0/0 - 1/6.	Rural Roads Scheme	38.50	38.50				0.04	Work commenced

14)	Improvements to V.K.Road to Ayyankoil road Km 0/0 - 2/6.	Rural Roads Scheme	24.20	24.20						Tender under scrutiny
-----	--	--------------------	-------	-------	--	--	--	--	--	-----------------------

Division : Trichy

District : Trichy

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
RIDE-IX, PROJECT-65:									
1)	Impts. to Vadakkusalapatty - South Sirupathur Road Km 0/0 - 2/6.	Bus Route Scheme	40.00	32.00					Agreement executed and work just commenced.
2)	Impts. to Mathur - Melapaganur - South Paganur Road Km 0/0 - 4/4.	Rural Roads Scheme	68.00	68.00					Agreement executed and work just commenced.
3)	Impts. to Keelarasur - Melarasur (via) Amarasur Road Km.0/0-3/4.	Bus Route Scheme	45.84	41.20					Agreement executed and work just commenced.
4)	Impts. to Kaveripalayam - Keelakannukulam (via) Ayyankulathupatty, Melakannukular road Km 1/0 - 4/6	Bus Route Scheme	44.00	44.00					Agreement executed and work just commenced.
5)	Construction of a bridge at Km.0/8-10 of Chockkanathapuram - Veeranachanpatty road.	Bus Route Scheme	75.00	75.00					Agreement executed and work just commenced.
District: Perambalur									
1)	Impts. to the road from Km 64/10 T.C.road to Orathur Km 0/0 - 3/0 (via) Vilangudi.	Rural Roads Scheme	37.00	37.00					Agreement executed and work just commenced.
2)	Construction of a bridge at Km.1/6 of Ayanathur - Killimangalam road.	Rural Roads Scheme	30.00	30.00					Agreement executed and work just commenced.
District: Karur									
3)	Impts. to V. Pudur - Thaliyampatty Road Km 0/0 - 2/8.	Bus Route Scheme	31.00	28.00					Agreement executed and work just commenced.
4)	Impts. to Puzhutheri - Ayyakavundampatty Road Km 0/0 - 2/8	Bus Route Scheme	31.50	31.50					Agreement executed and work just commenced.

Division : Pudukkottai
District : Pudukkottai

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
RIDF-IX, PROJECT-65:									
1)	Impts. to the road from Km 3/8 of Pudukkottai - Embal road to meet at K.52/10 of NH 210 (via) Kankanpatty Km.0/0 - 3/0	Rural Roads Scheme	21.50						Work order issued. Agreement to be executed.
2)	Impts. to the road from Km.4/10 of Thirumayam - Rangiam road to Keela Thiruvapuram Km.0/0 - 1/6.	Rural Roads Scheme	34.00						Tender under scrutiny..
3)	Impts. to the road from Ponthupuli - Meenikantha road Km.1/6 - 4/2.	Special Component Plan Scheme	22.00						Tender under scrutiny..
4)	Impts. to the road from Km.53/2 of NH 210 to Thandalai (via) Attankudipatty, Manapatty, Othapatty Km.1/0 - 2/6.	Rural Roads Scheme	31.00						Work order issued. Agreement to be executed.
5)	Impts. to the road from Panangudy - Nemanthanpatty road Km.0/0 - 2/4.	Rural Roads Scheme	40.00						Tender under scrutiny..
6)	Impts. to the road from from Nagaram - Mangadu road Km.0/0 - 2/4 including construction of Hard Bed across Ambuliyar river.	Rural Roads Scheme	50.00						Work order issued. Agreement to be executed.
7)	Impts. to the road from Km.31/2 of Pudukkottai Budalur road to Themmavoor Km.0/0 - 3/8.	Rural Roads Scheme	55.00						Tender called for
8)	Impts. to the road from Km.19/10 of Viralimalai Kalamavoor road to Mandaiyur (via) Karapattu Km.0/2 - 4/4	Rural Roads Scheme	23.00						Tender called for
9)	Impts. to the road from to the Kulathur road Km.0/0 - 1/6.	Rural Roads Scheme	47.00						Tender under scrutiny..
10)	Impts. to the road from to Melamelnilai - Sevalur road Km.0/0 - 3/6.	Rural Roads Scheme	21.50						
District: Thanjavur									
1)	Impts. to the road from Neduvakkottai Kovilur road (via) Thalivetti Km.0/0 - 3/6.	Rural Roads Scheme	60.00						Tender under scrutiny..
2)	Impts. to the road from Narthevankudikadu - Arunthavapuram road (via) Arsuthipatty Km.1/0-5/2	Rural Roads Scheme	86.50						Tender under scrutiny..

Division : Thanjavur
District : Thanjavur

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
	RIDF-IX, PROJECT-65:								
1)	Impts. to Varavukottai Saithambalpuram (via) Kottur and Naikkenkottai Km.0/0 - 2/5.	Rural Roads Scheme	45.60	43.00				4.00	All CD works are above sill level. S.G.Mix under progress.
	District: Tiruvarur								
1)	Impts. to Vaduvur - Thenpathi road Km.0/0 - 2/4.	Bus Route Scheme	45.60	45.60					Agreement to be executed.
2)	Construction of high level bridge across Sullanai at Km.0/2 of Vembakudi village road including Improvements to road Km.0/0-0/4.	Bus Route Scheme	42.00	48.00					Tender under scrutiny.
3)	Construction of high level bridge across Koraiyar river at Km.0/6 of Mannukkunnundar - Senthamaraiakan road including, improvements to road Km.0/0-1/0.	Special Component Scheme	66.64	66.00					Agreement to be executed.

Division : Nagapattinam
District : Nagapattinam

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
	RIDF-IX, PROJECT-65:								
1)	Impts. to Mathur Padugai Keelmathur road Km.0/0 - 2/4.	Rural Roads Scheme	41.50	41.50					Tender under scrutiny in Superintending Engineer' s (H) Office.
2)	Impts. to Kollidakarai Konnakattupadugai road to Madhivelur road (via) Saraswathi vilagam Km.0/0 - 4/4.	Rural Roads Scheme	65.00	65.00					Work order issued. Agreement to be executed.
3)	Impts. to Kalanivasal - Porumbur road Km.0/0 - 5/0.	Rural Roads Scheme	128.00	128.00					Tender under scrutiny.
4)	Construction of bridge across chandranathi river at Km.2/4 of Mahili village road LWW 15.00	Rural Roads Scheme	28.20	28.20					Tender under scrutiny.
5)	Construction of bridge across Manniyar river at Km.2/4 of Kilay - Kovalamedu road (via) Pakkam LWW 22.80	Special Component Scheme	40.00	40.00					Tender under scrutiny.

Division : Madurai

District : Madurai

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
RIDF-IX, PROJECT-65:									
1)	Impts to Elumalai to Samuthaya-kinaru – Vasimalayankoil road Km 0/0 – 4/2 (with CD works & Retg wall)	Rural Roads Scheme	61.50						Formation earth work in progress.
2)	Impts to Battakundu – Peraiyur road to Erumarpatti (via) Bommanam patti road Km 0/0 – 3/0	Rural Roads Scheme	45.00	22.50					Formation earth work in progress.
3)	Impts to Naickanpatti – Panchan thangipatti road Km 0/0 – 3/0 (with Retg.Wall)	Bus Route Scheme	40.00	18.00					Formation earth work in progress.
4)	Impts to Melakottai road to Sastripuram road Km 0/0 – 1/8	Rural Roads Scheme	18.85	18.85					Formation earth work in progress.
5)	Impts to Palayurpatti – Subra- maniyapuram road Km 0/0 – 1/6.	Rural Roads Scheme	20.50						
6)	Impts to Thaniyamangalam – Vannanparai road Km 0/0 – 1/6.	Bus Route Scheme	20.00	17.56					Formation earth work in progress.
7)	Impts to Attapatty – Kodukkam patti road to Peppanayampatti road Km 0/0 – 2/2	Special Component Plan Scheme	27.50						
DISTRICT: DINDIGUL									
1)	Impts to Uralipatti – Seerangam patty road (via) Ettampatty Km 1/0 – 2/6	Rural Roads Scheme	30.00	30.00					Tender under scrutiny.
2)	Impts to Periyurpatty – Chithirai- goundanpatty road Km 0/0 – 3/0	Rural Roads Scheme	54.00	54.00					Tender under scrutiny.
3)	Impts to V.T patty – Markam- patty road to Ellapatty Km.0/0-2/4	Rural Roads Scheme	31.50	31.50					Tender under scrutiny.
4)	Impts to Pappampatty – Naidu- salai road Km 0/0 – 1/6	Rural Roads Scheme	16.00	16.00	15.7.04				Formation earth work in progress.
5)	Impts to Poolampatty – Vellamadai road Km 1/6 – 2/2	Bus Route Scheme	6.25	6.25	15.7.04				Formation earth work in progress.
6)	Impts to Vilpatty – Puliyur road Km 2/0 – 7/0	Rural Roads Scheme	170.00	178.00					Tender invited on 28.7.04 and submitted for approval of Commissionerate of Tenders .

7)	Impts to Pallangi – Mettupatty road to Kadalkodai road Km 1/0 – 3/0	Rural Roads Scheme	76.00	76.00					Tender invited on 28.7.04 and submitted for approval of Commissionerate of Tenders .
----	---	--------------------	-------	-------	--	--	--	--	--

Division : Theni

District : Theni

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
RIDF-IX, PROJECT-65:									
1)	Impts to the road from T. Kallipatti to join at Km.2/2 of Kovilkattu pallam Km.0/0-3/2.	Bus Route Scheme	85.00	85.00					Tender invited on 21.7.04 and submitted for approved of Commissionerate of Tenders .
2)	Impts to Maravapatti – Kuthura yaperumal koil road Km0/0–1/8	Bus Route Scheme	23.00	23.00					Agreement executed
3)	Impts to Murukkodai – Erumai- sunai (via) Valavanthapuram road Km 0/0 – 2/0	Bus Route Scheme	25.00	25.00					Agreement executed.
4)	Impts to Varusanadu – Pavazhanagar road Km 0/0 – 1/8	Bus Route Scheme	22.00	22.00					Agreement executed.
5)	Impts to road from Uppu kadu road to Chinnayam palayam Km.0/0-3/2.	Bus Route Scheme	55.00	48.00					Tender invited on 21.7.04 and submitted for approved of Commissionerate of Tenders .
6)	Impts to Pudur – Valasuthurai road Km 0/0 – 1/0	Bus Route Scheme	20.00	20.00					Agreement executed.
7)	Impts to Bodi – Ulakuruthee road Km 0/0 – 1/0	Bus Route Scheme	15.00	15.00					Tender under scrutiny
8)	Impts to the road from Seepala kottai – Vellaikanavi road Km 0/0 –3/6	Bus Route Scheme	42.00	42.00					Tender under scrutiny
9)	Improvements to Athikarikulam - Manikattal Koil road Km 0/0 - 1/2	Bus Route Scheme	24.00	24.00					Tender invited on 21.7.04 and submitted for approval of Commissionerate of Tenders .

Division : Tirunelveli

District : Tirunelveli

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1)	RIDF-IX, PROJECT-65: Impts. to Malayarama puram – Sivanadanoor road KM 1/2-2/0.	Bus Route Scheme	9.50	9.50				0.09	Work order issued.
2)	Impts. to Kurumbalaperi –Perum panaiyoor road Km 0/0-1/0.	Bus Route Scheme	13.75	13.75				0.10	Work order issued.
3)	Impts to Kuthalingapuram – Melakuthapan chan road KM 0/0-3/2.	Rural Roads Scheme	36.50	36.50				0.28	Work order issued.
4)	Impts to Sivagamipuram – Keela pappakudi road KM 0/0 – 1/6.	Rural Roads Scheme	14.00	14.00				0.21	Work order issued.
5)	Impts. to Palayankottai Thiruc hendur road to Vadakkuvettia pandhi road Km.0/0-1/8.	Special Component Plan Scheme	21.80	18.35				0.21	Work order issued.
6)	Impts to Uthumalai – Annamalai pudur road KM 0/0-3/4.	Rural Roads Scheme	25.00	25.80				0.32	Work order issued.
7)	Impts to Nakkaneri – Uralvoi mozhi road KM 0/0-3/6.	Bus Route Scheme	30.50	30.50				0.31	Work order issued.
8)	Impts to R.V. road to Vadival puram road KM 1/6-3/8.	Rural Roads Scheme	26.00	26.00				0.24	Work order issued.
9)	Impts to Sadaiyamankulam – Melkarai road KM 0/0-3/2.	Bus Route Scheme	27.00	27.00				0.27	Work order issued.
1)	District: Thoothukudi Impts. to Maniyachi – Poovani road KM 0/0-2/4.	Special Component Plan Scheme	30.45	30.00				0.07	Work order issued.
2)	Impts. to Kamalapuram – Kootha loorani road Km 0/0-2/0.	Rural Roads Scheme	27.00	27.00				0.06	Work order issued.
3)	Impts. to KM 0/2 of Piramanan vilai – Kommadikottai road to Manalmathakovil road Km.0/0-3/6.	Rural Roads Scheme	61.00	61.00				0.26	Work order issued.
4)	Impts. to Padukkapathu – Chettivilai road KM 1/0-3/6	R.R Scheme	26.25	26.25				0.17	Work order issued.
5)	Impts. to Thatchanvilai – Kadakkulam road KM 0/0-2/6.	R.R Scheme	56.00	56.00				0.20	Work order issued.

Division : Paramakudy
District : Ramnadhapuram

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
1)	RIDF-IX, PROJECT-65: Impts.to Karaimelkudiyiruppu-Vallam road km.0/0-2/8	Rural Roads Scheme	40.00	40.00					Tender under scrutiny.
2)	Impts.to the road from NH.49 to Lakshmpuram road km.0/0-3/0	Special Component Plan Scheme	37.00	30.00					Tender under scrutiny.
3)	Impts.to Poovilathur-Pottithadi Manjakollai road (via) Karuthanendal km.1/0-4/0	Rural Roads Scheme	20.00	20.00					Tender under scrutiny.
4)	Impts.to Irumeni-Seashore road (via) Fisherman colony Km.0/0-1/8	Rural Roads Scheme	26.40	26.40					Tender under scrutiny.
5)	Impts.to Athiyuthu-Palanivalasai road km.0/0-2/2	Rural Roads Scheme	51.00	51.00					Tender under scrutiny.
6)	Impts.to the road from Erwadi to meet Valinokkam road (via) Erwadi Dharga,Adencheri km.7/6-11/4	Rural Roads Scheme	39.00	39.00					Tender under scrutiny.
7)	Impts.to the road from Theruveli-Prabakkalur road to Pokkarendal (via) Ilangakkoor km.0/0-3/0	Rural Roads Scheme	22.20	22.20					Tender under scrutiny.
8)	Impts.to Koraippallam-Ramasami patti road km.0/0-1/6.	Rural Roads Scheme	62.00	62.00					Tender under scrutiny.
9)	Impts.to the road from Vellaiya puram to Uppukkottai (via) Pottanakudi east, Sirukambaiyur, Sekaram, Pacharavakkottai Pullankottai road km.1/6-6/2	Rural Roads Scheme	40.00	40.00					Tender under scrutiny.
District: Virudhunagar									
1)	Impts.to Pappakudi-Mallaiyanaicken patti road km.0/0-2/0	Rural Roads Scheme	36.00	36.00					Work order issued.
2)	Impts.to W.Pudupatti-Meenakshi- puram road km.0/0-2/8	Rural Roads Scheme	28.00	28.00					Tender under scrutiny.
3)	Impts.to Vadapatti-Nagalapuram road km.0/0-2/2	R.R Scheme	24.00	24.00					Work order issued.
4)	Impts.to Gundayiruppu-A.Lakshmi puram road km.0/0-1/8	R.R Scheme	24.30	24.30					Work order issued.
5)	Impts.to Kurunaikulam-Tamilpadi road km.0/0-3/8	R.R Scheme	35.50	35.50					Tender under scrutiny.
6)	Impts.to the road from Thiruchuli-Kamuthi road to Annalakshmi-puram road km.0/0-1/6	R.R Scheme	22.50	22.50					Tender under scrutiny.

7)	Impts.to Kuranda-Meelakallan- kulam road km.0/0-3/6	R.R Scheme	34.00	34.00					Tender under scrutiny.
District: Sivagangai									
1)	Impts. to Periakottai road to Pillur (Via) Erumbukudi, Vairavanpatti, Koneri, Manaseri, Kovanur Km0/0-4/0.	Rural Roads Scheme	52.00	52.00					Tender under scrutiny
2)	Impts. to Cholapuram - Karunkala kudi road Km 0/0 – 2/8.	Bus Route Scheme	30.00	30.00					Tender under scrutiny
3)	Impts. to Kallarathinipatti - Muthanpatti Km 0/0 – 1/6.	Rural Roads Scheme	20.00	20.00					Tender under scrutiny
4)	Impts. to llanthamangalam to Kandu patti (Via) Mangattupatti Km3/4-4/0 & Link to Kudiruppu Km 0/0 – 0/4.[Missing Link]	Rural Roads Scheme	12.00	12.00					Tender under scrutiny
5)	Impts. to Ambalathadi – Thavather -enthal (Via) Ethirmarichan Km 0/0 - 2/2 [Inclgd. construction of Bridge]	Special Component Plan Scheme	65.00	65.00					Tender under scrutiny
6)	Impts. to Keelaiyur to Karikudi (via) Meyyanendal Km 0/0 – 2/2.	Rural Roads Scheme	36.40	36.40					Tender under scrutiny
7)	Impts. to Ponnnyendal to Vannara vayal road Km.0/0-1/2 and Kuppakudi link road Km 0/0 –1/6.	Rural Roads Scheme	39.60	39.60					Tender under scrutiny
8)	Impts. to S. Pudur - Poosaripatti road KM 0/0 – 2/4	Rural Roads Scheme	28.00	28.00					Tender under scrutiny
9)	Impts. to Vettankudi - Sevalpatti road Km 0/0 – 2/0.	Rural Roads Scheme	27.00	27.00					Tender under scrutiny
10)	Impts. to Valayapatti – Konguran patti road Km 0/0 – 1/2. [Missing link]	Rural Roads Scheme	14.00	14.00					Tender under scrutiny
11)	Impts. to Thekku Nainarpatti - Perichikoil road Km 0/0 – 1/2. [Including construction of Bridge]	Rural Roads Scheme	19.50	19.50					Work order issued.
12)	Impts. to Kiliyur – Puliyal road Km 0/0 – 3/0.	Special Component Plan Scheme	31.24	31.24					Work order issued.
13)	Impts. to Solankadu Gramma road Km 0/0 – 1/6.	Special Component Plan Scheme	20.00	20.00					Work order issued.

Division : Nagercoil
District : Kanyakumari

S.No	Name of Work	Scheme & Year	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Probable date of completion	Cumu. expr. up to the end of the month (Rs. in lakhs)	Stage of work
	RIDF-IX, PROJECT-65:								
1)	Impts.to Amaravathivillai Rajavoor road Km.0/0-4/6	Rural Roads Scheme	75.00	75.00					Tender under scrutiny.
2)	Impts. to Kovilanvilai Erumbukadu – Ananthanadarkudi road Km.0/0-2/0.	Rural Roads Scheme	17.50	17.50					Tender under scrutiny.
3)	Impts. to the Kumara koil N.I. College to Villukuri along Eratta karai channel road Km.0/0-6/6.	Rural Roads Scheme	116.00	116.00					Tender under scrutiny.
4)	Impts. to the road from Chemponkarai – Eatha mozhi road to Nangoor anpilavilai Burial ground road Km.0/0-1/0 + 50M.	Special Component Plan Scheme	25.00	24.00					Tender under scrutiny.
5)	Impts. to Elathuvilai to Kalukanvilai (via) Periya paraipothai Km.0/0-2/6.	Rural Roads Scheme	47.00	47.00					Tender under scrutiny.
6)	Impts. to Nesarpuram Samivilai Road Km.0/0-1/0.	Rural Roads Scheme	16.00	16.00					Tender under scrutiny.
7)	Impts. to Kulamvangi Puthukulam road Km.0/0-0/8.	Special Component Plan Scheme	5.40	5.40					Tender under scrutiny.
8)	Impts. to Methappu -Perunchilambu road Km.0/0-2/0.	Rural Roads Scheme	29.00	17.00					Tender under scrutiny.
9)	Impts. to Adaikakuzhi Kulapuram road Km.0/0-3/2.	Rural Roads Scheme	54.00	54.00					Tender under scrutiny.
10)	Impts. to Ayavilai Aruman H.C.road Km.0/0-2/0.	Special Component Plan Scheme	57.50	57.20					Tender under scrutiny.