

DETAILS OF WORKS TAKENUP DURING 2009-10

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
1	VI 29 2001-02	Thiruvallur	Thiruvallur Reconstruction a H/L bridge at 0/2-4 of Tirur Sevapet Kilanur road 8 Spans X20.00 M			220.00	<u>242.00</u> 421.00	27.06.03 29.06.07 05.11.08	26.12.04 28.12.07 04.08.09	31.05.09	Work completed
2	VIII 51 2003-04	Thiruvallur	Pallipattu Construction of H/L bridge at km.0/2 of Nagari Pallipattu road to Kesavarajakuppam road 11 Spans X 20 M			266.00	262.00	18.03.05 28.05.07 27.02.09	17.09.06 27.05.08 26.02.10	31.10.09	Deck slab 1 is completed. Deck slab 2 is in progress. Retaining wall is in progress.
3	XI 85 2005-06	Villupuram	Gingee Construction of a Bridge at km. 0/8 of Modaiyur road 8 spans X 11m			125.00	137.50	25.02.09	24.02.10	31.10.09	All piers and abutments upto capping beam completed. Deck slab works in progress
4	XII 103 2006-2007	Salem	Yercaud Construction of a High level bridge at Km.0/4 of (Kariakoil river) Beemanaickenpalayam to Elupulli Village 5 Spans of 7.60m	SCSP		105.32	110.00	22.11.07	21.9.08	31.7.09	Bridge work completed. Approach road for bridge is in progress.
5	XII 103 2006-2007	Madurai	Thirumangalam Impts. to Arasapatti - Keelakottai road Km 0/0-4/0.	RR	4.00	99.19	96.50	6.8.07	5.12.07	31.7.09	Work completed
6	XII 103 2006-2007	Dindigul	Oddanchatram Impts. to Thonimalai Road Km 0/0-7/0	RR	7.00	420.03	388.70	14.1.08	13.3.09	31.7.09	All decks laid.River training work is in progress.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
7	XII 103 2006-2007	Tirunelveli	Tirunelveli Constn.of bridge at KM. 0/4 of Nadukallur Kodaganallur road 3 Spans of 5.60m	SCSP		28.70	28.70	25.2.09	24.6.09	31.7.09	Original agreement terminated.Balance work executed by other Contractor. Bridge: Completed. Road: B T completed in Km 0/6-2/2.Metal collection for WBM Gr.III is in progress in Km 2/4-4/2.
8	XII 103 2006-2007	Thoothukudi	Thoothukudi Improvements to Athimarapatty - Sirupadu road Km.0/0-4/2 including CD works.	RR	4.20	258.39	251.00	20.4.07	19.7.08	31.7.09	Tender fixed on 2.7.09
9	XIII 110 2007-2008	Kancheepuram	Sriperumbathur Construction of bridge across Adyar between Tharaipakkam Anakaputhur 11 Spans x 14.60 m	RR		329.76	526.08 RAS				Tender fixed on 2.7.09
10	XIII 110 2007-2008	Kancheepuram	Madurantakam Construction of bridge at km. 0/10 of Pathur Thandalam road including improvements to the road km. 0/0-2/0 3 Spans x 8.00 m	BR	2.00	83.17	83.17	25.2.09	24.11.09	31.11.09	A1,A2 above sill upto bed block level,Pier P1,P2 above sill work is in progresss.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
11	XIII 110 2007- 2008	Cuddalore	Kurinjipadi Construction of high level bridge across Kannikoil odai at Km.1/6 of Aabathanapuram - Kanjamanathapuram including Impts to road 0/0-3/4 3 Spans x 6.60 m	RR		95.60	95.60	10.10.08	9.7.09	31.7.09	Bed block completed.
12	XIII 110 2007- 2008	Villupuram	Thirunavalur Construction of high level bridge across Koraiyur river at Km.3/6-9 of Kongarayanur - T.Edayar road (via) Paiyur and including improvements to the road Km.0/0-6/4. (LWW 300 m)	BR	6.40	982.67	982.67	2.3.09	1.9.2010	31.12.10	Out of 72 piles,22 piles completed.Further piling work is in progress.
13	XIII 110 2007- 2008	Salem	Thalaivasal Construction of a high level bridge across Swetha river at km.0/2 of Valasakkalpatty road. 7 Spans x8.60m	BR		101.60	101.60	23.6.08	22.2.09	30.9.09	D1,D2 Deck slab laid.P3,P4,P5,P6 and A2 Concrete laid upto bed block level.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
14	XIII 110 2007- 2008	Salem	Yercaud (Bridge) Improvements to the road from km.3/2 of Karumandurai - Maniyarpalayam road to Palayavalavu Chellankurichi km.0/0-1/2 and construction of a high level bridge at km.0/4 3 Spans x 5.6m	SCSP	1.20	93.64	93.64	19.9.08	18.7.09	31.7.09	A1,P1,P2 concrete laid upto bed block level.P3,P4,P5 concrete work is in progress..A2 Foundation earth work is in progress.
15	XIII 110 2007- 2008	Namakkal	Sankari Construction of a High level Bridge at km.0/6 off km.3/6 of Mallasamudram - Mamundi - Attayampatti road to Karattupalayam Ar.colony road. (Across Thirumanimutharu). 6 Spans x 8.6 m	SCSP		133.11	133.11	25.2.09	24.2.10	31.12.09	Abutment A1,A2,P1 Bed block level completed.P2,P10 foundation work is in progress.
16	XIII 110 2007- 2008	Erode	Vellakovil Construction of a Causeway between Aathukalputhur and Nallakumaragoundenpudur across Amaravathi river. 14 Spans x7.60 m	RR		117.25	129.00	18.12.08	17.2.10	26.3.10	Abutment A1,A2,P1 Bed block level completed.P2,P10 foundation work is in progress.
17	XIII 110 2007- 2008	Erode	Vellakovil Construction of a Bridge across Amaravathi branch river to connect Edaikkadu Theevu. 16 Spans x 7.6 m	RR		201.96	200.00	3.10.08	2.4.10	30.4.10	Abutment A1,A2,P1,P2,P3 and P8-P15 Bed block level completed.P4-p7 Sill level completed.Deck slab 1,14,15,16 laid.Further work is in progress.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
18	XIII 110 2007-2008	Erode	Dharapuram Improvements to Dharapuram Alangiam road to Kongur Km 0/0-1/4 and Construction of Vented Causeway at Km. 0/6 of the road. 7 Spans x 7.6 m	RR	1.40	62.96	69.25	15.11.08	14.7.09	4.8.09	Deck slab one completed.For approaches,Base course on both side completed. Further work is in progress.
19	XIII 110 2007-2008	Erode	Vellakovil Construction of a bridge across Uppar at Km. 1/8 of Chettikulam road to join at Km. 3/0 of Dharapuram. Vellakovil road including improvements to the road Km. 0/0-2/0 9 Spans x 7.6 m .	RR	2.00	121.34	132.80	19.11.08	18.12.09	18.12.09	2 Abutments and all the 6 Piers Bed block level completed.Further work is in progress.
20	XIII 110 2007-2008	Trichy	Thiruverambur Improvements to Koothappar - Kachendimalai - Arasankudi road K.M.1/2-5/6	BR	4.40	86.85	80.65	11.2.08	10.5.08	31.05.09	Work Completed
21	XIII 110 2007-2008	Trichy	Musiri Construction of a High level bridge at Km.0/8 of Thandalai Puthur - Perur road including improvements to the road Km.0/0-2/2. 8 Spans x 7.60 m	BR		112.10	112.10	3.11.08	2.5.09	31.8.09	Two deck slab laid. Further work is in progress.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
22	XIII 110 2007- 2008	Perambalur	Perambalur Construction of High level bridge at Km.9/6 of Neikkuppai - Sathanavadi - Mettupalayam - Valikandapuram road. 9 Spans x 7.60 m	BR		101.57	101.57	3.11.08	2.5.09	31.8.09	Three deck slab laid. Further work is in progress.
23	XIII 110 2007- 2008	Perambalur	Varagur Construction of a bridge at K.M. 3/4 of Pennakonam - Perumathur road including approach road 8 Spans x 6.6m	BR		107.80	107.80	12.12.08	11.5.09	31.8.09	Cut off wall concrete completed.Further work is in progress.
24	XIII 110 2007- 2008	Trichy	Musiri Construction of Bridge at Km.0/8 of Gunaseelam - Kallur road.	RR		117.77	282.25 RAS				Re-tender fixed on 14.7.09.
25	XIII 110 2007- 2008	Trichy	Musiri Construction of a High Level bridge at K.M.2/0 including Improvements to Neyveli - Veeramanipatti road K.M.0/0-3/8	RR	3.80	154.21	300.51 RAS				Re-tender fixed on 14.7.09.
26	XIII 110 2007- 2008	Pudukottai	Aranthangi Construction of High level Bridge at KM.2/2 of Keelkathi - Veeramangalam road including improvements the road KM.1/4-3/0. 20 Spans x 5.60 m	SCSP	1.60	155.06	147.00	13.6.08	12.6.09	31.7.09	Bridge Work: All decks laid.Wearing course in progress. Road Work: BT completed.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
27	XIII 110 2007-2008	Thanjavur	Thiruvonam Improvements to Manjakadu Padhirankotai road Km.0/0 - 2/8 including construction of bridge at Km 1/4	RR	2.80	82.18	82.18	4.4.08	3.10.08	31.7.09	Court case in Km 0/0-0/8.Work completed in Km 0/8-2/8. Breeches in Km 1/2 and 1/4 applied for flood restoration funds to Collector, Thanjavur.
28	XIII 110 2007-2008	Thanjavur	Kumbakonam Construction of bridge across Kudamuruti river at 1/2 of Udayalur - Chandrasekarapuram including improvements of road Km.0/0 - 1/6 9 Spans x 5.60m	RR	1.60	123.98	123.98	30.4.08	29.4.09	31.7.09	Road: Completed. Bridge: Deck slab concrete is in progress.
29	XIII 110 2007-2008	Thanjavur	Thanjavur Construction of High level bridge across old vettar river at Km 0/8 of Nagathi umayaval Aread road including improvements of road Km 0/0 - 0/8 7 Spans x 5.60m	RR		105.59	100.00	30.7.08	29.1.09	31.7.09	Approach road work is in progress.
30	XIII 110 2007-2008	Thanjavur	Orathanadu Improvements to Karaimeendarkottai Thirunairuppu road Km 0/0 - 2/0 including construction of bridge across Vadaseri Vallikkal Vaikkal.	SCSP	2.00	81.61	81.61	15.5.08	14.11.08	31.7.09	Road: B T completed. Bridge: Deck slab laid.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
31	XIII 110 2007- 2008	Tiruvarur	Thiruthuraipoondi Construction of bridge across old Kilaithangiyar @ Km 1/8, New Kilaithangiyar @ Km 3/10 (i) & Maraika Koraiyar @ Km 3/10 (ii) of the road Thillivilagam - Therukadu Melathondiakadu Road Including improvements to the road from Km 1/7-4 @1/8-2 Spans X 5.60m @3/1-3 Spans X 5.60m	RR	2.40	223.69		25.5.09	26.4.10	30.4.10	Raft concrete work is in progress.
32	XIII 110 2007- 2008	Tiruvarur	Thiruvarur Construction of high level bridge across vettar river at Km 0/10 of Odachery - Then Odachery road including improvements to the road Km 0/0-1/6	RR	1.60	280.89	528.16 RAS				Tender fixed on 22.7.09.
33	XIII 110 2007- 2008	Nagapattinam	Nannilam Reconstruction of bridge across Mudikondan river at Km 0/4 of Seeyathamangai - Manampettai Road 8 Spans x4.60m	SCSP		111.97	111.97	3.6.08	2.2.09	31.7.09	Deck slab laid. Approach road work is in progress.
34	XIII 110 2007- 2008	Madurai	Sholavandan Constn of a culvert @ km 1/8 @ Athan Odai in Salatchipuram - Athan Odai road Single Span X 5.60m	RR		38.47	38.47	24.6.08	23.10.08	31.7.09	Culvert and Retaining wall work completed. Approach road work is in progress.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
35	XIII 110 2007- 2008	Madurai	Samayanallur Constn of a bridge at Km 0/4 of Pottapanaiyur road 3 Spans x 6.60m	RR		35.20	35.20	24.6.09	8.9.08	31.7.09	Bridge work completed. Approach road work is in progress.
36	XIII 110 2007- 2008	Dindigul	Palani Constn of Vented Causeway at Km 0/4(across Palar) and Km 2/4 (across Porunthalar) of Palar - Puliampatty road (via) Porunthalar 9 Spans x 5.00m	RR		60.48					As per RAS technical committee high level bridge estimate under Scrutiny.
37	XIII 110 2007- 2008	Dindigul	Oddanchatram Constn of High level bridge at Km 0/2 of Puliurnatham - Karattur road including impts. to the road in Km 0/0 - 1/2 5 Spans X 8.6m	RR	1.20	113.43	113.43	7.10.08	6.7.09	31.5.09	Work Completed
38	XIII 110 2007- 2008	Madurai	Sholavandan Impts. to Uthukuzhi -T. Pudur road Km 0/0-1/6 (bridge at Km 1/4) 3 Spans X 7.60m	BR	1.60	78.91	76.00	16.5.08	15.11.08	31.7.09	Road: Approaches in progress. Bridge: Completed.
39	XIII 110 2007- 2008	Dindigul	Palani Impts. to Palar - Puliampatty road (via) Porunthalar Km 0/0 - 3/4	BR	3.40	55.59	55.59	29.8.08	28.11.08	30.4.09	Work Completed

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
40	XIII 110 2007- 2008	Dindigul	Oddanchatram Constn of Bridge at Km 0/2 of Javathu - patty - Soliyappa-goundanoor road 6 Spans x8.60 m	BR		100.88	100.88	3.11.08	2.9.09	31.7.09	Bridge work completed. Approach road work is in progress.
41	XIII 110 2007- 2008	Dindigul	Oddanchatram Constn of Bridge at Km 0/4 of Kothaiyam - Vedikaran valasu road 5 Spans x 7.60 m	BR		90.98	90.98	3.11.08	2.9.09	31.7.09	Bridge work completed. Approach road work is in progress.
42	XIII 110 2007- 2008	Dindigul	Athoor Constn of a bridge at Km 0/10 of Velagoundanpatty road including Impts. to road Km 0/0 - 1/6 5 Spans x 7.60 m	BR	1.60	144.39	144.39	3.11.08	2.10.09	31.7.09	Bridge work completed. Retaining wall and approach road work is in progress.
43	XIII 110 2007- 2008	Dindigul	Periyakulam Improvements to Valaigiri - Pannaikadu Road Km 0/0 - 5/0.	RR	5.00	185.90	185.90	20.3.08	19.12.08	31.7.09	Work Completed
44	XIII 110 2007- 2008	Theni	Bodi Construction of a Bridge at Km 1/8 of Dembucherry - Ammapatty Road including Approach road. 5Spans of 7.60m	RR		69.64	67.25	31.3.08	31.12.08	31.7.09	All Deck slab laid. Approach road work is in progress
45	XIII 110 2007- 2008	Tirunelveli	Cheranmadevi Impts.to Kumarasampuram - O.Thulukkapatti road KM. 0/0-2/2	RR	2.20	69.18	63.00	28.3.08	27.11.08	31.5.09	Work Completed

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
46	XIII 110 2007- 2008	Tirunelveli	Ambasamudram Construction of a High level bridge @ KM. 0/2 of Birammadesam - Adaisani road. 9 Spans x 8.60m	RR		149.19	149.19	24.9.08	23.11.09	31.7.09	Deck slab D1 to D9 laid.Rivertraining work is in progress.
47	XIII 110 2007- 2008	Ramanathapuram	Kadaladi D.M.Kottai Sevalpatty-Uchinatham (via) Muthuramalingam Sethuragapuram Km.0/0-7/0	RR	7.00	146.40	146.40	2.5.08	1.3.09	31.7.09	B T completed in Km 1/6-7/0.Metal collection is in progress in Km 0/0-1/6.
48	XIII 110 2007- 2008	Ramanathapuram	Paramakudi Pidariseri-Thaduthalankottai road Km.0/0-5/2	RR	5.20	89.83	89.83	4.3.08	3.11.08	31.7.09	Work completed in Km 0/0-2/45.Earth work is in progress.
49	XIII 110 2007- 2008	Kanyakumari	Vilavancode Improvements to Kuzhithurai - Kalpalathadi to Palakulam (via) Perumkulam Km 0/0 - 2/0.	RR	2.00	67.29	67.26	22.7.08	21.1.09	31.8.09	Metal collection for WBM II layer is in progress.
50	XIII 110 2007- 2008	Kanyakumari	Padmanabhapuram Construction of Bridge at Km 0/2 of Marunthukottai Junction to Saralvilai Road to Thanthavilai Road including Approach Road. 2 Spans x 5.60 m	RR		54.25	54.25	12.2.09	11.12.09	31.12.09	Foundation concrete for Abutment 1 below sill completed. Concrete for Pier above sill is in progress.
51	XIII 110 2007- 2008	Kanyakumari	Thiruvattat Construction of high level bridge at Vellamcode across Thamiraparani river. 3 Spans x 16.60 m	RR		146.57	146.57	23.2.09	24.4.10	30.4.10	Retaining wall is in progress.Approach road work is in progress.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
52	XI 91 2006-07	Kancheepuram	Uthiramerur Reconstruction of bridge at Km.0/6 of Bukkathurai - Uthiramerur road 5 spans of 8.0 m			95.00	95.00	25.02.09	24.11.09	24.11.09	All Deck slabs completed.
53	XI 91 2006-07	Kancheepuram	Uthiramerur Re- Construction of bridge at Km.6/6 of Bukkathurai - Uthiramerur road 2 spans of 6.6 m			40.00	40.00	13.02.09	12.11.09	12.11.09	All works completed except revetment
54	XI 91 2006-07	Kancheepuram	Chengalpattu Re -Construction of bridge at 0/8 of Sadras Chengalpattu Kancheepuram Arakonam Thiruthani road			70.00	388.15 RAS	-	-	-	Based on inland waterways G.O. its location lies in B-canal Revised RAS submitted on 19.12.2008.
55	XI 91 2006-07	Thiruvallur	Pallipet Construction of Bridge at km.42/4 of Chittoor - Thiruthani Road 6 spans of 16.6 m			158.00	284.72 RAS	-	-	-	Estimate is under scrutiny in Designs wing.
56	XI 91 2006-07	Thiruvallur	Thiruthani Construction of Bridge at km.84/10 of Chittoor - Thiruthani Renigunta Road 9 spans of 16.6 m			120.00	312.82 RAS	-	-	-	Tender fixed on 2.07.09 .
57	XI 91 2006-07	Villupuram	Sankarapuram Reconstruction of Bridge at Km.18/4 of Kallakurichi Thiruvannamalai Road. 6 spans of 7.9 m	ODR		115.00	242.41 RAS	-	-	-	Tender under scrutiny.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
58	XI 91 2006-07	Villupuram	Sankarapuram Reconstruction of Bridge at Km. 9/2 of Kallakurichi - Thiruvannamalai Road 5 spans of 9.1 m	ODR		105.00	262.37 RAS	-	-	-	Tender under scrutiny.
59	XI 91 2006-07	Villupuram	Chinnasalem Reconstruction of Bridge at Km. 1/6 of Kallakurichi - Thiruvannamalai Road 6 spans of 6.6 m	ODR		105.00	245.40 RAS	-	-	-	Tender under scrutiny.
60	XI 91 2006-07	Vellore	Arakonam Reconstruction of a bridge @ Km 88/10 of Sadras - Chengalpet - Kancheपुरam - Arakonam - Thiruthani road 2 Spans x 5.00 m	SH		23.00	97.00 RAS	-	-		Tender held on 18.06.2009
61	XI 91 2006-07	Vellore	Arakonam Reconstruction of a bridge @ Km 89/6 of Sadras - Chengalpet - Kancheपुरam - Arakonam - Thiruthani road 2 Spans x 6.00 m	SH		25.00	92.00 RAS	-	-		Tender held on 18.06.09
62	XI 91 2006-07	Thiruvannamalai	Thandrampet Reconstruction of bridge at Km 26/8 of Thiruvannamalai Thanipadi road 6 Spans x 8.40 m	MDR		85.00	178.00 RAS	-	-		Tender held on 18.06.09, No response.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
63	XI 91 2006-07	Thiruvannamalai	Vandavasi Reconstruction of bridge at Km 39/2 of Kancheepuram - Vandavasi road 3 Spans x 5.60 m	MDR		26.00	26.00	24.11.06 20.02.09	24.10.07 19.11.09	30.09.09	Piers and Abutments raised upto Bedblock level.
64	XI 91 2006-07	Salem	Attur Reconstruction of Bridge at Km.86/6 of Musuri - Thuraiyur - Attur road 2 spans of 6.6 m	SH		70.00	119.30 RAS	-	-	-	Tender cunder scrutiny..
65	XI 91 2006-07	Salem	Attur Reconstruction of Bridge at Km.80/2 of Musuri - Thuraiyur - Attur road 2 spans of 6.6 m	SH		25.00	40.00 RAS	-	-	-	Tender proposals under scrutiny.
66	XI 91 2006-07	Salem	Attur Reconstruction of Bridge at Km.51/6 of Salem- Ulundurpet road 2 spans of 8.6 m	SH		30.00	41.99 RAS	-	-	-	III call Tender under scrutiny..
67	XI 91 2006-07	Salem	Yercaud Reconstruction of RCC Bridge at Km.0/8 of Salem - Thiruppathur - Vaniyampady road 3 spans of 6.6 m	SH		40.00	61.65 RAS	-	-	-	Tender under scrutiny
68	XI 91 2006-07	Salem	Yercaud Reconstruction of Bridge at Km.0/8 of Valapady - Thimmanaickenpatty road 3 spans of 7.6 m	MDR		40.00	61.00 RAS	-	-	-	Tender under scrutiny

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
69	XI 91 2006-07	Salem	Tharamangalam Reconstruction of Bridge at Km.20/8 of Suramangalam - Tharamangalam road Single span of 8 m	MDR		20.00	35.40 RAS	-	-	-	Tender proposal under scrutiny.
70	XI 91 2006-07	Krishnagiri	Thally Reconstruction of Bridge at KM 25/8 of Hosur-Thally Road 7 spans x 6.60 m	ODR		45.00	180.00 RAS	-	-	-	Tender called on 06.02.09 and under scrutiny.
71	XI 91 2006-07	Erode	Modakkurichi Reconstruction of Bridge at Km 0/4 of Unjalur R.S to Erode - Kangayam road 3 spans of 5.6 m	ODR		25.00	31.74 RAS	-	-	-	Tender under scrutiny
72	XI 91 2006-07	Erode	Modakkurichi Reconstruction of Bridge at Km 11/8 Chennimalai - Arachalur - Kodumudi road 3 spans of 7.6 m	MDR		40.00	70.34 RAS	-	-	-	ReTender to be invited..
73	XI 91 2006-07	Erode	Kangayam Reconstruction of Bridge at Km 128/4 of Mettur - Palakkanuthu - Oddanchatram - Dharapuram - Kangayam - Erode road 8 spans of 11.6 m	SH		150.00	323.77 RAS	-	-	-	Estimate under scrutiny.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
74	XI 91 2006-07	Erode	Bhavanisagar Construction of Bridge across Bhavani river connecting Km 1/6 of Madukkandurai - Erankattur road 7 Km 2/8 of Ikkarai - Thathpallai - Velliyampalayam road 8 spans of 18 m	ODR		240.00	433.27 RAS	-	-	-	ReTender fixed on 24.07.2009.
75	XI 91 2006-07	Karur	Kulithalai Reconstruction of Bridge in Km 5/2 (i) & (ii) of Musiri - Kulithalai to Pudukkottai - Alangudi - Peravoorani - Sethubavachatram road (S.H.-71) Single span of 6.6 m	SH		24.00	24.00	12.11.07	11.05.08		At Km 5/2(i) : Deck laid At Km 5/2(ii) : Above sill work in progress.
76	XI 91 2006-07	Karur	Kulithalai Reconstruction of Bridge in Km 6/10 (i) of Musiri - Kulithalai to Pudukkottai - Alangudi - Peravoorani - Sethubavachatram road (S.H.-71) 2 spans of 7.6 m	SH		20.00	42.74 RAS	-	-	-	Technical committee has been addressed for technical opinion.
77	XI 91 2006-07	Karur	Kulithalai Reconstruction of Bridge in Km 6/10 (ii) of Musiri - Kulithalai to Pudukkottai - Alangudi - Peravoorani - Sethubavachatram road (S.H-71) 3 spans of 4.5 m	SH		25.00	32.87 RAS	-	-	-	Technical committee has been addressed for technical opinion for dropping proposal.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
78	XI 91 2006-07	Coimbatore	Valparai Reconstruction of bridge at km.0/8 of Castle Craft road join to Iyerpadi - Sirukundra road. (Nadumalai) 2 spans 8.60 m	ODR		40.00	40.00	02.07.07 27.02.09	31.03.08 26.11.09	26.11.09	A1, P1,A2 Concrete laid upto bed block level. Deck2 Fabrication of steel in progress
79	XI 91 2006-07	Nilgris	Gudalur Reconstruction of bridge at Km 29/2 of Thalaikundah Kallatty Theppakkadu road	ODR		100.00	174.95 RAS	-	-	-	Forest permission awaited.
80	XI 91 2006-07	Trichy	Uppiliyapuram Reconstruction of a bridge @ Km.18/6 of Musiri - Thuraiyur -Athur road. 4 spans of 14.60 m	SH		115.00	282.80 RAS	-	-	-	ReTender fixed on 14.07.2009.
81	XI 91 2006-07	Perambalur	Perambalur Reconstruction of bridge at km 13/6 of Perambalur - Athur road 3 spans of 5.6 m	MDR		40.00	40.00	29.06.07	28.09.07	31.7.09	Work completed upto sill level. Above sill level works in progress.
82	XI 91 2006-07	Perambalur	Perambalur Reconstruction of bridge at km 5/2 of Krishnapuram - Poolambadi - Kallapatti road. 3 spans of 6.6 m	ODR		30.00	30.00	06.02.08	05.05.08	31.7.09	Work completed upto bed block level.
83	XI 91 2006-07	Perambalur	Varagur Reconstruction of bridge at km 17/2 of Mathur - Thittakudi road. 2 spans of 4.6 m	MDR		22.00	22.00	30.01.08	29.04.08	31.7.09	Work completed upto bed block level.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
84	XI 91 2006-07	Ariyalur	Jayankondam Reconstruction of RCC slab culvert at km 16/8 of Jayankondam - Madhanathur road 2 spans of 5.6 m	MDR		35.00	35.00	09.03.07	05.04.07	31.7.09	One deck completed. Further work in progress.
85	XI 91 2006-07	Ariyalur	Jayankondam Reconstruction of bridge at km 17/4 of Jayankondam - Madhanathur road. Single span of 5.6 m	MDR		12.00	12.00	24.01.08	23.04.08	31.7.09	Work completed upto bed block level.
86	XI 91 2006-07	Pudukkottai	Alangudi Reconstruction of bridge at km 1/6 of Thuvar road branching from km 3/2 of Karuppattipatti-Meenampatti road 7 spans of 16.6 m	ODR		115.00	126.00	26.10.07 25.02.09	25.10.08 24.02.10	24.02.10	All Abutments and Piers completed above sill.
87	XI 91 2006-07	Nagapattinam	Vedaranyam Reconstruction of bridge at km.89/10 of Thanjavur-Mannargudy-Thiruthuraipoondi-Vedaranyam-Kodiakkarai road 7 spans of 5.6 m	SH		120.00	132.00	12.06.08	11.06.09	31.7.09	Deck laid. Further work is in progress.
88	XI 91 2006-07	Thiruvarur	Nannilam Reconstruction of bridge across Noolar at Km.18/323 of Mayiladuthurai - Tiruthuraipoondi road 2 spans of 5.6 m	SH		30.00	30.00	11.08.08	10.02.09	31.7.09	Pier, Abutment completed. Deck to be laid.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commenment	Date fixed for completion as per agreement	Expected date of completion	Stage of work
89	XI 91 2006-07	Thiruvarur	Mannargudi Reconstruction of bridge across Koraiyar River at Km.38/8 of Thanjavur - Mannargudi - Thiruthuraiipoondi - Vedaranyam - Kodiyakkarai road 5 spans of 16.6 m	SH		180.00	260.00 RAS	-	-	-	Tender fixed on 22.07.09.
90	XI 91 2006-07	Thiruvarur	Valangaiman Reconstruction of bridge across Kadayani River at Km.12/2 of Kumbakonam - Mannargudi - Adirampattinam road 2 spans of 5.6 m	SH		35.00	35.00	13.06.07	12.06.08	31.7.09	Bed block to be laid.
91	XI 91 2006-07	Nagapattinam	Nannilam Reconstruction of bridge at km.3/8 of Nagore-Nannilam-Nachiyarkoil road 2 spans of 16.6 m	SH		100.00	100.00	16.09.08	-	31.7.09	Test pile work is in progress.
92	XI 91 2006-07	Tirunelveli	Sankarankovil Reconstruction of bridge at Km. 65/6 of Rajapalayam - Sankarankovil - Tirunelveli Road 5 spans x 17.90 m	SH		147.00	330.71 RAS	-	-	-	Tender under scrutiny

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
93	XI 91 2006-07	Tirunelveli	Tirunelveli Reconstruction of Bridge at Km. 85/2 of Rajapalayam - Sankarankovil - Tirunelveli Road 2 spans x 7.60 m	SH		30.00	24.10 31.20	03.09.07 12.02.09	02.01.08 11.06.09	31.7.09	Bridge work completed. Approach road work is in progress.
94	XI 91 2006-07	Tirunelveli	Chermadevi Reconstruction of bridge across Thambiraparani River at Km. 3/0 - 3/4 of Chermadevi River Road 15 spans x 15.00 m	ODR		750.00	700.00	23.01.08	22.05.09	31.12.09	Pile driving work under pier P3 & P14 in progress. Abutment A1 concreting above sill in progress.
95	XI 91 2006-07	Tuticorin	Tuticorin Reconstruction of Bridge at Km 5/2 of Thoothukudi - Tiruchendur road 10 spans x 16.60 m	SH		330.00	363.00	25.01.08	24.04.09	30.09.09	Piling work under A1,A2,P2, P6, P7, P8 & P9 completed. Pile cap for A1,A2,P2, P1 TO P9 laid and capping beam for P2, P4 TO P9 completed. Deck D9, D10 laid.
96	XI 91 2006-07	Tuticorin	Srivaikundam Construction of New High level Bridge at Km. 0/2 of Srivaikundam Girder bridge road branching from Km. 30/2 of Thirucendur - Palayamkottai - Ambai - Tenkasi - Cutralam - Senkottai road (SH 40). (Srivaikundam Bridge) 17 spans x 24.00 m	ODR		818.00	899.50	21.01.09	20.07.10	31.03.10	All Pile concreting work completed. Pile cap for A1, A2,P1 TO P15 laid. Capping Beam for pier P12 to P15 completed.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
97	XI 91 2006-07	Virudhunagar	Sivakasi Construction of bridge at Km.30/2-4 of Srivilliputhur-Sivakasi-Virudhunagar-Aruppukottai-Thiruchuli-Narikudi-Parthibanoor Road. 12 Spans of 7.6 m with 15 skew	SH		180.00	180.00	07.12.07	6.03.09	31.7.09	Wearing coat completed. Approach Road work completed.
98	XI 91 2006-07	Virudhunagar	Rajapalayam Reconstruction of Bridge at KM. 8/4 of Rajapalayam-Sankarankovil-Tirunelveli Road 8 Spans of 8.6 m with 30 skew	SH		112.00	250.49 RAS	-	-	-	Tender called on 28.05.09 is under scrutiny.
99	XI 91 2006-07	Sivagangai	Sivaganga Reconstruction of minor bridge at km.57/4 of Madurai-Thondi road Single Span of 3.6 m	SH		10.00	10.00	19.12.07 28.02.09	18.04.08 27.06.09	31.7.09	Deck completed.WBM completed & PCSC to be laid in Approach road.
100	100 Bridges	Vellore	Arakkonam Construction of bridge at km. 3/2 of road branching from Km. 24/10 of Arakkonam - Ocheri Road to join at Km. 87/8 of M.C.B Road (via) Poigainallur 7 Spans of 5.60 m with foot path	ODR		164.00	164.00	24.02.09	23.02.10	30.09.09	Abutment (A1) raised to bed block level ,Pier above sill level in progress is in progress.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
101	100 Bridges	Thiruvannamalai	Thandrampet Reconstruction of bridge at km 22/8 of Tiruvannamalai - Thanipadi Road	MDR		665.00					Designs under preparation.
102	100 Bridges	Thiruvannamalai	Kalaspakkam Reconstruction of bridge at km. 2/6 of Agaramsibbandhi - Kanji road 3 Spans of 7.60 m with foot path	ODR		85.56	85.56	20.02.09	19.11.09	31.10.09	Foundation concrete to be laid
103	100 Bridges	Thiruvannamalai	Cheyar Reconstruction of bridge at km 5/4 of Arni - Vandavasi road 3 Spans of 5.60 m with foot path	MDR		118.60	86.50	26.02.09	25.11.09	31.10.09	centering for deck in progress
104	100 Bridges	Thiruvannamalai	Cheyar Construction of Bridge at km 1/2 of Vayalathur - Elacheri Road (Via) Arasanipalayam 3 Spans of 6.60 m with foot path	ODR		90.00	90.00	26.02.09	25.11.09	31.10.09	Abutments & pier 1 raised upto bedblock level.
105	100 Bridges	Thiruvannamalai	Arni Construction of bridge at km 1/4 of Athimalapattu Road	ODR		620.50					Designs under preparation.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
106	100 Bridges	Thiruvannamalai	Arni Construction of bridge at Km 2/8-10 of Kannamangalam Arni road to Arni padavedu road (via) Kunnathur	ODR		730.00					Designs under preparation.
107	100 Bridges	Thiruvannamalai	Cheygar Construction of High Level Bridge at km of 2/8 of Kazhiyur - Athi road	ODR		1323.50					Designs under preparation.
108	100 Bridges	Cuddalore	Panruti Reconstruction of bridge at km 26/10 of Cuddalore - Chittor road Single Span of 7.60 m with foot path	SH		58.82	58.80	23.02.09	22.11.09	30.11.09	Above sill under progress.
109	100 Bridges	Cuddalore	Panruti Reconstruction of bridge at km 27/2 of Cuddalore Chittor road Single Span of 7.60 m with foot path	SH		50.58	49.90	27.02.09	26.07.09	31.7.09	Concrete upto sill completed.
110	100 Bridges	Cuddalore	Chidambaram Reconstruction of a bridge at km 0/2 of Sakkankudi - Keelnatham road Single Span of 5.60 m with foot path	ODR		41.80	41.80	19.02.09	18.07.09	31.7.09	Cut off wall concrete work is in progress

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commenment	Date fixed for completion as per agreement	Expected date of completion	Stage of work
111	100 Bridges	Cuddalore	Cuddalore Reconstructjion of bridge at km 1/10 of Nallathur road 5 Spans of 6.60 m with foot path	ODR		137.00	133.00	23.02.09	22.02.10	28.02.10	Raft concrete is in progress.
112	100 Bridges	Cuddalore	Cuddalore Reconstruction of bridge at km 2/6 of Jail Hill - Vellakarai - Kumalangulam road Single Span of 7.60 m without foot path	SH		38.00	38.00	27.02.09	26.07.09	31.7.09	Foundation concrete is in progress.
113	100 Bridges	Cuddalore	Panruti Reconstruction of a bridge @ km 0/4 of Srimushnam - Andimadam road Single Span of 8.00 m with foot path	ODR		39.82	39.82	29.01.09	28.06.09	31.7.09	Deck slab,footpath and crashbarrier completed, approach slab is in progress.
114	100 Bridges	Cuddalore	Panruti Construction of vented causeway at km 13/2 of Kadampuliyur - Ulundurpet road (via) Perperiyankuppam - Sendhanadu road 8 Spans of 7.60 m with foot path	MDR		158.00	140.00	26.02.09	25.02.10	28.02.10	Foundation concrete is in progress.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
115	100 Bridges	Cuddalore	Nellikuppam Construction of high level bridge across Nariyan Odai, connecting CN Palayam & Naduveerapattu village 6 Spans of 6.60 m with foot path	Panchayat union		132.00	132.00	23.02.09	22.02.10	28.02.10	2 pier and one Abutment completed upto bottom of bed block level .
116	100 Bridges	Villupuram	Chinnasalem Reconstruction of a bridge @ km 2/2 of Porpadakurichi road 2 Spans of 7.60 m without foot path	ODR		43.50	43.50	12.02.09	12.07.09	31.07.09	Work completed
117	100 Bridges	Villupuram	Chinnasalem Reconstruction of a bridge at km 3/4 of Chinnasalem - Koogaiyur road to Pethasamuthiram 3 Spans of 6.60 m with foot path	ODR		54.00	54.00	02.03.09	01.12.09	31.12.09	Dismantling of existing causeway completed. Foundation earthwork completed.
118	100 Bridges	Villupuram	Kandamangalam Construction of a High level bridge @ km 2/2 of Seshaganur - Andipalayam road 4 Spans of 10.0m each	ODR		270.20					Design under scrutiny in Designs wing. Revised approved alignment submitted to CE(H) Designs on 20.05.09.
119	100 Bridges	Salem	Panamarathupatty Construction of bridge at Km 5/2 of Pudupalayam - Ponnarampatty road 5 Spans of 7.60 m each	ODR		101.25	101.25	25.02.09	24.12.09	30.09.09	A1, P1 to P4, A2 Concrete laid upto bed block level. Deck 1 centering in progress

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commenment	Date fixed for completion as per agreement	Expected date of completion	Stage of work
120	100 Bridges	Krishnagiri	Hosur Construction of a High level Bridge at Km.10/2 of Shoolagiri - Rayakottah road	ODR		289.00					Estimate under preparation by CE, D&I.
121	100 Bridges	Karur	Aravakurichi Construction of bridge across Nangangiare River at Km 0/2 of Aravakurichi Pungampadi road (Now declared as MDR). 7 spans of 8.60m clear	MDR		210.00	210.00				Estimate sanctioned . Tender received on 18.06.2009. tender under scrutiny.
122	100 Bridges	Erode	Modakkurichi Reconstruction of bridge at Km 137/6 of Mettur - Palakkanuthu - Oddanchatram - Dharapuram - Kangayam road. 3 spans of 5.60m clear ,30 deg skew	SH		82.00	82.00	27.02.09	26.10.09	31.10.09	above sill concrete completed.fabrication of deck slab in progress.
123	100 Bridges	Erode	Erode Widening the existing bridge at Km 5/8 of Erode - Perundururai - Kangayam road. 3 spans of 8.00m clear, 15 deg skew	SH		114.00	114.00	27.02.09	31.08.10	31.08.10	Upstream side and Down stream two deck laid.All piers bed block level completed.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
124	100 Bridges	Erode	Vellakoil Reconstruction of bridge across Nallathangal River at Km 63/10 of Pollachi - Dharapuram - Karur road. 7 spans of 8.60m clear, 30 deg skew	SH		295.00					Technically sanctioned and Tender invited on 16.07.09..
125	100 Bridges	Erode	Gobi Reconstruction of bridge at Km 14/2 of Gobi - Uthukuli - Kangayam road. 3 spans of 6.60m clear, 40 deg skew	SH		110.00	110.00	27.02.09	26.01.10	31.01.10	Abutments & pier 1 raised upto bedblock level. 1st deck fabrication in progress
126	100 Bridges	Erode	Perundurai Reconstruction of bridge across Noyyal River at Km 40/2 - 40/4 of Gobi - Uthukuli - Kangayam road. 8 spans of 8.60m clear	SH		217.00	217.00				Estimate under scrutiny.
127	100 Bridges	Erode	Bhavani Construction of bridge at Km 0/10 of Vairamangalam-Thalavaipettai road across river Bhavani including improvements to the road Km 0/0-1/4	Panchayat union		534.00					Estimate, Design and Drawing obtained from Designs wing.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
128	100 Bridges	Coimbatore	Singanallur Reconstruction of the Damaged Culvert @ Km 3/10 of Sitra - Kurumbapalayam road 2 Spans of 6.60 m each , Without foot path	ODR		85.00	92.00	26.02.09	25.01.10	31.01.10	Bridge portion completed. Approach Road in progress.
129	100 Bridges	Coimbatore	Palladam Reconstruction of the Bridge at Km 28/4 of Kamanaicken palayam - Annur road 5 Spans of 6.60 m each,With foot path	SH		120.00	130.00	26.02.09	25.04.10	30.04.10	A1, P1,A2 Concrete laid upto bed block level. Deck over 1st span laid
130	100 Bridges	Coimbatore	Avinashi Reconstruction of the Bridge at Km 13/8 of Palladam - Avinashi road 5 Spans of 6.60 m each ,With foot path	SH		120.00	124.00	27.02.09	26.03.10	31.03.10	A1, P1, P2, P4, A2 Concrete laid upto bed block level. Deck over 1st span laid
131	100 Bridges	Trichy	Thottiyam Construction of a bridge at K.M.11/8 of Thottiyam - Kattuputhur road	ODR		236.50					Estimate under scrutiny in CE;s office
132	100 Bridges	Trichy	Uppiliyapuram Construction of a bridge at K.M.7/6 of Pachaperumalpatti - Morupatti (via) R.Kombai 3 Spans of 5.60m each	ODR		44.61	44.61	05.02.09	05.07.09	31.7.09	One deck completed. Furthur work in progress.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
133	100 Bridges	Trichy	Musiri Reconstruction of high level bridge at Km 8/10 of Musiri Pulivalam road across Ayyar river 5 Spans of 16.60m each	MDR		244.30					Estimate under scrutiny in CE;s office
134	100 Bridges	Perambalur	Perambalur Reconstruction of bridge at K.M.8/10 and 9/2 of Ranjangudi - V.Kalathur - Kaikalathur road 9 Spans of 16.60m each	ODR		376.00	413.00				ReTender fixed on 14.07.2009.
135	100 Bridges	Perambalur	Perambalur Reconstruction of bridge at K.M.10/2 of Arumbavur - A.Mettur - Malayalapatty road 9 Spans of 7.60m each	ODR		156.00	156.00	23.02.09	22.07.09	31.7.09	Four deck completed. Further work in progress.
136	100 Bridges	Perambalur	Varagur Reconstruction of bridge at K.M.22/6 of Alathur - Karai - Kolakkanatham road 4 Spans of 5.60m each	ODR		140.00	140.00	24.02.09	23.07.09	31.7.09	4 Decks laid. Further work is in progress.
137	100 Bridges	Ariyalur	Andimadam Reconstruction of bridge at K.M.1/2 of Thungapuram - Kulumur road 3 Spans of 5.60m each	ODR		46.50	46.50	30.01.09	29.06.09	31.7.09	All Decks laid. Further work is in progress.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
138	100 Bridges	Ariyalur	Andimadam Reconstruction of bridge at K.M.3/10 of Variyankaval - Mathur road 2 Spans of 5.60m each	ODR		61.50	61.50	05.02.09	04.07.09	31.7.09	Work completed upto sill level.
139	100 Bridges	Ariyalur	Andimadam Reconstruction of bridge at K.M.10/10 of Variyankaval - Mathur road Single Span of 8.60m each	ODR		49.00	49.00	18.02.09	17.07.09	31.7.09	Work completed upto sill level.
140	100 Bridges	Perambalur	Perambalur Reconstruction of bridge at K.M.3/8 of Krishnapuram - Venbavur road Single Span of 6.60m each	ODR		35.77	35.77	24.02.09	23.07.09	31.7.09	Workcompleted upto bed block level.
141	100 Bridges	Perambalur	Perambalur Reconstruction of bridge at K.M.5/6 of Vadakkumadevi road from K.M.0/6 of Perambalur - Athur road 3 Spans of 5.60m each	ODR		70.00	70.00	24.02.09	23.10.09	31.10.09	Above sill work is in progress.
142	100 Bridges	Perambalur	Perambalur Reconstruction of bridge at K.M.48/10 of Athur - Perambalur road 4 Spans of 5.60m each	SH		94.00	94.00	26.02.09	25.10.09	31.10.09	Workcompleted upto bed block level.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
143	100 Bridges	Perambalur	Perambalur Reconstruction of bridge at K.M.48/2 of Athur - Perambalur road 4 Spans of 5.60m each	SH		70.00	70.00	24.02.09	23.09.09	30.09.09	Work completed upto bed block level.
144	100 Bridges	Perambalur	Perambalur Reconstruction of bridge at K.M.46/6 of Athur - Perambalur road 2 Spans of 5.60m each	SH		75.00	75.00	23.02.09	22.10.09	31.10.09	Work completed upto bed block level.
145	100 Bridges	Perambalur	Perambalur Reconstruction of bridge at K.M.44/8 of Athur - Perambalur road 3 Spans of 5.60m each	SH		65.54	65.54	23.02.09	22.10.09	31.10.09	Work completed upto sill level.
146	100 Bridges	Perambalur	Perambalur Reconstruction of bridge at K.M.29-2 of Athur - Perambalur road 2 Spans of 5.60m each	SH		49.87	49.87	12.02.09	11.07.09	31.7.09	Deck slab laid. Further work is in progress.
147	100 Bridges	Perambalur	Perambalur Reconstruction of bridge at K.M.1/6 of Ayyanapuram road 4 Spans of 6.60m each	ODR		70.00	70.00	24.02.09	23.10.09	31.10.09	Deck slab laid. Further work is in progress.
148	100 Bridges	Ariyalur	Varagur Reconstruction of bridge at K.M.8/8-10 of Ariyalur - Subbarayapuram road	MDR		425.00					Estimate under scrutiny in CE;s office

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
149	100 Bridges	Perambalur	Varagur Reconstruction of bridge at K.M.0/8 of Kolakkanatham - Garudamangalam road 4 Spans of 6.60m each	ODR		75.00	75.00	24.02.09	23.10.09	31.10.09	3 Deck slab laid. Further work is in progress.
150	100 Bridges	Ariyalur	Jayankondam Reconstruction of bridge at K.M.9/6 of Vilangudi to Annagarenpettai road (via) T.Palur 6 Spans of 6.60m each	ODR		147.00	147.00	23.02.09	22.12.09	31.12.09	2 Deck slab laid. Further work is in progress.
151	100 Bridges	Ariyalur	Jayankondam Reconstruction of bridge at K.M.42/6 of Km 6/8 of Virudhachalam - Thozhudur road to Madhanathur road (via) Jayankondam 3 Spans of 5.60m each	SH		92.00	92.00	24.02.09	23.10.09	31.10.09	All Decks slab laid. Further work is in progress.
152	100 Bridges	Ariyalur	Jayankondam Reconstruction of bridge at K.M.22/8 Sendurai - Udayarpalayam - lower anaicut road 3 Spans of 5.60m each	MDR		39.00	39.00	20.02.09	19.07.09	31.7.09	Work completed upto bed block level.
153	100 Bridges	Ariyalur	Jayankondam Reconstruction of bridge at K.M.26/6 Sendurai - Udayarpalayam - lower anaicut road Single span of 5.60m	MDR		38.00	38.00	05.02.09	04.07.09	31.7.09	Work completed upto bed block level.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commenment	Date fixed for completion as per agreement	Expected date of completion	Stage of work
154	100 Bridges	Ariyalur	Jayankondam Reconstruction of bridge at K.M.4/6 of Anaikundam - Cholamadevi - Kodalikarupur road 2 Spans of 5.60m each	ODR		40.00	40.00	30.01.09	29.06.09	31.7.09	1 Deck slab laid. Further work is in progress.
155	100 Bridges	Perambalur	Varagur Construction of bridge at K.M.19/4 of Alathur - Karai - Kolakkanatham road 2 Spans of 5.60m each	MDR		55.00	55.00	05.02.09	04.07.09	31.7.09	Deck slab laid. Further work is in progress.
156	100 Bridges	Perambalur	Varagur Construction of bridge at K.M.1/2 of Vayalapadi - Veeramanallur road 2 Spans of 5.60m each	ODR		43.78	43.78	05.02.09	04.07.09	31.7.09	Foundation earth work is in progress.
157	100 Bridges	Ariyalur	Varagur Construction of bridge at K.M.1/6 of Sendurai - Nakkambadi - Kadur road 5 Spans of 5.60m each	MDR		78.00	78.00	23.02.09	22.09.09	30.09.09	Two Deck slab laid. Further work is in progress.
158	100 Bridges	Perambalur	Perambalur Construction of bridge at K.M.0/4 of Palaiyur - Anukkur - Valikandapuram road 3 Spans of 5.60m each	ODR		58.08	58.08	25.02.09	24.07.09	31.7.09	Work completed upto sill level.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
159	100 Bridges	Perambalur	Perambalur Construction of bridge at K.M.3/2 of Sillakkudi road branching from K.M.19/6 of Alathur - Karai - Kolakkanatham road (via) Kadalur Thimmur 9 Spans of 6.60m each	ODR		187.65	187.65	24.02.09	23.02.10	28.02.10	Work completed upto sill level.
160	100 Bridges	Pudukkottai	Gandarvakottai Reconstruction of bridge @ Km.44/2.4 of Thirukattupalli-Sengipatty-Pattukkottai road (SH). 8 Spans of 7.60m each	SH		167.00	167.00	20.02.09	19.02.10	19.02.10	Tender approval in process
161	100 Bridges	Pudukkottai	Gandarvakottai Reconstruction of bridge @ Km.4/8 of Mattangal-Nadupatty road (ODR). 8 Spans of 7.60m each	ODR		172.25	172.25	20.02.09	19.02.10	19.02.10	All piers and abutments completed upto sill level.Both abutments and 2 piers completed above sill.
162	100 Bridges	Pudukkottai	Kulathur Reconstruction of bridge @ KM.83/2 of Musiri Kulithalai-Pudukkottai-Peeravoorani-Sethubavachattiram road (SH) Single Span of 7.60m	SH		43.88	43.00	21.01.09	20.06.09	30.06.09	Work completed
163	100 Bridges	Thanjavur	Thiruidaimarudur Reconstruction of bridge at KM. 3/8 of Kathiramangalam - Pandanallur road 5 Spans of 6.60 m each	ODR		88.36	84.50	27.02.09	26.09.09	30.09.09	Above sill level in progress.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commenment	Date fixed for completion as per agreement	Expected date of completion	Stage of work
164	100 Bridges	Thanjavur	Thiruvaiyaru Reconstruction of bridge at KM. 1/2 of Senthalai - Varahur - Kalumangalam road. 3 Spans of 5.60 m each	ODR		43.04	43.04	11.02.09	10.08.09	31.08.09	Bed block completed deck slab fabrication in progress.
165	100 Bridges	Nagapattinam	Vedaranyam Reconstruction of Bridge at Km.29/4 of Alangudi - Thalainayar - Thalanthiruvasal Road	ODR		99.27	99.27	27.02.09	26.08.09	31.08.09	Raft work is in progress.
166	100 Bridges	Madurai	Samayanallur Reconstruction of Bridge at Km 0/6 of Thodaneri village road (O.D.R) Two Spans of 7.60 m each	ODR		42.62	42.62	11.02.09	10.06.09	31.7.09	Bridge work completed. Approach road work is in progress.
167	100 Bridges	Dindigul	Oddanchatram Recostn. Of bridge at Km 28/6 of Thalayuthu - Kallimandayam road 5 Spans of 7.60 m each	MDR		114.80	114.80	27.02.09	03.11.09	30.11.09	Above sill completed. Further work is in progress.
168	100 Bridges	Dindigul	Oddanchatram Constn. Of bridge at Km 12/6 of Velampatty Koothampoondi road 3 Spans of 7.60 m each	ODR		78.65	78.65	27.02.09	26.10.09	31.10.09	Bridge work completed. Approach road work is in progress.
169	100 Bridges	Dindigul	Oddanchatram Constn of bridge at Km 8/2 of Veriappur - Markampatty road Single Span of 8.60 m each	MDR		49.80	49.80	11.02.09	10.06.09	30.04.09	Raft foundation completed. Above sill is in progress.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commenment	Date fixed for completion as per agreement	Expected date of completion	Stage of work
170	100 Bridges	Dindigul	Vedasandur Construction of bridge at Km 9/2 of Vadamadurai - Velayuthampalayam Sengurichi 3 Spans of 5.60 m each	ODR		50.50	49.95	11.02.09	10.06.09	31.7.09	Bridge work completed. Approach road work is in progress.
171	100 Bridges	Dindigul	Oddanchatram Constn. of a Bridge at Km 5/6 of Manjanaickenpatty - Kallimandayam road 3 Spans of 5.60 m each	MDR		48.37	48.37	11.02.09	10.06.09	31.7.09	Bridge work completed. Approach road work is in progress.
172	100 Bridges	Dindigul	Nilakottai Constn of a bridge at Km 8/6 of Vathalagundu - Usilampatty road	MDR		550.50					Tender to be called for.
173	100 Bridges	Dindigul	Oddanchatram Constn of a bridge at Km 0/8 of Uppiliapatty - 19 Pudur road. 4 Spans of 7.60 m each	ODR		107.00	107.00	27.02.09	03.11.09	30.11.09	Above sill completed. Further work is in progress.
174	100 Bridges	Dindigul	Oddanchatram Constn of a bridge at Km 0/4 of Uppiliapatty - Periakottai road which joints samiyarpudur with coimbatore Dindigul road (via) Chinnakarattupatty Periakarattupatty 5 Spans of 7.60 m each	ODR		107.00	107.00	27.02.09	03.11.09	30.11.09	Above sill completed. Further work is in progress.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
175	100 Bridges	Theni	Bodi Reconstruction of culvert at km.10/2 of Palayam-Thevaram -Bodi road Single span of 3.60m	SH		16.50	16.50	03.02.09	02.06.09	30.06.09	Work completed
176	100 Bridges	Theni	Bodi Reconstruction of Culvert at km.28/4 of Palayam-Thevaram-Bodi road. Single span of 3.60m	SH		13.00	13.00	21.01.09	20.05.09	31.05.09	Work completed
177	100 Bridges	Theni	Bodi Reconstruction of culvert at km 9/6 (i) of Sankarapuram-Chinnamanur Road Single span of 4.60m	MDR		16.50	16.50	06.02.09	05.05.09	31.05.09	Work completed
178	100 Bridges	Theni	Bodi Reconstruction of Culvert at KM 9/6 (ii) of Sankarapuram-Chinnamanur Road Single span of 3.60m	MDR		11.00	11.00	10.02.09	09.06.09	30.06.09	Work completed
179	100 Bridges	Theni	Bodi Reconstruction of Culvert at km 1/2 of Thirumalapuram-Meenachipuram Road Single span of 4.60m	ODR		11.00	11.00	10.02.09	09.06.09	31.7.09	Deck slab laid and Approach road is in progress.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
180	100 Bridges	Theni	Bodi Reconstruction of Culvert at km 7/4 of Meenachipuramvilakku-Dompuchery Road Single span of 3.60m	ODR		16.50	16.50	06.02.09	05.06.09	31.7.09	Deck slab to be laid.
181	100 Bridges	Dindigul	Periyakulam Construction of a Bridge at Km 8/2,4 of Goshan - Kilavarai road 3 Spans of 8.60 m each	ODR		100.00	100.00	26.02.09	25.11.09	30.09.09	Above sill completed. Abutment A2,Ppier p1,p2 completed. Balance work is in progress.
182	100 Bridges	Tirunelveli	Alangulam Construction of high level bridge across Chittar river at Km 1/4 of Vadakku Chezhiyanallur-Therku Chezhiyanallur road.	Panchayat union		222.00					Estimate under scrutiny in CE;s office
183	100 Bridges	Tuticorin	Vilathikulam Construciton of bridge across Vaippar river at KM. 73/4-8 of Paruvakudi - Kovilpatti - Ettayapuram - Vilathikulam - Vembar road (SH-44)	SH		1365.00					Estimate under scrutiny in CE;s office
184	100 Bridges	Virudhunagar	Virudhunagar Reconstruction of Bridge at Km 2/2 of Melamadai - Palavanatham road to Kallupatti road. 2 Spans of 6.00 m each	ODR		95.50	48.05	27.02.09	26.07.09	31.7.09	Abutment Ist footing completed.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
185	100 Bridges	Virudhunagar	Virudhunagar Reconstruction of Bridge at Km 0/2 of Virudhunagar - Pullakottai road upto Union limit 3 Spans of 6.00 m each	ODR		49.00	49.00	24.02.09	23.08.09	31.08.09	Abutment A1, Pier P2 Above sill level concrete work completed..
186	100 Bridges	Virudhunagar	Virudhunagar Reconstruction of Bridge at Km 0/6 of Mathiasanai Vellore road 2 Spans of 5.60 m each	ODR		40.41	40.41	27.02.09	26.07.09	31.7.09	Above sill level concrete work completed.
187	100 Bridges	Virudhunagar	Sivakasi Construction of Bridge at Km 9/2 of Amathur - Lakshmiapuram road including improvements to the road from Km 4/0 - 9/2 7 Spans of 8.60 m each	ODR		227.00	227.00	25.02.09	24.02.10	28.02.10	Below sill level concrete work completed.Above sill level concrete in progress.
188	100 Bridges	Ramnad	Thiruvadanai Reconstruction of Bridge at Km 23/10 of Thiruvadanai - S.P.Pattinam road Single Span of 5.00 m each	MDR		13.00	13.00	30.01.09	29.05.09	31.7.09	Deck completed.WBM completed & PCSC to be laid in Approach road.
189	100 Bridges	Ramnad	Paramakudi Reconstruction of Bridge at Km 3/6 of Nainarkoil - Melamangalam road 3 Spans of 5.60 m each	ODR		39.30	39.30	12.02.09	11.07.09	31.7.09	Above sill level concrete work completed.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
190	TEAP	Thiruvallur	Bridge across Pulicat Lake in Pulicat Light House Kuppam Road. (21 Spans of 22.40 m)	TEAP		1000.00	1000.00	1715.00	21.11.07	09/2009	Out of 100 Piles, 88 Nos. of Piles completed. Out of 21 Decks, 10 Nos. completed. Abutment - A1 & A2 completed. Pier - 14 Nos. completed For Bird sanctuary clearance, final order received from Government on 11.06.2009
191	TEAP	Nagapattinam	Bridge across Harichandranathi L.S.cut at Km.1/8-9 of Vettaikaraniruppu L.S.cut bungalow road (4 Spans of 18.50 m)	TEAP		285.00	285.00	422.00	09.08.07	07/2009	Bridge work completed. Approach road WBM Gr. II & Rivetment work is in progress.
192	TEAP	Cuddalore	Bridge across Paravanar at Km.1/4 of Pachaiyankuppam Sothikuppam road. (16 Spans of 18.60 m)	TEAP		1385.00	922.00	2350.00	30.07.07	08/2009	All works completed except miscellaneous items like Lighting arrangements, Painting work.
193	TEAP	Cuddalore	Bridge across Uppanar river at Km.4/6 of Pichavaram - Kodyampalayam road (7 Spans of 21.00 m)	TEAP		700.00	509.00	1087.00	28.01.08	08/2009	All Piles (68 Nos.), Pile caps (8 Nos.) completed . Out of 7 Decks, 4 Nos. completed. Further work is in progress.
194	TEAP	Cuddalore	Construction of Bridge across Vellar river at Km.11/4 of Killai road. (15 Spans of 18.00 m)	TEAP		900.00	990.00	2367.00	26.07.07	10/2009	All 120 Piles, completed. Pile cap reinforcement work in progress.

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
195	TRP	Nagapattinam	Impts to Pazhaiyar Madavamedu road Km 0/0-2/6	TRP	2.60	154.00	192.21	192.21	30.07.08	09/2009	Forest clearance Stage I approval received on 26.05.2009. For Stage II approval , proposal has been sent to D.R.O. for Land transfer.
196	TRP	Nagapattinam	Improvements to Madavamedu – Chinnakottayamedu road Km 0/0-2/0	TRP	2.00	170.00	208.17	208.17	30.07.08	09/2009	Forest clearance Stage I approval received on 26.05.2009. For Stage II approval , proposal has been sent to D.R.O. for Land transfer.
197	TRP	Nagapattinam	Impts to Madavamedu – Chinnakottayamedu road Km 2/0-3/6	TRP	1.20	120.00	133.47	133.47	30.07.08	09/2009	Forest clearance Stage I approval received on 26.05.2009. For Stage II approval , proposal has been sent to D.R.O. for Land transfer.
198	TRP	Nagapattinam	Impts to Chinnakottaimedu – Koozhaiyar road Km 0/0-1/6 including construction of minor bridge at Km 0/6 across mudavanar drainage channel (Valayalkaran odai) (12 spans of 3.56 m)	TRP	3.20	199.00	270.00	270.00	05.12.08	12/2009	Bridge Foundation concrete (Raft foundation) work completed. Pier & Abutment Centering work is in progress.
199	TRP	Nagapattinam	Impts to Thirumullaivasal Keelamoovarkarai road Km 0/0-3/2 including construction of major bridge at km 0/4 across vellapallam uppanar river (30 spans of 21.6m)	TRP	3.00	1988.50	2750.00	2750.00	-	07/2010	RAS G.O. received on 15.06.2009. Design work is in progress at CE(H), Design & Investigation wing, Chennai

Sl. No	RIDF Proj Year	Name of District	Name of Work	Scheme	Length in Km	Admn. Sanction Amount (Rs.in lakhs)	Tech. Sanction Amount (Rs.in Lakhs)	Date of commencement	Date fixed for completion as per agreement	Expected date of completion	Stage of work
200	TRP	Nagapattinam	Impts to Perunthottam Nayakkarkuppam road Km 0/0-1/5 including construction of bridge @ Km 0/8 across selvanar river and minor bridge at Km ½ across uppanar river (6 spans of 10.56m and 2 spans of 10.56m.)	TRP	1.50	460.00	1296.00	1296.00	-	07/2010	RAS G.O. received on 15.06.2009. Design work is in progress at CE(H), Design & Investigation wing, Chennai
201	TRP	Nagapattinam	Impts to Kumarakudi Veppancherry road km 0/0-1/6 including construction of bridge at Km 0/6 across Ammanar river (4 spans of 24.56m)	TRP	1.60	470.00	612.00	612.00	-	07/2010	RAS G.O. received on 15.06.2009. Design work is in progress at CE(H), Design & Investigation wing, Chennai
202	TRP	Nagapattinam	Construction of high level bridge at km.8/10 of kovilpathu Village road (via) Vanavan Mahadevi road across Adappar River (RR) 5 Spans of 15.6m	TRP	-	150.00	195.00	195.00	14.10.05	06/2009	Work physically completed on June 2009. Financially to be completed on July 2009.
203	TRP	Nagapattinam	Reconstruction of high level bridge at km. 1/8 of Vadakku Poiyur – Akkarapettai road (via) Keechankuppam (2 Spans of 24.6m)	TRP	-	190.00	215.00	215.00	28.02.07	07/2009	Bridge completed. Approach road WBM & revetment works are in progress.