

Tamil Nadu Road Sector Project Status of Upgradation & Maintenance Works as on 30.06.2009.

PHYSICAL PROGRESS - ABSTRACT

Sl. No.	Description of Work	Estimated Cost in Crores	Value of Contract in Crores	Tentative final value including escalation (in crores)	Total length km	Completed as on 31.03.09 km	Physical Target and Achievement					Completed as on 30.06.09 km
							Annual Target 2009-10 km	Achievement for April 2009 km	Achievement for May 2009 km	Achievement for June 2009 km	Achievement Apr - June 2009 km	
1	Package 01	768.50	556.40	655.00	378.00	316.70	61.30	8.57	7.87	10.43	26.87	343.57
2	Package 02	236.90	224.00	339.90	118.60	103.70	14.90	1.70	1.10	0.10	2.90	106.60
3	Package 03	143.30	207.00	253.00	99.80	99.60	0.20	0.00	0.00	0.00	0.00	99.60
4	Package 04	132.90	152.00	225.31	114.24	94.04	20.20	2.16	4.13	2.32	8.61	102.65
5	Package 05	51.40	35.29	40.00	14.00	0	14.00	0.00	0.00	0.00	0.00	0.00
Total Upgradation		1333.00	1174.69	1513.21	724.64	614.04	110.60	12.43	13.10	12.85	38.38	652.42
1	I Year Maintenance	214.72	167.27	167.27	597.00	597.00	-			-		597.00
2	II Year Maintenance	98.20	140.80	140.80	251.78	251.78	-			-		251.78
3	III & IV Year Maintenance	69.52	62.18	62.18	104.090	-	138.00			-		-
Total Maintenance		382.44	370.25	370.25	952.87	848.78	-			-		848.78