

Tamil Nadu Road Sector Project

Year wise Achievement

Details	Total	Completed			Cumulative Up to June 2009	Balance
		During 2008-09	Up to 31.03.2009	During June 2009		
				Cumulative during the year		
1	2	3	4	5	6	7
Road upgradation works (In km)	724.64	209.69	614.04	12.85	652.42	72.22
				38.38		
Expenditure for road upgradation works (Rs. in crore)	1533.504	373.810	1128.568	25.875	1204.466	329.038
				75.898		
Total Expenditure (Rs. in crores)	2160.000	494.803	1579.076	28.327	1669.132	490.868
				90.056		