

ANNEXURE -I
PROJECT-WISE PHYSICAL STATUS

Sl. No.	RIDF No./ Year of sanction	Project No.	N.of works finally takenup			N.of works Completed			Balance works		
			ROADS		BRIDGES	ROADS		BRIDGES	ROADS		BRIDGES
			No	Length in Km		No	Length in Km		No	Length in Km	
1	IX / 2003-04	52	140	373.65	10	140	373.65	10			
2		56	125	317.64	9	125	317.64	9			
3		64	202	911.93	8	202	911.93	8			
4		65	187	507.95	7	187	507.95	7			
	Total		654	2111.17	34	654	2111.17	34			
5	X / 2003-04	72	167	455.18	14	167	455.18	14			
6		74	247	1153.3	5	247	1153.3	5			
7		81	5	26.20	2	5	26.20	2			
	Total		419	1634.68	21	419	1634.68	21			
8	2005-06 (State Fund)	Proj-III	789	1456.36	1	789	1456.36	1			
9	XI / 2005-06	85	329	1119.50	2	329	1119.50	2			

Sl. No.	RIDF No./ Year of sanction	Project No.	N.of works finally takenup			N.of works Completed			Balance works		
			ROADS		BRIDGES	ROADS		BRIDGES	ROADS		BRIDGES
			No	Length in Km		No	Length in Km		No	Length in Km	
10	XI/ 2006-07	91	1	7.20	251	1	7.20	233			18
11		93	551	1185.34	6	551	1185.34	6			
12		94	38	96.80	2	38	96.80	2			
	Total		590	1289	259	590	1289	241			18
13	XII 2006-07	103	310	808.90	26	310	808.90	26			
14	XIII 2007-08	110	331	892.85	47	331	892.85	41			6
15	XIV 2008-09	121			1			1			
16	XIV 2008-09	100 Bridges			94			76			18
17	ADB Projects		1	21.40	5	1	21.40	5			
18	Tsunami Rehabilitation Programme		18	47.15	6	15	40.95	3	3	6.20	3
19	XV 2009-10	125	54	242.80		41	161.50		13	81.30	
	GRAND TOTAL		3495	9624.15	496	3479	9536.65	451	16	87.50	45